

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	3002532286
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil / Gas Lease No.	NM 12612
7. Lease Name or Unit Agreement Name	COOPER JAL UNIT
8. Well No.	403
9. Pool Name or Wildcat	JALMAT TANSILL YATES SEVEN RIVERS
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	GR-3308, KB-3318

SUNDRY NOTICES AND REPORTS ON WELL (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well:	OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	205 E. Bender, HOBBS, NM 88240
4. Well Location	Unit Letter <u>D</u> : <u>150</u> Feet From The <u>N</u> Line and <u>100</u> Feet From The <u>W</u> Line Section <u>19</u> Township <u>24S</u> Range <u>37E</u> NMPM <u>Lea</u> COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3308, KB-3318	

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☒  
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MIRU DAWSON WS (ERNESTO). TOH BOP & SWAB TBG. DOWN. PULL TBG. TO FISH LAYED DOWN RODS & PUMP. TOH W/ ALL TBG.SDFN

10-9-97; RU SCHLUMBERGER & TIH W/ 5-1/2 CIBP. SET CIBP @ 3420'. TOH TIH W/ BAILER & DUMP 35' CEMENT ON TOP OF PLUG. NEW PBTD=3385'. TA LANGLE MATTIX.RD WL TIH W/ TBG TO 2000'. TIH W/ RODS & TOH LAY DOWN ALL RODS, COUPLINGS & SHOULDERS WORN ON RODS. NOTE; TAC WAS NOT SET .SDFN  
10-11-97;PUMPING & TESTING

*IA approved for  
ZA Langlie mattix - 2/25/2003*

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE M. Quintana TITLE Engineering Assistant DATE 2/12/98  
TYPE OR PRINT NAME Mike Quintana Telephone No. 397-0419

(This space for State Use) ORIGINAL SIGNED BY CHRIS WILLIAMS  
APPROVED BY DISTRICT I SUPERVISOR TITLE  DATE   
CONDITIONS OF APPROVAL, IF ANY: