

AMOCO PRODUCTION COMPANY
SOUTH MATTIX UNIT FEDERAL No. 35
BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: APRIL 8 TO APRIL 10, 1980
TEST DEPTH: 4835 FEET
ELEMENT No.: 43419
RANGE: 0 - 3000 PSI
OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 4835 FEET</u>
4-8-80	11:45 AM			574 GAUGE REACHED 4835'; FLOWING
	12:00 NOON			477
4-8-80	12:15 PM	00 HRS.	00 MIN.	484 SHUT-IN; BEGIN BUILD-UP
	12:30 PM	00	15	611
	12:45 PM	00	30	667
	1:00 PM	00	45	691
	1:15 PM	01	00	717
	1:30 PM	01	15	744
	1:45 PM	01	30	766
	2:00 PM	01	45	785
	2:15 PM	02	00	807
	2:30 PM	02	15	816
	2:45 PM	02	30	829
	3:00 PM	02	45	842
	3:15 PM	03	00	860
	3:30 PM	03	15	867
	3:45 PM	03	30	881
	4:00 PM	03	45	890
	4:15 PM	04	00	904
	4:30 PM	04	15	911
	4:45 PM	04	30	921
	5:00 PM	04	45	927
	5:15 PM	05	00	939
4-8-80	5:45 PM	05	30	951
	6:15 PM	06	00	965
	6:45 PM	06	30	978
	7:15 PM	07	00	992
4-8-80	8:15 PM	08	00	1012
	9:15 PM	09	00	1031
	10:15 PM	10	00	1045
4-9-80	12:15 AM	12	00	1068
	2:15 AM	14	00	1092
	4:15 AM	16	00	1104
	6:15 AM	18	00	1120
	8:15 AM	20	00	1129
4-9-80	1:15 PM	25	00	1148
	6:15 PM	30	00	1174
	11:15 PM	35	00	1189
4-10-80	4:15 AM	40	00	1198
4-10-80	8:15 AM	44	00	1204 END BUILD-UP

CONTINUED ON FOLLOWING PAGE