

AMOCO PRODUCTION COMPANY
 SOUTH MATTIX UNIT FEDERAL No. 35
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 & 4-POINT BACK PRESSURE TEST

CONTINUED FROM PRECEEDING PAGE

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @4835 FEET</u>
4-10-80	8:45 AM	44 HRS.	30 MIN.	1204 OPEN CHOKE; BEGIN 4-POINT
	9:00 AM	44	45	1199
	9:15 AM	45	00	1183
	9:30 AM	45	15	1173
	9:45 AM	45	30	1167 END RATE I
4-10-80	10:00 AM	45	45	1133
	10:15 AM	46	00	1098
	10:30 AM	46	15	1089
	10:45 AM	46	30	1082 END RATE II
4-10-80	11:00 AM	46	45	1045
	11:15 AM	47	00	981
	11:30 AM	47	15	949
	11:45 AM	47	30	933 END RATE III
4-10-80	12:00 NOON	47	45	863
	12:15 PM	48	00	817
	12:30 PM	48	15	784
	12:45 PM	48	30	769 END RATE IV; END 4-POINT; GAUGE OUT; END TEST