BENNETT-CAT-EL PIPE LINE SERVICE
PHONE (505) 748-3354
ARTESIA, NEW MEXICO 88210

PRESSURE TRANSIENT TEST DATA

COMPANY: ANADARKO PRODUCTION CO.
LEASE: W.M. "AA" STATE
FIELD: WILDCAT
COUNTY: EDDY
STATUS: BOTTOM HOLE PRESSURE BUILD UP TEST

CONTACT: JIM PLETCHER
WELL: #1
ZONE: LOCO HILLS
STATE: NEW MEXICO
OPERATOR: STEVE BELVERIA

PERFORATIONS FROM: 2,180.0'
ELEMENT DEPTH: 2,180.0

TD: 2,185.0
TEMPERATURE: 90.0 F

ELEMENT: RPG3#7301
CLOCK: 22863
ELEMENT: RPG3#37332
CLOCK: 8492

RANGE: 3200 psig
RANGE: 90 hrs
RANGE: 3500 psig
RANGE: 30 hrs

SURFACE PRESSURE MEASUREMENTS

M.E.T.	DATE	TIME	DEAD WEIGHT PRESSURE
START CLOCK	01/30/85	08:15:00	482.0 psig
SET ELEMENT	01/30/85	08:47:01	483.0 psig
WELL SHUT IN	01/30/85	15:45:00	425.0 psig
END OF TEST	02/02/85	15:21:01	318.0 psig

SUBSURFACE PRESSURE MEASUREMENTS

DATE	TIME	T hrs	GAUGE PRESSURE psig	ABSOLUTE PRESSURE psig	RESERVOIR PRESSURE psig
01/30/85	15:45:00	1.000	595.9	938.9	938.9
01/30/85	15:50:00	.083	599.0	612.0	838.0
01/30/85	15:55:00	.167	661.1	674.9	701.9
01/30/85	16:00:00	.250	677.0	690.4	717.4
01/30/85	16:05:00	.333	684.7	697.9	724.9
01/30/85	16:10:00	.417	688.4	701.8	728.8
01/30/85	16:15:00	.500	691.8	705.1	732.1
01/30/85	16:20:00	.583	693.7	706.9	733.9
01/30/85	16:25:00	.667	695.0	708.2	735.2
01/30/85	16:30:00	.750	696.7	709.9	736.9
01/30/85	16:35:00	.833	698.4	711.6	738.6
01/30/85	16:40:00	.917	699.0	712.0	739.0
01/30/85	16:45:00	1.000	700.6	713.5	740.5
01/30/85	17:00:00	1.250	703.8	716.8	743.8
01/30/85	17:15:00	1.500	705.1	718.3	745.3
01/30/85	17:30:00	1.750	706.4	719.7	746.7
01/30/85	17:45:00	2.000	708.0	721.4	748.4
01/30/85	18:00:00	2.250	709.3	722.7	749.7
01/30/85	18:15:00	2.500	710.5	723.9	751.9
01/30/85	18:30:00	2.750	711.7	725.1	753.1
01/30/85	18:45:00	3.000	712.8	726.3	754.3
01/30/85	19:00:00	3.250	713.8	727.4	755.4