N. M. O. C. C. COPY

Form 9-331a
(Feb. 1961)

Budget Bureau No. 42-R358.4.
Form Approved.

(SUBMIT IN TRIPLICATE)

Land Office New Mexico

Lease No. 029946

Unit B

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

APPROVED
JUN 2 1964
JAMES A. KNAUF
DISTRICT ENGINEER

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	X
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 18, 1963

Duncan-Federal

Well No. 1-27 is located 660 ft. from [N] line and 1980 ft. from [E] line of sec. 27

NW/4 NE/4	19S	31E	NMPM
(¼ Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)

West Lusk	Eddy	New Mexico
(Field)	(County or Subdivision)	(State or Territory)

The elevation of the derrick floor above sea level is 3515 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD 2410'.
Set cement plug from 2410' to 2300'.
Mud from 2300' to 2050'.
Cement plug from 2050' to 1950'.
Mud from 1950' to 850'.
Cement plug from 850' to 750'.
Mud from 750' to 30'.
Cement plug from 30' to surface.
Erected 4" marker 4' high.

RECEIVED
JUN 5 - 1964
O. C. C.
ARTESIA, OFFICE

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company DELHI-TAYLOR OIL CORPORATION

Address P. O. Box 1821

Midland, Texas

By R. S. Mitchell

Title District Clerk

GPO 914974