Form 9-331b
(April 1952)

Dulce, N. M.

Indian Agency ....

Jicarilla-Apache

Contract No. 159

Allottee ....

Lease No. ....

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS

FEB 25 1963

NOTICE OF INTENTION TO DRILL............................		SUBSEQUENT REPORT OF WATER SHUT-OFF......... U. S. GEOLOGICAL SURVEY	
NOTICE OF INTENTION TO CHANGE PLANS................		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING FARMINGTON. NEW MEXICO	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.......		SUBSEQUENT REPORT OF ALTERING CASING............	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE..........		SUBSEQUENT REPORT OF ABANDONMENT.................	
NOTICE OF INTENTION TO PULL OR ALTER CASING......		SUPPLEMENTARY WELL HISTORY........................	X
NOTICE OF INTENTION TO ABANDON WELL..............			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 8 , 19 63

Well No. __5-L__ is located __1850__ ft. from {N}/{S} line and __790__ ft. from {E}/{W} line of RECEIVED

NW/4 SW/4 Sec. 7   23N   2W   N.M.P.M.   FEB 25 1963

(¼ Sec. and Sec. No.)   (Twp.)   (Range)   (Meridian)   New Mexico

Undesignated P.C.   Rio Arriba   New Mexico

(Field)   (County or Subdivision)   (State or Territory)

The elevation of the derrick floor above sea level is __7231__ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

12-28-62   Western Company jet perforated 2 holes/ft.- 3016' to
3036'. Western Company fraced P.C. Sand with 34,000
gals. water, 30,000# sand (20-40 mesh).
Formation broke at 2400 psi. Frac pressure 800 psi
to 1000 psi final pressure. Avg. pump rate 38.9 bbls.
per min.

2- 8-63   Ran 103 jts. 2-3/8", 4.7# tubing, landed at 3028'.
Well kicked off flowing gas while running tubing.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company........ S. F. Wagenseller & J. J. August

Address........ 170 So. Beverly Drive

Beverly Hills, Calif.

By ....

Title ....