Land Office __Santa Fe__

Lease No. __07/106__

Unit __Lackey__

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	X	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING		
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY		
NOTICE OF INTENTION TO ABANDON WELL				

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

__February 1_____, 19_57_

Well No. __9-B__ is located __915__ ft. from __[S]__ line and __130__ ft. from __[W]__ line of sec. __21__

__SW Section 21__	__2N__	__9W__	__NMM__
(¼ Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)

__Aztec P.C. & Blanco__	__San Juan__	__New Mexico__
(Field)	(County or Subdivision)	(State or Territory)

The elevation of the derrick floor above sea level is __6011__ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1-17-57, Total Depth 4730'.
Run 76 joints 5 1/2", 15.50#, J-55 liner, top at 2327' with bottom set at 4729' with 150 sacks regular cement, 150 sacks Pozmix, 4# Gel, 1/4# Flocele, sk. Held 1000# for 30 minutes. Top of cement by temperature survey at 2327'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __El Paso Natural Gas Company__

Address __Box 997__

__Farmington, New Mexico__

Original Signed EWELL N. WALSH

By _____

Title __Petroleum Engineer__