Land Office __Santa Fe__

Lease No. ____07801____

Unit __San Juan 32-9 Unit__
14-08-001-569

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

			X
NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

____September 24____, 19_56_

Well No. __38__ is located __818__ ft. from __N__ line and __1757__ ft. from __E__ line of sec. __35__

__NE Section 35__	__32N__	__10W__	__NMPM__
(¼ Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)

__Blanco__	__San Juan__	__New Mexico__
(Field)	(County or Subdivision)	(State or Territory)

The elevation of the derrick floor above sea level is __6146__ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 9-10-56, Total Depth 3117'.
Ran 98 joints 7 5/8", J-55, 26.4#, casing (3107') set at 3117' with 100 sacks
regular cement, 100 sacks Pozmix, 50# Flocele and 4% Gel, followed with 50 sacks
Neat cement.
Held 1000# 30 minutes.
Top of cement by temperature survey at 1310'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __El Paso Natural Gas Company__

Address __Box 397__

__Farmington, New Mexico__

By _____

Petroleum Engineer

Title _____