COPY TO O. C. C.

Form 9-331a
(Feb. 1951)

Budget Bureau No. 42-R358.4.
Form Approved.

(SUBMIT IN TRIPLICATE)

Land Office Las Cruces

Lease No. L. C. 062949-A

Unit

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL ~~OR ALTER~~ CASING	X	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	X		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 15, 19 63

Well No. #1 Ohio-Federal is located 660 ft. from {S} line and 1980 ft. from {W} line of sec. 26

SW/4 Sec. 26 (¼ Sec. and Sec. No.) T-8-S (Twp.) R-34-E (Range) NMPM (Meridian)

Undesignated (Field) Roosevelt (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 4256 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Propose to pull casing, plug and abandone well as follows:

1. Set 20 sack cement plug @ approx. 4734' (PBTD) to 4575' via tubing.
2. Load Hole with mud.
3. Shoot 4 1/2" casing at 3900' (Expected free point) and pull.
4. Shoot & pull 8 5/8" casing at free point (100% fill would be at approx. 2000')
5. Set 40 sack cement plug in top of 8 5/8" stub (50' in pipe and 50' out of pipe) via tubing.
6. Set 75 sack cement plug at 450'-350'.
7. Set 15 sack cement plug at 25' to surface.
8. Weld on appropriate marker.
9. Clean up location.

NOTE: Oral permission to plug was given on telephone May 14, 1963 by Mr. Stanley Hobbs, New Mexico.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Tom Brown Drilling Company, Inc.

Address % Albritton & Meyer
P. O. Box 524
Midland, Texas

By Red Albritton

Title Agent

GPO 914974