Submit 3 Copies to Appropriate District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-35377

5. Indicate Type of Lease STATE [X] FEE [ ]

6. State Oil & Gas Lease No. VO-4837

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name: Avian AYA State

1. Type of Well: OIL WELL [ ] GAS WELL [X] OTHER

2. Name of Operator: YATES PETROLEUM CORPORATION

8. Well No. 1

3. Address of Operator: 105 South 4th St., Artesia, NM 88210

9. Pool name or Wildcat: Wildcat Mississippian

4. Well Location
Unit Letter P : 850 Feet From The South Line and 660 Feet From The East Line

Section 20 Township 15S Range 32E NMPM Lea County

10. Elevation (*Show whether DF, RKB, RT, GR, etc.*) 4315' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ]	PLUG AND ABANDON [ ]	REMEDIAL WORK [ ]	ALTERING CASING [ ]
TEMPORARILY ABANDON [ ]	CHANGE PLANS [ ]	COMMENCE DRILLING OPNS. [ ]	PLUG AND ABANDONMENT [ ]
PULL OR ALTER CASING [ ]		CASING TEST AND CEMENT JOB [ ]	
OTHER: [ ]		OTHER: Spud, conductor, resume drilling, surface casing & cement [XX]	

12. Describe Proposed or Completed Operations (*Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work*) SEE RULE 1103.

Spudded a 20" hole with rat hole machine at 12:00 PM 2-2-2001. Drilled to 40'. Set 40' of 16" conductor pipe. Cemented to surface. NOTE: Notified Sylvia w/OCD-Hobbs via voice mail. Resumed drilling a 14-3/4" hole with rotary tools at 11:30 PM 2-28-2001.

TD 448'. Reached TD at 5:30 AM 3-1-2001. Ran 10 joints of 11-3/4" 42# H-40 (452.78') of casing set at 443'. 1-Texas Pattern notched guide shoe set at 443'. Insert float set at 397'. Cemented with 400 sacks Class C and 2% CaCl2 (yield 1.32, weight 14.8). PD 10:00 AM 3-1-2001. Bumped plug to 441 psi, OK. Circulated 42 sacks. WOC. Welded on rotating head. Drilled out at 7:00 AM 3-2-2001. WOC 21 hours. Reduced hole to 11". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE May 29, 2001

TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:


JUN 2005
RECEIVED
Hobbs
OCD