This form is not to be used for reporting packer leakage tests in Northwest New Mexico

NEW MEXICO OIL CONSERVATION COMMISSION

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator			Lease		Well
TEXACO INC.			A.H. BLINEBRY FEDERAL NCT-1 Pty 3		No. 15
Location of Well	Unit D	Sec 33	Twp 22	Rge 38	County LEA

	Name of Reservoir or Pool	Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size
Upper Compl	SOUTH PADDOCK	OIL	* SHUT IN	CSG	~
Lower Compl	DRINKARD	OIL	ART LIFT	CSG	~

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 9:30 AM 2-24-76

	Upper Completion	Lower Completion
Well opened at (hour, date): 9:30 AM 2-25-76		
Indicate by (X) the zone producing		X
Pressure at beginning of test	175	270
Stabilized? (Yes or No)	No	No
Maximum pressure during test	185	270
Minimum pressure during test	175	10
Pressure at conclusion of test	185	10
Pressure change during test (Maximum minus Minimum)	+10	-260
Was pressure change an increase or a decrease?	INCREASE	DECREASE

Well closed at (hour, date): 3:00 PM 2-25-76 Total Time On Production 5 1/2 HOURS

Oil Production During Test: 1 bbls; Grav. 34.5 ; Gas Production During Test 3 MCF; GOR 3000

Remarks * SOUTH PADDOCK ZONE IS TEMPORARILY ABANDON

FLOW TEST NO. 2

	Upper Completion	Lower Completion
Well opened at (hour, date):		
Indicate by (X) the zone producing		
Pressure at beginning of test		
Stabilized? (Yes or No)		
Maximum pressure during test		
Minimum pressure during test		
Pressure at conclusion of test		
Pressure change during test (Maximum minus Minimum)		
Was pressure change an increase or a decrease?		

Well closed at (hour, date) _____ Total time on Production _____

Oil Production During Test: _____ bbls; Grav. _____ ; Gas Production During Test _____ MCF; GOR _____

Remarks _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19 _____
New Mexico Oil Conservation Commission

By _____

Title _____

Operator TEXACO INC.

By _____

Title ASST. DIST. SUPT.

Date 3-17-76

TEXACO INC.

WELL A. H. BLINEBRY (NCT-1) No. 15

POOL SOUTH PADDOCK, DRINKARD

DATE: ON 2-24-76 OFF 2-25-76

CHART NO. 1 of 2 MULTIPLY, PSI X 1

CALIBRATED CHARTS BATAVIA N.Y.

#1

TUBE & ORIF. SIZE

TIME TAKEN OFF M

DATE TAKEN OFF M

METER NUMBER 2-3476

TIME PUT ON M

DATE PUT ON M

BR-2221 B 0-1000-8

SIGNED

SOUTH PADDOCK SI 165 PSI

DRINKARD SI 270 PSI

NIGHT

DAY

PRINTED IN U.S.A.

TEXACO INC.

WELL A. H. BLINEBRY (NCT-1) No. 15

POOL SOUTH PADDOCK, DRINKARD

DATE: ON 2-25-76 OFF 2-26-76

CHART NO. 2 of 2 MULTIPLY, PSI X 1

CALIBRATED CHARTS BATAVIA N.Y.

#2

TUBE & ORIF. SIZE

TIME TAKEN OFF M

DATE TAKEN OFF M

METER NUMBER

TIME PUT ON M

DATE PUT ON M

BR-2221 B 0-1000-8

SIGNED

SOUTH PADDOCK SI 175 PSI

DRINKARD SI 10 PSI

DRINKARD OPEN 270 PSI

NIGHT

DAY

PRINTED IN U.S.A.