(SUBMIT IN TRIPLICATE)

UNITED STATES

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

Land Office __ **Las Cruces**

Lease No. **LC-032490** (b)

Unit __ **Courtland Myers**
Permit U.S.-313

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

_____, 19____

Well No. **4** is located **660** ft. from __ {N / S} line and **660** ft. from {E / W} line of sec. **6**

NE 6 __ **24S** __ **37E** __ **NMPM**
(¼ Sec. and Sec. No.) __ (Twp.) __ (Range) __ (Meridian)

Langlie-Mattix __ **Lea** __ **New Mexico**
(Field) __ (County or Subdivision) __ (State or Territory)

The elevation /////////////// above sea level is **3310** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to drill the subject well with rotary tools on the above location to a T.D. of approximately 3600'. It is planned to set 9-5/8" 30# surface casing at 350' with 250 sacks cement and 5-1/2" 15# oil string at about 3600' with 400 sacks of cement. A temperature survey is to be run and cement setting time etc., required by U.S.G.S. is to be carefully followed.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __ **R. OLSEN OIL COMPANY**

Address __ **P.O. Box 691**

Jal, New Mexico

By _Gethan Wilson_

Title **Production Foreman**