ENSOLUM

April 6, 2026

New Mexico Oil Conservation Division
1220 South St. Francis Drive
Santa Fe, New Mexico 87505

Re: Closure Request
Exmoor 15 CTB 2
Incident Number: nAPP2528628335
Eddy County, New Mexico

To Whom it May Concern:

Ensolum, LLC (Ensolum), on behalf of Devon Energy Production Company, LP (Devon), has prepared this *Closure Request* to document excavation and soil sampling activities performed to address a release of crude oil and produced water at the Exmoor 15 CTB 2 (Site). Based on the excavation activities and analytical results from the soil sampling events, Devon is submitting this *Closure Request*, describing remediation that has occurred and requesting closure for Incident Number nAPP2528628335.

BACKGROUND

The Site was reported to be located in Unit A, Section 15, Township 25 South, Range 31 East, in Eddy County, New Mexico (32.135813°, -103.758983°) in the pipeline right-of-way (ROW) south of the well pad and is associated with oil and gas exploration and production operations on Federal Land managed by the Bureau of Land Management (BLM).

On October 10, 2025, a leak developed on a flowline, resulting in the release of approximately 7 barrels (bbls) of crude oil and 40 bbls of produced water onto the pipeline ROW; 7 bbls of crude oil and 40 bbls of produced water were unrecoverable. Devon reported the release to the New Mexico Oil Conservation Division (NMOCD) via web portal on October 13, 2025, and submitted an Initial C-141 Report (C-141) on October 16, 2025. The release was assigned Incident Number nAPP2528628335.

SITE CHARACTERIZATION AND CLOSURE CRITERIA

The Site was characterized to assess the applicability of Table I, Closure Criteria for Soils Impacted by a Release, of Title 19, Chapter 15, Part 29, Section 12 (19.15.29.12) of the New Mexico Administrative Code (NMAC). Results from the characterization are summarized below and detailed in the NMOCD permitting portal Form C-141 Site Characterization section.

Depth to groundwater at the Site is greater than 55 feet below ground surface (bgs) based on the nearest groundwater well data. The closest permitted groundwater well with depth to groundwater data is New Mexico Office of the State Engineer (NMOSE) well C-04912 POD1, located approximately 0.33 miles east of the Site. CP 04912 POD1 was a monitoring well drilled to establish depth to groundwater near the Site. The well had a reported depth to groundwater greater than 55 feet bgs and a total depth of 55 feet bgs. There are no regional or Site-specific hydrogeological conditions, such as shallow surface water, karst features, wetlands, or vegetation to suggest the Site is conducive to shallower groundwater.

All wells used for depth to groundwater determination and potential Site receptors are presented on Figure 1. The referenced well record is included in Appendix A.

The closest continuously flowing or significant watercourse to the Site is an ephemeral stream, located approximately 3.77 miles southwest of the Site. The Site is greater than 200 feet from a lakebed, sinkhole, or playa lake and greater than 300 feet from an occupied residence, school, hospital, institution, church, or wetland. The Site is greater than 1,000 feet to a freshwater well or spring and is not within a 100-year floodplain or overlying a subsurface mine. The Site is not underlain by unstable geology (low potential karst designation area). Site receptors are identified on Figure 1.

Based on the results of the Site Characterization, the following NMOCD Table I Closure Criteria (Closure Criteria) apply:

- Benzene: 10 milligrams per kilogram (mg/kg)
- Benzene, toluene, ethylbenzene, and total xylenes (BTEX): 50 mg/kg
- Total petroleum hydrocarbons (TPH)-gasoline range organics (GRO) and TPH-diesel range organics (DRO): 1,000 mg/kg
- TPH: 2,500 mg/kg
- Chloride: 10,000 mg/kg

A reclamation requirement of 600 mg/kg chloride and 100 mg/kg TPH was applied to the top 4 feet of the release, per 19.15.29.13.D (1) NMAC for the top 4 feet of areas that will be reclaimed following remediation.

ENVIRONMENTAL DESKTOP REVIEW

A review of the U.S. Fish and Wildlife Services Information for Planning and Consultation (IPaC) resources indicated there are no critical wildlife habitats at the Site.

- IPaC resources indicated threatened or endangered bird, Piping Plover (*Charadrius melodus*), and experimental population of the Northern Apolmado Falcons (*Falco femoralis septentrionalis*) are potentially present in the area near the Site.
- BLM mapping indicated the Site is located within the sensitive plant species, Scheer's Beehive Cactus (*Coryphantha robustispina*), recorded habitat extent.
- No native vegetation outside of the area of the release extent was disturbed during remediation activities.

The Site is located within a NMSLO Candidate Conservation Agreement with Assurances (CCAA) area for the Lesser Prairie Chicken (*Tympanuchus pallidicinctus*) and near a BLM mapped habitat or population area.

- Remediation activities were avoided during breeding, nesting, and early brood-rearing seasons.

The Site is not located within the CCAA boundary for the Texas Hornshell Mussel (*Popenaias popeii*).

The Site is not located within the range of the Dunes Sagebrush Lizard (*Sceloporus graciosus arenicolus*).

A New Mexico Environmental Review Tool (NMERT) report was generated on October 20, 2025.

- Three threatened species are near or have the potential to be at the Site. One bird species, the Bell's Vireo (*Vireo bellii*), and two mammals, the Least Shrew (*Cryptotis parva*) and Spotted Bat (*Euderma maculatum*). No suitable habitat exists for the listed species.
- One endangered bird species, the Northern Apolmado Falcon, has the potential to occur at the Site, no suitable habitat exists for this particular species at the Site.

Copies of the IPaC and NMERT documents are included in Appendix B.

On October 27, 2025, Ensolum personnel arrived onsite to visually inspect for the presence of the Scheer's beehive cactus. During the Site visit, suitable habitat for the cactus was observed in undisturbed areas but no species were found within the survey buffer.

SITE ASSESSMENT AND DELINEATION SOIL SAMPLING ACTIVITIES

Beginning on October 15, 2025, Ensolum personnel were onsite to evaluate the release extent based on information provided on the Form C-141 and visual observations. Nine delineation soil samples (SS01 through SS09) were collected from areas surrounding the release extent at depths of ground surface and 1-foot bgs to assess the lateral extent of impacted soil. Nine boreholes (BH01 through BH09) were advanced via hand auger and a truck-mounted air-rotary drill within the release extent to assess the vertical extent of the release. Discrete soil samples were collected from each borehole at depths ranging from ground surface to 19 feet bgs. The delineation soil samples were field screened for chloride and TPH using Hach® Chloride QuanTab® test strips and a PetroFLAG® Soil Analyzer System, respectively. Field screening results and observations for the boreholes were logged on lithologic soil sampling logs, which are included in Appendix C. Photographic documentation of delineation activities is included in Appendix D.

The soil samples were placed directly into pre-cleaned glass jars, labeled with the location, date, time, sampler name, method of analysis, and immediately placed on ice. The soil samples were transported under strict chain-of-custody procedures to Envirotech Analytical Laboratory (Envirotech) in Farmington, New Mexico, for analysis of the following chemicals of concern (COCs): BTEX following United States Environmental Protection Agency (EPA) Method 8021B; TPH-GRO, TPH-DRO, and TPH-oil range organics (ORO) following EPA Method 8015M/D; and chloride following EPA Method 300.0.

LABORATORY ANALYTICAL RESULTS

Laboratory analytical results for lateral delineation soil samples SS01 through SS09 indicated all COC concentrations were in compliance with the strictest Closure Criteria. Laboratory analytical results for delineation soil samples collected from boreholes BH01 through BH04 indicated TPH and/or chloride concentrations exceeding the reclamation requirement and/or Closure Criteria, where applicable, at depths ranging from the ground surface to 18 feet bgs. The terminal soil samples collected from all boreholes indicated all COC concentrations were in compliance with the Site Closure Criteria.

Based on visible staining in the release area, elevated field screening results, and laboratory analytical results for the delineation activities within the release extent, excavation activities were warranted. Laboratory results are summarized in Table 1 and laboratory analytical reports are included in Appendix E.

EXCAVATION AND CONFIRMATION SOIL SAMPLING ACTIVITIES

Between February 11, and March 12, 2025, Ensolum personnel were at the Site to oversee excavation activities. Excavation activities were performed using a backhoe, loader, hydro-vac, and dump trucks. To direct excavation activities, soil was field screened for chloride and TPH following the same procedure described above. The excavation was completed to depths ranging from 4 feet to 16 feet bgs. Photographic documentation of excavation activities is included in Appendix D.

Following the completion of excavation activities, 5-point composite confirmation samples were collected by placing five equivalent aliquots of soil into a resealable plastic bag and homogenizing the samples by thoroughly mixing. Composite soil samples FS01 through FS59 were collected from the floor of the excavation at depths ranging from 4 feet to 16 feet bgs. Composite soil samples SW01 through SW37 were collected from the sidewalls of the excavation at depths ranging from ground surface to 16 feet bgs. The soil samples were collected, handled, and analyzed following the same procedures as described above.

The final excavation extent measured approximately 10,896 square feet. A total of approximately 3,774 cubic yards of impacted and waste-containing soil was removed during the excavation activities. The impacted and waste-containing soil was transported and properly disposed of at the Northern Delaware Basin Landfill. The excavation extent and excavation soil sample locations are presented in Figure 3.

LABORATORY ANALYTICAL RESULTS

Laboratory analytical results for excavation floor samples FS01 through FS59 and sidewall samples SW01 through SW37 indicated all COC concentrations were compliant with the Site Closure Criteria and reclamation requirement, where applicable. In addition, two composite soil sample (BF01 and BF02) were collected from the backfill material prior to use at the Site. Laboratory analytical results for the backfill material indicated all COC concentrations were compliant with the reclamation requirement. Laboratory analytical results are summarized in Tables 2, 3, and 4, and laboratory analytical reports are included in Appendix E.

RECLAMATION ACTIVITIES

The entire release occurred off pad in the pasture, and as such, a reclamation requirement for chloride and TPH were applied to the top 4 feet of the subsurface that was impacted by the release per 19.15.29.13.D (1) NMAC for the top 4 feet of areas that will be reclaimed following remediation. The following Reclamation Plan proposes reclamation of the excavated area:

- The excavation was backfilled with locally sourced topsoil to match surrounding grade.
- Soil in the vicinity of the release includes: Simona-Bippus complex 0 to 5 percent slopes, eroded according to the United States Department of Agriculture (USDA) Natural Resources Conservation Service (NRCS) Web Soil Survey completed on January 14, 2026;
- The backfilled areas will be seeded utilizing a weed-free seed mix designed by the BLM to meet reclamation standards for this region, which will be: BLM Seed Mix (1) for loamy sites;
- The seed mixture will be distributed with either a push broadcaster seed spreader, tractor operated broadcast seed spreader, drill seeding, or other means;

- Application of the seed mixture will be at a coverage of 10 pounds of seeds per acre of reclaimed pasture with distribution by a drilling method or 20 pounds of seeds per acre of reclaimed pasture with distribution by a broadcast method;
- Erosion control management is not anticipated, but if needed, will potentially include:
    - The placement of waddles in areas with a propensity for high run off rates;
    - Straw cover if high winds are anticipated to support moisture retention and limit wind from blowing seeds away before they have had time to germinate; and/or
    - Other erosional control best management practices (BMP) as necessary to support timely and healthy regrowth of vegetation in disturbed areas;
- Seeding is anticipated to be completed in the Spring when temperatures and precipitation is most conducive for vegetation growth. In general, seeding should occur approximately one month after the last frost in the Spring up until approximately one month prior to the first fall frost. BLM has recognized the optimal time to seed is between July and early September, which will be adhered to for this Site.
- Bi-annual inspections (at a minimum) will take place on the location until revegetation is consistent with local natural vegetation density. The Site will be inspected the following Fall to assess the success of regrowth. If necessary, an additional application of the BLM-approved pure live seed mixture will be applied as well as any needed BMPs will be installed to support growth and limit erosion.

CLOSURE REQUEST


Site assessment, delineation, and excavation activities were conducted at the Site to address the October 2025 release of crude oil and produced water. Following remediation efforts, 59 composite confirmation floor soil samples (FS01 through FS59) and 37 composite confirmation sidewall samples (SW01 though SW37) were collected from the excavation, and two composite soil samples were collected from the backfill material (BF01 and BF02) prior to backfilling of the excavation. Laboratory analytical results for the excavation soil samples, collected from the final excavation extent, and the backfill soil sample, indicated all COC concentrations were in compliance with Site Closure Criteria and reclamation requirement, where applicable. Based on the soil sample analytical results, no further remediation was required. Reclamation will be completed as described above.

Based on horizontal and vertical delineation sampling, depth to groundwater of greater than 55 feet bgs, and confirmation soil sample laboratory analytical results in compliance with their respective Closure Criteria and reclamation requirement, Devon believes these remedial actions have been protective of human health, the environment, and groundwater. As such, Devon respectfully requests closure for Incident Number nAPP2528628335.

If you have any questions or comments, please contact Mrs. Ashley Urzedo at (575) 988-0055 or aurzedo@ensolum.com.

Sincerely,
Ensolum, LLC





Cole Burton
Project Manager

Daniel R. Moir, PG (licensed in WY & TX)
Associate Principal, Geologist


cc: Jim Raley, Devon
BLM

Appendices:

Figure 1	Site Receptor Map
Figure 2	Delineation Soil Sample Locations
Figure 3	Excavation Soil Sample Locations
Table 1	Soil Sample Analytical Results (Delineation Soil Samples)
Table 2	Soil Sample Analytical Results (Confirmation Soil Samples)
Table 3	Soil Sample Analytical Results (Sidewall Soil Samples)
Table 4	Soil Sample Analytical Results (Backfill Soil Samples)
Appendix A	Well Record and Log
Appendix B	Environmental Review
Appendix C	Lithologic Soil Sampling Logs
Appendix D	Photographic Log
Appendix E	Laboratory Analytical Reports & Chain-of-Custody Documentation
Appendix F	NMOCD Correspondance

ENSOLUM

FIGURES




Folder: C:\Users\LeahNunez\OneDrive - ENSOLUM, LLC\Ensolum GIS\0 - Projects\Devon Energy Production Company, LP\03A1987203 - Exmoor 15 CTB 2\

ENSOLUM
Environmental, Engineering and Hydrogeologic Consultants

Site Receptor Map

Devon Energy Production Company, LP
Exmoor 15 CTB 2
Incident Number: nAPP2528628335
Unit A, Section 15, T 25S, R 31E
Eddy County, New Mexico

FIGURE 1




Folder: C:\Users\Justin Valdez\OneDrive - ENSOLUM, LLC\Ensolum GIS\0 - Projects\Devon Energy Production Company, LP\03A1987203 - Exmoor 15 CTB 2\

ENSOLUM
Environmental, Engineering and Hydrogeologic Consultants

Delineation Soil Sample Locations

Devon Energy Production Company, LP
Exmoor 15 CTB 2
Incident Number: nAPP2528628335
Unit A, Section 15, T 25S, R 31E
Eddy County, New Mexico

FIGURE 2



Folder: C:\Users\AveHagar\OneDrive - ENSOLUM, LLC\Ensolum GIS\0 - Projects\Devon Energy Production Company, LP\03A1987203 - Exmoor 15 CTB 2\

ENSOLUM
Environmental, Engineering and Hydrogeologic Consultants

Confirmation Soil Sample Location

Devon Energy Production Company, LP
Exmoor 15 CTB 2
Incident Number: nAPP2528628335
Unit A, Section 15, T 25S, R 31E
Eddy County, New Mexico

FIGURE 3

ENSOLUM

TABLES

ENSOLUM

TABLE 1
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			10	50	NE	NE	NE	NE	100	600
NMOCD Table I Closure Criteria (NMAC 19.15.29)			10	50	NE	NE	NE	1,000	2,500	10,000
Delineation Soil Samples										
SS01	10/17/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	323
SS01	10/17/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	170
SS02	10/15/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS02	10/15/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS03	10/16/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS03	10/16/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	24.8
SS04	10/15/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	141
SS04	10/15/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS05	10/16/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	65.4
SS05	10/16/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	147
SS06	10/16/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS06	10/16/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS07	10/16/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS07	10/16/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS08	10/16/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS08	10/16/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	49.5
SS09	10/16/2025	0	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SS09	10/16/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	294
BH01*	11/13/2025	0	<0.0250	49.92	587	24,900	6,870	**25,487**	**32,357**	**6,850**
BH01*	11/13/2025	1	0.706	**95.956**	967	9,890	2,460	**10,857**	**13,317**	**3,730**
BH01*	11/13/2025	3	1.09	**111.55**	979	10,800	2,560	**11,779**	**14,339**	**5,190**
BH01	11/13/2025	5	1.12	**126.61**	1,090	13,100	2,860	14,190	17,050	4,870
BH01	1/5/2026	7	<0.0250	1.1467	21.6	527	130	548.6	678.6	5,900
BH01	1/5/2026	9	<0.0250	0.0854	<20.0	113	<50.0	113	113	8,730
BH01	1/5/2026	11	<0.0250	0.187	<20.0	405	106	405	511	7,260
BH01	1/5/2026	13	<0.0250	<0.0500	<20.0	58.2	<50.0	58.2	58.2	4,010
BH01	1/5/2026	15	<0.0250	<0.0500	<20.0	76.5	<50.0	76.5	76.5	2,970
BH01	1/5/2026	17	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	250

ENSOLUM

TABLE 1
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			10	50	NE	NE	NE	NE	100	600
NMOCD Table I Closure Criteria (NMAC 19.15.29)			10	50	NE	NE	NE	1,000	2,500	10,000
Delineation Soil Samples										
BH02*	11/13/2025	0	<0.0250	17.637	211	36,800	11,700	**37,011**	**48,711**	**4,860**
BH02*	11/13/2025	2	<0.0250	0.0889	<20.0	47.6	<50.0	47.6	47.6	**818**
BH02*	11/13/2025	3.5	0.460	7.088	121	3,200	817	**3,321**	**4,138**	**763**
BH02	1/5/2026	5	<0.0250	1.1639	26.2	1,630	438	1,656.2	2,094.2	275
BH02	1/5/2026	7	<0.0250	<0.0500	<20.0	37.2	<50.0	37.2	37.2	159
BH03*	11/13/2025	0	<0.0250	0.4444	<20.0	2,350	1,060	**2,350**	**3,410**	**502**
BH03*	11/13/2025	1	<0.0250	<0.0500	<20.0	36.4	<50.0	36.4	36.4	69.5
BH03*	1/5/2026	2	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	81.8
BH03	1/5/2026	4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	2,730
BH03	1/5/2026	6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	5,320
BH03	1/5/2026	8	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	6,070
BH03	1/5/2026	10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	7,650
BH03	1/5/2026	12	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	3,140
BH03	1/5/2026	14	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	297
BH04*	11/13/2025	0	<0.0250	17.588	230	33,100	11,200	**33,330**	**44,530**	**6,540**
BH04*	11/13/2025	1	<0.0250	**78.26**	705	22,100	5,590	**22,805**	**28,395**	**3,880**
BH04*	11/13/2025	3	<0.0250	36.95	335	15,300	3,150	**15,635**	**18,785**	**4,500**
BH04	11/13/2025	5	<0.0250	114.82	871	30,500	8,210	31,371	39,581	975
BH04	1/5/2026	6	<0.0250	179.3	1,550	44,700	10,400	46,250	56,650	236
BH04	1/5/2026	8	<0.0250	44.81	<20.0	16,200	4,170	16,200	20,370	1,290
BH04	1/5/2026	10	<0.0250	0.3965	<20.0	650	193	650	843	925
BH04	1/5/2026	12	<0.0250	0.140	<20.0	552	157	552	709	135
BH04	1/5/2026	14	<0.0250	0.0524	<20.0	275	73.5	275	348.5	918
BH04	1/5/2026	16	<0.0250	13.676	173	7,750	1,970	7,923	9,893	3,470
BH04	1/5/2026	18	<0.0250	0.2575	<20.0	173	78.6	173	251.6	177
BH05*	11/13/2025	0	<0.0250	1.4026	20.6	14,600	3,890	**14,620.6**	**18,510.6**	**13,800**
BH05*	11/13/2025	1	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	**4,600**
BH05*	11/13/2025	3	<0.0250	<0.0500	<20.0	154	94.4	**154**	**248.4**	**697**
BH05	1/5/2026	5	<0.0250	0.134	<20.0	351	106	351	457	1,980
BH05	1/5/2026	6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	93.8

ENSOLUM

TABLE 1
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			10	50	NE	NE	NE	NE	100	600
NMOCD Table I Closure Criteria (NMAC 19.15.29)			10	50	NE	NE	NE	1,000	2,500	10,000
Delineation Soil Samples										
BH06*	11/13/2025	0	<0.0250	4.534	142	27,400	8,500	**27,542**	**36,042**	**6,300**
BH06*	11/13/2025	1	<0.0250	1.073	51.6	3,430	941	**3,481.6**	**4,422.6**	**4,430**
BH06*	11/13/2025	3	<0.0250	<0.0500	<20.0	<25.0	56.6	<25.0	56.6	**5,880**
BH06	11/13/2025	5	<0.0250	0.0832	<20.0	589	198	589	787	5,240
BH06	1/6/2025	7	<0.0250	0.2840	<20.0	1,030	251	1,030	1,281	4,030
BH06	1/6/2025	9	<0.0250	<0.0500	<20.0	90.6	<50.0	90.6	90.6	3,870
BH06	1/6/2025	11	<0.0250	<0.0500	<20.0	74.0	<50.0	74.0	74.0	2,380
BH06	1/6/2025	13	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	1,990
BH06	1/6/2025	15	<0.0250	<0.0500	<20.0	37.2	<50.0	37.2	37.2	2,510
BH06	1/6/2025	16	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	1,580
BH06	1/6/2025	19	<0.0250	<0.0500	<20.0	92.5	<50.0	92.5	92.5	333
BH07*	11/13/2025	0	<0.0250	42.303	412	14,000	3,590	**14,412**	**18,002**	**2,630**
BH07*	11/13/2025	1	0.358	**96.988**	901	11,200	2,610	**12,101**	**14,711**	**4,780**
BH07*	11/13/2025	3	0.430	**114.95**	1,150	10,100	2,500	**11,250**	**13,750**	**4,410**
BH07	11/13/2025	5	<0.0250	<0.0500	<20.0	113	54.3	113	167.3	4,640
BH07	11/13/2025	6.5	<0.0250	0.0519	<20.0	<25.0	41.6	41.6	41.6	**3,950**
BH08*	11/13/2025	0	<0.0250	1.4989	37.2	9,990	3,360	**10,027.2**	**13,387.2**	**35,800**
BH08*	11/13/2025	2	<0.0250	0.5779	<20.0	262	83.8	**262**	**345.8**	**2,070**
BH08	11/13/2025	4	<0.0250	35.341	314	10,100	2,440	10,414	12,854	2,840
BH08	11/13/2025	6	<0.0250	0.6392	<20.0	549	145	549	694	561
BH08	1/6/2025	8	<0.0250	<0.0500	<20.0	306	76.9	306	382.9	118
BH08	1/6/2025	10	<0.0250	<0.0500	<20.0	142	<50.0	142	142	36.9

ENSOLUM

TABLE 1
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			**10**	**50**	**NE**	**NE**	**NE**	**NE**	**100**	**600**
NMOCD Table I Closure Criteria (NMAC 19.15.29)			**10**	**50**	**NE**	**NE**	**NE**	**1,000**	**2,500**	**10,000**
Delineation Soil Samples										
BH09*	11/13/2025	0	<0.0250	1.599	58.1	17,500	4,370	**17,558.1**	**21,928.1**	**11,100**
BH09*	11/13/2025	1	<0.0250	11.508	172	4,750	1,170	**4,922**	**6,092**	**1,500**
BH09*	11/13/2025	3	<0.0250	<0.0500	<20.0	35.4	<50.0	35.4	35.4	<20.0
BH09	11/13/2025	5	<0.0250	1.4395	29.4	789	240	818.4	1,058.4	182
BH09	1/6/2025	6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0

Notes:

bgs: below ground surface

mg/kg: milligrams per kilogram

NMOCD: New Mexico Oil Conservation Division

NMAC: New Mexico Administrative Code

Grey text represents samples that have been excavated

Red *text represents samples that exceed Closure Criteria*

"<": Laboratory Analytical result is less than reporting limit

GRO: Gasoline Range Organics

DRO: Diesel Range Organics

ORO: Oil Range Organics

TPH: Total Petroleum Hydrocarbon

BTEX: Benzene, Toluene, Ethylbenzene, and Xylenes

Concentrations in ***bold*** *exceed the NMOCD Table I Closure Criteria reclamation standard where applicable.*

** Indicates sample was collected in area to be reclaimed after remediation is complete; reclamation for chloride in the top 4 feet is 600 mg/kg and total TPH is 100 mg/kg.*

ENSOLUM

TABLE 2
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			10	50	NE	NE	NE	NE	100	600
NMOCD Table I Closure Criteria (NMAC 19.15.29)			10	50	NE	NE	NE	1,000	2,500	10,000
Confirmation Soil Samples										
FS01	2/19/2026	4-7	<0.0250	<0.0500	<20.0	497	94.1	497	591.1	134
FS02	2/23/2026	10	<0.0250	0.199	<20.0	599	160	599	759	645
FS03	2/20/2026	8	<0.0250	<0.0500	<20.0	437	124	437	561	<100.0
FS04	2/24/2026	12	<0.0250	3.0761	50.3	1,700	441	1,750.3	2,191.3	6,490
FS04	3/12/2026	13	<0.0250	<0.0500	<20.0	44.9	<50.0	44.9	44.9	6,620
FS05	2/24/2026	12	<0.0250	5.066	80.0	2,150	552.0	2,230	2,782	6,040
FS05	3/12/2026	13	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	5,210
FS06	2/23/2026	7	<0.0250	0.1200	<20.0	252	84.2	252	336.2	7,460
FS07	2/24/2026	12	<0.0250	<0.0500	<20.0	113	50.4	113	163.4	4,230
FS08	2/20/2026	8	<0.0250	3.768	38	1000	248	1,038	1,286	5,640
FS08	3/12/2026	9	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	4,680
FS09	2/20/2026	8	<0.0250	<0.0500	<20.0	78.7	<50.0	78.7	78.7	6,310
FS10	2/20/2026	8	<0.0250	<0.0500	<20.0	240	81.7	240	321.7	5,940
FS11	2/20/2026	8	<0.0250	2.0275	32.4	2440	584	2472.4	3,056	5,880
FS11	3/12/2026	9	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	5,370
FS12	2/20/2026	8	<0.0250	<0.0500	<20.0	65.4	<50.0	65.4	65.4	4,550
FS13	2/24/2026	12	<0.0250	0.0524	<20.0	<25.0	<50.0	<25.0	<50.0	7,480
FS14	2/20/2026	5	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	3,450
FS15	2/20/2026	5	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	4,370
FS16	2/19/2026	4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	60.2
FS17	2/20/2026	5	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	101
FS18	2/23/2026	6	<0.0250	<0.0500	<20.0	588	176	588	604	5,250
FS19	2/23/2026	7	<0.0250	0.168	<20.0	1,540	391.0	1,540	1,931	6,970
FS19	3/12/2026	9	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	4,520
FS20	2/23/2026	10	<0.0250	0.304	<20.0	734	215.0	734	949	6,260
FS21	2/20/2026	6-16	<0.0250	<0.0500	<20.0	331	104	331	435	185
FS22	2/24/2026	10	<0.0250	<0.0500	<20.0	323	126	323	449	5,850
FS23	2/19/2026	4-16	<0.0250	<0.0500	<20.0	361	61.6	361	422.6	345
FS24	2/19/2026	4-16	<0.0250	<0.0500	<20.0	1,170	211	1,170	1,381	505
FS24	3/12/2026	6-16	<0.0250	<0.0500	<20.0	134	<50.0	134	134	360
FS25	2/23/2026	4-16	<0.0250	0.5297	23	953	270.0	975.8	1,245	36.5

ENSOLUM

TABLE 2
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			10	50	NE	NE	NE	NE	100	600
NMOCD Table I Closure Criteria (NMAC 19.15.29)			10	50	NE	NE	NE	1,000	2,500	10,000
Confirmation Soil Samples										
FS26	2/23/2026	6	<0.0250	0.0581	<20.0	70.7	<50.0	70.7	70.7	3,680
FS27	2/19/2026	4	<0.0250	<0.0500	<20.0	512	88.6	512	600.6	3,420
FS28	2/20/2026	5	<0.0250	<0.0500	<20.0	256	86.8	256	342.8	141
FS29	2/20/2026	5	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
FS30	2/18/2026	4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	57.0
FS31	2/18/2026	4	<0.0250	0.0926	<20.0	1,050	286	1,050	1,336	659
FS31	3/12/2026	6	<0.0250	<0.0500	<20.0	36.4	<50.0	36.4	36.4	<20.0
FS32	2/18/2026	4	<0.0250	<0.0500	<20.0	102	<50.0	102	102	50.0
FS33	2/18/2026	4	<0.0250	0.146	<20.0	775	212	775	987	352
FS34	2/18/2026	4	<0.0250	<0.0500	<20.0	35.6	<50.0	35.6	35.6	2,970
FS35	2/18/2026	4	<0.0250	<0.0500	<20.0	477	138	477	615	5,170
FS36	2/18/2026	4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	4,590
FS37	2/16/2026	8	<0.0250	0.20286	<20.0	<25.0	<50.0	<25.0	<50.0	2,350
FS38	2/16/2026	8	<0.0250	<0.0500	<20.0	1,070	338	1,070	1,408	3,920
FS38	2/24/2026	9	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	2,670
FS39	2/16/2026	8	<0.0250	<0.0500	<20.0	246	89.0	246	335	6,100
FS40	2/19/2026	4-7	<0.0250	<0.0500	<20.0	454	92.9	454	546.9	290
FS41	2/24/2026	8	<0.0250	<0.0500	<20.0	49.6	<50.0	49.6	49.6	87.9
FS42	2/20/2026	5	<0.0250	0.2159	<20.0	317	83.5	317	400.5	669
FS43	2/19/2026	4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	5,180
FS44	2/18/2026	4	<0.0250	<0.0500	<20.0	627	169	627	796	2,260
FS45	2/16/2026	4	<0.0250	0.3989	<20.0	1,290	409	1,290	1,699	3,940
FS45	2/25/2026	7	<0.0250	0.175	<20.0	151	<50.0	151	151	4,880
FS46	2/16/2026	6	<0.0250	6.669	103	1,840	472	1,943	2,415	3,130
FS46	2/24/2026	9	<0.0250	1.407	26.4	661	198	687.4	885.4	1,770
FS47	2/16/2026	6	<0.0250	0.0562	<20.0	67.8	<50.0	67.8	67.8	25.9
FS48	2/13/2026	6	<0.0250	<0.0500	<20.0	410	87.7	410	497.7	260
FS49	2/13/2026	6	<0.0250	<0.0500	<20.0	762	203	762	965	194
FS50	2/13/2026	6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
FS51	2/13/2026	6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	25.9

ENSOLUM

TABLE 2
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			**10**	**50**	**NE**	**NE**	**NE**	**NE**	**100**	**600**
NMOCD Table I Closure Criteria (NMAC 19.15.29)			**10**	**50**	**NE**	**NE**	**NE**	**1,000**	**2,500**	**10,000**
Confirmation Soil Samples										
FS52	2/13/2026	6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
FS53	2/16/2026	6	<0.0250	0.0572	<20.0	282	115	282	397	1,410
FS54	2/16/2026	6	<0.0250	1.1221	32.2	1,890	512	1,922.2	2,434.2	1,640
FS54	2/24/2026	7	<0.0250	15.6299	232	4,970	1,260	5,202	6,462	1,030
FS54	3/12/2026	8	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	1,910
FS55	2/17/2026	7	<0.0250	<0.0500	<20.0	96.2	<50.0	96.2	96.2	2,560
FS56	2/12/2026	5-6	<0.0250	<0.0500	<20.0	40.4	<50.0	40.4	40.4	195
FS57	2/12/2026	3	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	45.4
FS58	2/12/2026	3	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
FS59	2/12/2026	3	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0

Notes:

bgs: below ground surface

mg/kg: milligrams per kilogram

NMOCD: New Mexico Oil Conservation Division

NMAC: New Mexico Administrative Code

Grey text represents samples that have been excavated

Red *text represents samples that exceed Closure Criteria*

"<": Laboratory Analytical result is less than reporting limit

GRO: Gasoline Range Organics

DRO: Diesel Range Organics

ORO: Oil Range Organics

TPH: Total Petroleum Hydrocarbon

BTEX: Benzene, Toluene, Ethylbenzene, and Xylenes

Concentrations in ***bold*** *exceed the NMOCD Table I Closure Criteria reclamation standard where applicable.*

** Indicates sample was collected in area to be reclaimed after remediation is complete; reclamation for chloride in the top 4 feet is 600 mg/kg and total TPH is 100 mg/kg.*

ENSOLUM

TABLE 3
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			10	50	NE	NE	NE	NE	100	600
NMOCD Table I Closure Criteria (NMAC 19.15.29)			10	50	NE	NE	NE	1,000	2,500	10,000
Sidewall Soil Samples										
SW01*	2/17/2026	0-3	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW02*	2/18/2026	0-3	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW03*	2/18/2026	0-6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW04*	2/18/2026	0-6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW05*	2/18/2026	0-6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW06*	2/18/2026	0-6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW07*	2/18/2026	0-6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW08*	2/18/2026	0-6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW09*	2/19/2026	0-6	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	35.1
SW10*	2/20/2026	0-7	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	111
SW11*	2/23/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	26.8
SW12*	2/23/2026	0-8	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	20.4
SW13*	2/23/2026	0-8	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW14*	2/23/2026	0-8	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	75.3
SW15*	2/19/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW16*	2/19/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW17*	2/24/2026	0-8	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW18*	2/20/2026	0-5	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW19*	2/24/2026	0-7	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW20*	2/19/2026	0-7	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	72.7
SW21*	2/24/2026	0-12	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW22*	2/19/2026	0-7	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	449
SW23*	2/19/2026	0-7	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW24*	2/24/2026	0-10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW25*	2/24/2026	0-10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	42.7
SW26*	2/24/2026	0-10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW27*	2/24/2026	0-10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW28*	2/24/2026	0-10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	417
SW29*	2/24/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	86.8
SW30*	2/24/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0

ENSOLUM

TABLE 3
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			**10**	**50**	**NE**	**NE**	**NE**	**NE**	**100**	**600**
NMOCD Table I Closure Criteria (NMAC 19.15.29)			**10**	**50**	**NE**	**NE**	**NE**	**1,000**	**2,500**	**10,000**
Sidewall Soil Samples										
SW31*	2/24/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	26.1
SW32*	2/24/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW33*	2/24/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	44.6
SW34*	2/24/2026	0-4	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	49.9
SW35*	2/24/2026	0-10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW36*	2/24/2026	0-10	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
SW37*	2/24/2026	0-16	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	375

Notes:

bgs: below ground surface

mg/kg: milligrams per kilogram

NMOCD: New Mexico Oil Conservation Division

NMAC: New Mexico Administrative Code

Grey text represents samples that have been excavated

Red *text represents samples that exceed Closure Criteria*

"<": Laboratory Analytical result is less than reporting limit

GRO: Gasoline Range Organics

DRO: Diesel Range Organics

ORO: Oil Range Organics

TPH: Total Petroleum Hydrocarbon

BTEX: Benzene, Toluene, Ethylbenzene, and Xylenes

Concentrations in ***bold*** *exceed the NMOCD Table I Closure Criteria reclamation standard where applicable.*

** Indicates sample was collected in area to be reclaimed after remediation is complete; reclamation for chloride in the top 4 feet is 600 mg/kg and total TPH is 100 mg/kg.*

ENSOLUM

TABLE 4
SOIL SAMPLE ANALYTICAL RESULTS
Exmoor 15 CTB 2
Devon Energy Production Company, LP
Eddy County, New Mexico

Sample Designation	Date	Depth (feet bgs)	Benzene (mg/kg)	Total BTEX (mg/kg)	TPH GRO (mg/kg)	TPH DRO (mg/kg)	TPH ORO (mg/kg)	GRO+DRO (mg/kg)	Total TPH (mg/kg)	Chloride (mg/kg)
NMOCD Reclamation Requirement (NMAC 19.15.29.13.D)			**10**	**50**	**NE**	**NE**	**NE**	**NE**	**100**	**600**
NMOCD Table I Closure Criteria (NMAC 19.15.29)			**10**	**50**	**NE**	**NE**	**NE**	**1,000**	**2,500**	**10,000**
Backfill Soil Samples										
BF01	2/18/2026	NA	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	<20.0
BF02	2/18/2026	NA	<0.0250	<0.0500	<20.0	<25.0	<50.0	<25.0	<50.0	169

Notes:

bgs: below ground surface

mg/kg: milligrams per kilogram

NMOCD: New Mexico Oil Conservation Division

NMAC: New Mexico Administrative Code

Grey text represents samples that have been excavated

Red *text represents samples that exceed Closure Criteria*

"<": Laboratory Analytical result is less than reporting limit

GRO: Gasoline Range Organics

DRO: Diesel Range Organics

ORO: Oil Range Organics

TPH: Total Petroleum Hydrocarbon

BTEX: Benzene, Toluene, Ethylbenzene, and Xylenes

Concentrations in ***bold*** *exceed the NMOCD Table I Closure Criteria reclamation standard where applicable.*

** Indicates sample was collected in area to be reclaimed after remediation is complete; reclamation for chloride in the top 4 feet is 600 mg/kg and total TPH is 100 mg/kg.*

ENSOLUM

APPENDIX A

Well Record and Log

WELL RECORD & LOG

OFFICE OF THE STATE ENGINEER

www.ose.state.nm.us

OSE DII ROSWELL NM
17 DEC '24 PM2:46

1. GENERAL AND WELL LOCATION

OSE POD NO. (WELL NO.)	WELL TAG ID NO.	OSE FILE NO(S).
C-4912-POD1		C-4912-POD1

WELL OWNER NAME(S)	PHONE (OPTIONAL)
Devon Energy Resources	

WELL OWNER MAILING ADDRESS	CITY	STATE	ZIP
205 E. Bender Road #150	Hobbs	NM	88240

WELL LOCATION (FROM GPS)		DEGREES	MINUTES	SECONDS	
	LATITUDE	32	8	13.8	N
	LONGITUDE	-103	45	11.8	W

* ACCURACY REQUIRED: ONE TENTH OF A SECOND
* DATUM REQUIRED: WGS 84

DESCRIPTION RELATING WELL LOCATION TO STREET ADDRESS AND COMMON LANDMARKS – PLSS (SECTION, TOWNSHIP, RANGE) WHERE AVAILABLE

2. DRILLING & CASING INFORMATION

LICENSE NO.	NAME OF LICENSED DRILLER	NAME OF WELL DRILLING COMPANY
1833	Jason Maley	Vision Resources

DRILLING STARTED	DRILLING ENDED	DEPTH OF COMPLETED WELL (FT)	BORE HOLE DEPTH (FT)	DEPTH WATER FIRST ENCOUNTERED (FT)
12-3-24	12-3-24	55'	55'	N/A

COMPLETED WELL IS: ☐ ARTESIAN *add Centralizer info below ☑ DRY HOLE ☐ SHALLOW (UNCONFINED)

STATIC WATER LEVEL IN COMPLETED WELL (FT): 0'

DATE STATIC MEASURED: 12-3-24

DRILLING FLUID: ☑ AIR ☐ MUD ADDITIVES – SPECIFY:

DRILLING METHOD: ☑ ROTARY ☐ HAMMER ☐ CABLE TOOL ☐ OTHER – SPECIFY:

CHECK HERE IF PITLESS ADAPTER IS INSTALLED ☐

DEPTH (feet bgl) FROM	DEPTH (feet bgl) TO	BORE HOLE DIAM (inches)	CASING MATERIAL AND/OR GRADE (include each casing string, and note sections of screen)	CASING CONNECTION TYPE (add coupling diameter)	CASING INSIDE DIAM. (inches)	CASING WALL THICKNESS (inches)	SLOT SIZE (inches)
0	45	6"	PVC 2" SCH40	Thread	2"	SCH40	N/A
45	55	6"	PVC 2" SCH40	Thread	2"	SCH40	.02

3. ANNULAR MATERIAL

DEPTH (feet bgl) FROM	DEPTH (feet bgl) TO	BORE HOLE DIAM. (inches)	LIST ANNULAR SEAL MATERIAL AND GRAVEL PACK SIZE-RANGE BY INTERVAL *(if using Centralizers for Artesian wells- indicate the spacing below)	AMOUNT (cubic feet)	METHOD OF PLACEMENT
			None pulled and plugged		

FOR OSE INTERNAL USE

WR-20 WELL RECORD & LOG (Version 09/22/2022)

FILE NO. C-4912	POD NO. 1	TRN NO. 771667
LOCATION 25S.31E.14 211	WELL TAG ID NO. —	PAGE 1 OF 2

4. HYDROGEOLOGIC LOG OF WELL

DEPTH (feet bgl) FROM	DEPTH (feet bgl) TO	THICKNESS (feet)	COLOR AND TYPE OF MATERIAL ENCOUNTERED - INCLUDE WATER-BEARING CAVITIES OR FRACTURE ZONES (attach supplemental sheets to fully describe all units)	WATER BEARING? (YES / NO)	ESTIMATED YIELD FOR WATER-BEARING ZONES (gpm)
0	10	10'	Brown sand with caliche	Y ✓ N	
10	30	20'	Tan fine sand with small rock	Y ✓ N	
30	55	25'	Tan fine sand	Y ✓ N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	
				Y N	

METHOD USED TO ESTIMATE YIELD OF WATER-BEARING STRATA:

☐ PUMP ☐ AIR LIFT ☐ BAILER ☐ OTHER – SPECIFY: Dry hole

TOTAL ESTIMATED WELL YIELD (gpm): 0

5. TEST; RIG SUPERVISION

WELL TEST — TEST RESULTS - ATTACH A COPY OF DATA COLLECTED DURING WELL TESTING, INCLUDING DISCHARGE METHOD, START TIME, END TIME, AND A TABLE SHOWING DISCHARGE AND DRAWDOWN OVER THE TESTING PERIOD.

MISCELLANEOUS INFORMATION:

OSE DII ROSWELL NM
17 DEC '24 PM2:46

PRINT NAME(S) OF DRILL RIG SUPERVISOR(S) THAT PROVIDED ONSITE SUPERVISION OF WELL CONSTRUCTION OTHER THAN LICENSEE:

Jason Maley

6. SIGNATURE

THE UNDERSIGNED HEREBY CERTIFIES THAT, TO THE BEST OF HIS OR HER KNOWLEDGE AND BELIEF, THE FOREGOING IS A TRUE AND CORRECT RECORD OF THE ABOVE DESCRIBED HOLE AND THAT HE OR SHE WILL FILE THIS WELL RECORD WITH THE STATE ENGINEER AND THE PERMIT HOLDER WITHIN 30 DAYS AFTER COMPLETION OF WELL DRILLING:

JMaley — Jason Maley — 12/11/24

SIGNATURE OF DRILLER / PRINT SIGNEE NAME — DATE

FOR OSE INTERNAL USE — WR-20 WELL RECORD & LOG (Version 09/22/2022)

FILE NO. C-4912	POD NO. 1	TRN NO. 771667
LOCATION 25S.31E.14.211	WELL TAG ID NO.	PAGE 2 OF 2

ENSOLUM

APPENDIX B

Environmental Review

IPaC **U.S. Fish & Wildlife Service**

IPaC resource list

Thi
hab
(US
bel
cou
det

Due to a lack of appropriations funding, many FWS staff are on furlough. Should you have questions about documents you receive from ECOSphere IPaC, FWS staff may not be able to respond immediately; once appropriations funding is approved by the Congress and the Government returns to normal operations, FWS staff will be able to provide support with ESA Section 7 compliance.

requires gathering additional site-specific (e.g., vegetation/species surveys) and project-specific (e.g., magnitude and timing of proposed activities) information.

Below is a summary of the project information you provided and contact information for the USFWS office(s) with jurisdiction in the defined project area. Please read the introduction to each section that follows (Endangered Species, Migratory Birds, USFWS Facilities, and NWI Wetlands) for additional information applicable to the trust resources addressed in that section.

NOT FOR CONSULTATION

Location

Eddy County, New Mexico



Local office

New Mexico Ecological Services Field Office

(505) 346-2525
(505) 346-2542

2105 Osuna Road Ne
Albuquerque, NM 87113-1001

Endangered species

This resource list is for informational purposes only and does not constitute an analysis of project level impacts.

The primary information used to generate this list is the known or expected range of each species. Additional areas of influence (AOI) for species are also considered. An AOI includes areas outside of the species range if the species could be indirectly affected by activities in that area (e.g., placing a dam upstream of a fish population even if that fish does not occur at the dam site, may indirectly impact the species by reducing or eliminating water flow downstream). Because species can move, and site conditions can change, the species on this list are not guaranteed to be found on or near the project area. To fully determine any potential effects to species, additional site-specific and project-specific information is often required.

Section 7 of the Endangered Species Act **requires** Federal agencies to "request of the Secretary information whether any species which is listed or proposed to be listed may be present in the area of such proposed action" for any project that is conducted, permitted, funded, or licensed by any Federal agency. A letter from the local office and a species list which fulfills this requirement can **only** be obtained by requesting an official species list from either the Regulatory Review section in IPaC (see directions below) or from the local field office directly.

For project evaluations that require USFWS concurrence/review, please return to the IPaC website and request an official species list by doing the following:

1. Draw the project location and click CONTINUE.
2. Click DEFINE PROJECT.
3. Log in (if directed to do so).
4. Provide a name and description for your project.
5. Click REQUEST SPECIES LIST.

Listed species[1] and their critical habitats are managed by the Ecological Services Program of the U.S. Fish and Wildlife Service (USFWS) and the fisheries division of the National Oceanic and Atmospheric Administration (NOAA Fisheries[2]).

Species and critical habitats under the sole responsibility of NOAA Fisheries are **not** shown on this list. Please contact NOAA Fisheries for species under their jurisdiction.

---

1. Species listed under the Endangered Species Act are threatened or endangered; IPaC also shows species that are candidates, or proposed, for listing. See the listing status page for more information. IPaC only shows species that are regulated by USFWS (see FAQ).
2. NOAA Fisheries, also known as the National Marine Fisheries Service (NMFS), is an office of the National Oceanic and Atmospheric Administration within the Department of Commerce.

NOT FOR CONSULTATION

The following species are potentially affected by activities in this location:

Birds

NAME	STATUS
Northern Aplomado Falcon Falco femoralis septentrionalis No critical habitat has been designated for this species. https://ecos.fws.gov/ecp/species/1923	EXPN
Piping Plover Charadrius melodus There is **final** critical habitat for this species. Your location does not overlap the critical habitat. https://ecos.fws.gov/ecp/species/6039	Threatened

Insects

NAME	STATUS
Monarch Butterfly Danaus plexippus Wherever found There is **proposed** critical habitat for this species. Your location does not overlap the critical habitat. https://ecos.fws.gov/ecp/species/9743	Proposed Threatened

Critical habitats

Potential effects to critical habitat(s) in this location must be analyzed along with the endangered species themselves.

There are no critical habitats at this location.

You are still required to determine if your project(s) may have effects on all above listed species.

Bald & Golden Eagles

Bald and Golden Eagles are protected under the Bald and Golden Eagle Protection Act [2] and the Migratory Bird Treaty Act (MBTA) [1]. Any person or organization who plans or conducts activities that may result in impacts to Bald or Golden Eagles, or their nests, should follow appropriate

NOT FOR CONSULTATION

regulations and implement required avoidance and minimization measures, as described in the various links on this page.

The data in this location indicates that no eagles have been observed in this area. This does not mean eagles are not present in your project area, especially if the area is difficult to survey. Please review the 'Steps to Take When No Results Are Returned' section of the Supplemental Information on Migratory Birds and Eagles document to determine if your project is in a poorly surveyed area. If it is, you may need to rely on other resources to determine if eagles may be present (e.g. your local FWS field office, state surveys, your own surveys).

Additional information can be found using the following links:

- Eagle Management https://www.fws.gov/program/eagle-management
- Measures for avoiding and minimizing impacts to birds https://www.fws.gov/library/collections/avoiding-and-minimizing-incidental-take-migratory-birds
- Nationwide avoidance and minimization measures for birds https://www.fws.gov/sites/default/files/documents/nationwide-standard-conservation-measures.pdf
- Supplemental Information for Migratory Birds and Eagles in IPaC https://www.fws.gov/media/supplemental-information-migratory-birds-and-bald-and-golden-eagles-may-occur-project-action

Bald & Golden Eagles FAQs

What does IPaC use to generate the potential presence of bald and golden eagles in my specified location?

The potential for eagle presence is derived from data provided by the Avian Knowledge Network (AKN). The AKN data is based on a growing collection of survey, banding, and citizen science datasets and is queried and filtered to return a list of those birds reported as occurring in the 10km grid cell(s) which your project intersects, and that have been identified as warranting special attention because they are an eagle (Bald and Golden Eagle Protection Act requirements may apply).

Proper interpretation and use of your eagle report

On the graphs provided, please look carefully at the survey effort (indicated by the black vertical line) and for the existence of the "no data" indicator (a red horizontal line). A high survey effort is the key component. If the survey effort is high, then the probability of presence score can be viewed as more dependable. In contrast, a low survey effort line or no data line (red horizontal) means a lack of data and, therefore, a lack of certainty about presence of the species. This list is not perfect; it is simply a starting point for identifying what birds have the potential to be in your project area, when they might be there, and if they might be breeding (which means nests might be present). The list and associated information help you know what to look for to confirm presence and helps guide you in knowing when to implement avoidance and minimization measures to eliminate or reduce potential impacts from your project activities or get the appropriate permits should presence be confirmed.

How do I know if eagles are breeding, wintering, or migrating in my area?

NOT FOR CONSULTATION

To see what part of a particular bird's range your project area falls within (i.e. breeding, wintering, migrating, or resident), you may query your location using the RAIL Tool and view the range maps provided for birds in your area at the bottom of the profiles provided for each bird in your results. If an eagle on your IPaC migratory bird species list has a breeding season associated with it (indicated by yellow vertical bars on the phenology graph in your "IPaC PROBABILITY OF PRESENCE SUMMARY" at the top of your results list), there may be nests present at some point within the timeframe specified. If "Breeds elsewhere" is indicated, then the bird likely does not breed in your project area.

Interpreting the Probability of Presence Graphs

Each green bar represents the bird's relative probability of presence in the 10km grid cell(s) your project overlaps during a particular week of the year. A taller bar indicates a higher probability of species presence. The survey effort can be used to establish a level of confidence in the presence score.

How is the probability of presence score calculated? The calculation is done in three steps:
The probability of presence for each week is calculated as the number of survey events in the week where the species was detected divided by the total number of survey events for that week. For example, if in week 12 there were 20 survey events and the Spotted Towhee was found in 5 of them, the probability of presence of the Spotted Towhee in week 12 is 0.25.

To properly present the pattern of presence across the year, the relative probability of presence is calculated. This is the probability of presence divided by the maximum probability of presence across all weeks. For example, imagine the probability of presence in week 20 for the Spotted Towhee is 0.05, and that the probability of presence at week 12 (0.25) is the maximum of any week of the year. The relative probability of presence on week 12 is 0.25/0.25 = 1; at week 20 it is 0.05/0.25 = 0.2.

The relative probability of presence calculated in the previous step undergoes a statistical conversion so that all possible values fall between 0 and 10, inclusive. This is the probability of presence score.

Breeding Season ()
Yellow bars denote a very liberal estimate of the time-frame inside which the bird breeds across its entire range. If there are no yellow bars shown for a bird, it does not breed in your project area.

Survey Effort ()
Vertical black lines superimposed on probability of presence bars indicate the number of surveys performed for that species in the 10km grid cell(s) your project area overlaps.

No Data ()
A week is marked as having no data if there were no survey events for that week.

Survey Timeframe
Surveys from only the last 10 years are used in order to ensure delivery of currently relevant information. The exception to this is areas off the Atlantic coast, where bird returns are based on all years of available data, since data in these areas is currently much more sparse.

Migratory birds

The Migratory Bird Treaty Act (MBTA) [1] prohibits the take (including killing, capturing, selling, trading, and transport) of protected migratory bird species without prior authorization by the Department of Interior U.S. Fish and Wildlife Service (FWS).

NOT FOR CONSULTATION

1. The Migratory Birds Treaty Act of 1918.
2. The Bald and Golden Eagle Protection Act of 1940.

Additional information can be found using the following links:

- Eagle Management https://www.fws.gov/program/eagle-management
- Measures for avoiding and minimizing impacts to birds https://www.fws.gov/library/collections/avoiding-and-minimizing-incidental-take-migratory-birds
- Nationwide avoidance and minimization measures for birds
- Supplemental Information for Migratory Birds and Eagles in IPaC https://www.fws.gov/media/supplemental-information-migratory-birds-and-bald-and-golden-eagles-may-occur-project-action

The data in this location indicates that no migratory birds of concern have been observed in this area. This does not mean birds of concern are not present in your project area, especially if the area is difficult to survey. Please review the 'Steps to Take When No Results Are Returned' section of the Supplemental Information on Migratory Birds and Eagles document to determine if your project is in a poorly surveyed area. If it is, you may need to rely on other resources to determine what migratory birds of concern may be present (e.g. your local FWS field office, state surveys, your own surveys).

NOT FOR CONSULTATION

Migratory Bird FAQs

Tell me more about avoidance and minimization measures I can implement to avoid or minimize impacts to migratory birds.

Nationwide Avoidance & Minimization Measures for Birds describes measures that can help avoid and minimize impacts to all birds at any location year-round. When birds may be breeding in the area, identifying the locations of any active nests and avoiding their destruction is one of the most effective ways to minimize impacts. To see when birds are most likely to occur and breed in your project area, view the Probability of Presence Summary. Additional measures or permits may be advisable depending on the type of activity you are conducting and the type of infrastructure or bird species present on your project site.

What does IPaC use to generate the list of migratory birds that potentially occur in my specified location?

The Migratory Bird Resource List is comprised of Birds of Conservation Concern (BCC) and other species that may warrant special attention in your project location, such as those listed under the Endangered Species Act or the Bald and Golden Eagle Protection Act and those species marked as “Vulnerable”. See the FAQ “What are the levels of concern for migratory birds?” for more information on the levels of concern covered in the IPaC migratory bird species list.

The migratory bird list generated for your project is derived from data provided by the Avian Knowledge Network (AKN). The AKN data is based on a growing collection of survey, banding, and citizen science datasets and is queried and filtered to return a list of those birds reported as occurring in the 10km grid cell(s) with which your

project intersects. These species have been identified as warranting special attention because they are BCC species in that area, an eagle (Bald and Golden Eagle Protection Act requirements may apply), or a species that has a particular vulnerability to offshore activities or development.

Again, the Migratory Bird Resource list includes only a subset of birds that may occur in your project area. It is not representative of all birds that may occur in your project area. To get a list of all birds potentially present in your project area, and to verify survey effort when no results present, please visit the Rapid Avian Information Locator (RAIL) Tool.

Why are subspecies showing up on my list?

Subspecies profiles are included on the list of species present in your project area because observations in the AKN for **the species** are being detected. If the species are present, that means that the subspecies may also be present. If a subspecies shows up on your list, you may need to rely on other resources to determine if that subspecies may be present (e.g. your local FWS field office, state surveys, your own surveys).

What does IPaC use to generate the probability of presence graphs for the migratory birds potentially occurring in my specified location?

The probability of presence graphs associated with your migratory bird list are based on data provided by the Avian Knowledge Network (AKN). This data is derived from a growing collection of survey, banding, and citizen science datasets.

Probability of presence data is continuously being updated as new and better information becomes available. To learn more about how the probability of presence graphs are produced and how to interpret them, go to the Probability of Presence Summary and then click on the "Tell me about these graphs" link.

How do I know if a bird is breeding, wintering, or migrating in my area?

To see what part of a particular bird's range your project area falls within (i.e. breeding, wintering, migrating, or resident), you may query your location using the RAIL Tool and view the range maps provided for birds in your area at the bottom of the profiles provided for each bird in your results. If a bird on your IPaC migratory bird species list has a breeding season associated with it (indicated by yellow vertical bars on the phenology graph in your “IPaC PROBABILITY OF PRESENCE SUMMARY” at the top of your results list), there may be nests present at some point within the timeframe specified. If "Breeds elsewhere" is indicated, then the bird likely does not breed in your project area.

What are the levels of concern for migratory birds?

Migratory birds delivered through IPaC fall into the following distinct categories of concern:

1. "BCC Rangewide" birds are Birds of Conservation Concern (BCC) that are of concern throughout their range anywhere within the USA (including Hawaii, the Pacific Islands, Puerto Rico, and the Virgin Islands);
2. "BCC - BCR" birds are BCCs that are of concern only in particular Bird Conservation Regions (BCRs) in the continental USA; and
3. "Non-BCC - Vulnerable" birds are not BCC species in your project area, but appear on your list either because of the Bald and Golden Eagle Protection Act requirements (for eagles) or (for non-eagles) potential susceptibilities in offshore areas from certain types of development or activities (e.g. offshore energy development or longline fishing).

NOT FOR CONSULTATION

Although it is important to avoid and minimize impacts to all birds, efforts should be made, in particular, to avoid and minimize impacts to the birds on this list, especially BCC species. For more information on avoidance and minimization measures you can implement to help avoid and minimize migratory bird impacts, please see the FAQ “Tell me more about avoidance and minimization measures I can implement to avoid or minimize impacts to migratory birds”.

Details about birds that are potentially affected by offshore projects

For additional details about the relative occurrence and abundance of both individual bird species and groups of bird species within your project area off the Atlantic Coast, please visit the Northeast Ocean Data Portal. The Portal also offers data and information about other taxa besides birds that may be helpful to you in your project review. Alternately, you may download the bird model results files underlying the portal maps through the NOAA NCCOS Integrative Statistical Modeling and Predictive Mapping of Marine Bird Distributions and Abundance on the Atlantic Outer Continental Shelf project webpage.

Proper interpretation and use of your migratory bird report

The migratory bird list generated is not a list of all birds in your project area, only a subset of birds of priority concern. To learn more about how your list is generated and see options for identifying what other birds may be in your project area, please see the FAQ "What does IPaC use to generate the migratory birds potentially occurring in my specified location". Please be aware this report provides the "probability of presence" of birds within the 10 km grid cell(s) that overlap your project; not your exact project footprint. On the graphs provided, please look carefully at the survey effort (indicated by the black vertical line) and for the existence of the "no data" indicator (a red horizontal line). A high survey effort is the key component. If the survey effort is high, then the probability of presence score can be viewed as more dependable. In contrast, a low survey effort bar or no data bar means a lack of data and, therefore, a lack of certainty about presence of the species. This list does not represent all birds present in your project area. It is simply a starting point for identifying what birds of concern have the potential to be in your project area, when they might be there, and if they might be breeding (which means nests might be present). The list and associated information help you know what to look for to confirm presence and helps guide implementation of avoidance and minimization measures to eliminate or reduce potential impacts from your project activities, should presence be confirmed. To learn more about avoidance and minimization measures, visit the FAQ "Tell me about avoidance and minimization measures I can implement to avoid or minimize impacts to migratory birds".

Interpreting the Probability of Presence Graphs
Each green bar represents the bird's relative probability of presence in the 10km grid cell(s) your project overlaps during a particular week of the year. A taller bar indicates a higher probability of species presence. The survey effort can be used to establish a level of confidence in the presence score.

How is the probability of presence score calculated? The calculation is done in three steps:
The probability of presence for each week is calculated as the number of survey events in the week where the species was detected divided by the total number of survey events for that week. For example, if in week 12 there were 20 survey events and the Spotted Towhee was found in 5 of them, the probability of presence of the Spotted Towhee in week 12 is 0.25.

To properly present the pattern of presence across the year, the relative probability of presence is calculated. This is the probability of presence divided by the maximum probability of presence across all weeks. For example, imagine the probability of presence in week 20 for the Spotted Towhee is 0.05, and that the probability of presence at week 12 (0.25) is the maximum of any week of the year. The relative probability of presence on week 12 is 0.25/0.25 = 1; at week 20 it is 0.05/0.25 = 0.2.

NOT FOR CONSULTATION

The relative probability of presence calculated in the previous step undergoes a statistical conversion so that all possible values fall between 0 and 10, inclusive. This is the probability of presence score.

Breeding Season ()
Yellow bars denote a very liberal estimate of the time-frame inside which the bird breeds across its entire range. If there are no yellow bars shown for a bird, it does not breed in your project area.

Survey Effort ()
Vertical black lines superimposed on probability of presence bars indicate the number of surveys performed for that species in the 10km grid cell(s) your project area overlaps.

No Data ()
A week is marked as having no data if there were no survey events for that week.

Survey Timeframe
Surveys from only the last 10 years are used in order to ensure delivery of currently relevant information. The exception to this is areas off the Atlantic coast, where bird returns are based on all years of available data, since data in these areas is currently much more sparse.

Facilities

National Wildlife Refuge lands

Any activity proposed on lands managed by the National Wildlife Refuge system must undergo a 'Compatibility Determination' conducted by the Refuge. Please contact the individual Refuges to discuss any questions or concerns.

There are no refuge lands at this location.

Fish hatcheries

There are no fish hatcheries at this location.

Wetlands in the National Wetlands Inventory (NWI)

Impacts to NWI wetlands and other aquatic habitats may be subject to regulation under Section 404 of the Clean Water Act, or other State/Federal statutes.

NOT FOR CONSULTATION

For more information please contact the Regulatory Program of the local U.S. Army Corps of Engineers District.

This location did not intersect any wetlands mapped by NWI.

NOTE: This initial screening does **not** replace an on-site delineation to determine whether wetlands occur. Additional information on the NWI data is provided below.

Data limitations

The Service's objective of mapping wetlands and deepwater habitats is to produce reconnaissance level information on the location, type and size of these resources. The maps are prepared from the analysis of high altitude imagery. Wetlands are identified based on vegetation, visible hydrology and geography. A margin of error is inherent in the use of imagery; thus, detailed on-the-ground inspection of any particular site may result in revision of the wetland boundaries or classification established through image analysis.

The accuracy of image interpretation depends on the quality of the imagery, the experience of the image analysts, the amount and quality of the collateral data and the amount of ground truth verification work conducted. Metadata should be consulted to determine the date of the source imagery used and any mapping problems.

Wetlands or other mapped features may have changed since the date of the imagery or field work. There may be occasional differences in polygon boundaries or classifications between the information depicted on the map and the actual conditions on site.


Data exclusions

Certain wetland habitats are excluded from the National mapping program because of the limitations of aerial imagery as the primary data source used to detect wetlands. These habitats include seagrasses or submerged aquatic vegetation that are found in the intertidal and subtidal zones of estuaries and nearshore coastal waters. Some deepwater reef communities (coral or tuberficid worm reefs) have also been excluded from the inventory. These habitats, because of their depth, go undetected by aerial imagery.

Data precautions

Federal, state, and local regulatory agencies with jurisdiction over wetlands may define and describe wetlands in a different manner than that used in this inventory. There is no attempt, in either the design or products of this inventory, to define the limits of proprietary jurisdiction of any Federal, state, or local government or to establish the geographical scope of the regulatory programs of government agencies. Persons intending to engage in activities involving modifications within or adjacent to wetland areas should seek the advice of appropriate Federal, state, or local agencies concerning specified agency regulatory programs and proprietary jurisdictions that may affect such activities.

NOT FOR CONSULTATION



ENSOLUM
Environmental, Engineering and Hydrogeologic Consultants

Field Data Map

Devon Energy Production Company, LP
Exmoor 15 CTB 2
Incident Number: nAPP2528628335
Unit A, Section 15, T 25S, R 31E
Eddy County, New Mexico

FIGURE 4

ENSOLUM

APPENDIX C

Lithologic Soil Sampling Logs

ENSOLUM

Sample Name: BH01	Date: 1/5/26	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135818, -103.759044	Hole Diameter: 3"	Total Depth: 17'

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH01	0	0		Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive
D			N	BH01	1	1	SP-SM	Silty Sand w/ Gravel - Very light brown to red, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive, Sharp
D			N		2	2		
D			N	BH01	3	3		
D			N		4	4		
D	>3,404		N	BH01	5	5	CCHE	Caliche - White to very light brown, Coarse to fine grain, Non-palstic, Noncohesive, Massive
D	>3,483		N		6			
D	>3,483		N	BH01	7	7		
D	>3,483		N		8			
D	>3,483		N	BH01	9	9		
D	>3,483		N		10			
D	>3,483		N	BH01	11	11		
D	>3,483		N		12			
D	>3,483		N	BH01	13	13		
D	>3,483		N		14			
D	>3,483		N	BH01	15	15		
D	1,528		N		16			
D	408		N	BH01	17	17		

Total Depth @ 17 feet bgs

ENSOLUM

Sample Name: BH02	Date: 1/5/26	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135779, -103.759179	Hole Diameter: 3"	Total Depth: 7"

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH02	0	0	SP-SM	Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive
						1		
D	1,064		N	BH02	2	2		Silty Sand w/ Gravel - Very light brown to red, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive, Sharp
					3	3		
D			N	BH02	3.5		CCHE	Caliche - White to very light brown, Coarse to fine grain, Non-palstic, Noncohesive, Massive
	526					4		
D	358		N	BH02	5	5		
D	229		N		6			
D	156		N	BH02	7	7		

Total Detph @ 7 feet bgs.

ENSOLUM

Sample Name: BH03	Date: 1/5/26	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135719, -103.759056	Hole Diameter: 3"	Total Depth: 14'

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. No correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH03		0	SP-SM	Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive
D	<179	50	Y	BH03	1	1		Caliche - White to very light brown, Light black to brown staining, Coarse to fine grain, Non-palstic, Noncohesive, Massive
D	ND		N	BH03	2	2		
D	464		N		3			
D	2,811		N	BH03	4	4		
D	>3,483		N		5			
D	>3,483		N	BH03	6	6		
D	>3,483		N		7		CCHE	
D	>3,483		N	BH03	8	8		Caliche - White to very light brown, Coarse to fine grain, Non-palstic, Noncohesive, Massive
D	>3,483		N		9			
D	>3,483		N	BH03	10	10		
D	>3,483		N		11			
D	3,483		N	BH03	12	12		
D	890		N		13			
D	481		N	BH03	14	14		

Total Depth @ 14 feet bgs.

ENSOLUM

Sample Name: BH04	Date: 1/5/26	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135779, -103.759179	Hole Diameter: 3"	Total Depth: 18'

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH04	0	0	SP-SM	Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive,
D			N	BH04	1	1		Silty Sand w/ Gravel - Very light brown to red, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive, Sharp
D			N		2	2		
D			N	BH04	3	3		
D			N		4	4		
D	1,064		N	BH04	5	5	CCHE	Caliche - White to very light brown, Coarse to fine grain, Non-palstic, Noncohesive, Massive
D	246		N	BH04	6	6		
D	<169		N		7			
D	1,461		N	BH04	8	8		
D	3,164		N		9			
D	1,064		N	BH04	10	10		
D	<169		N		11			
D	246		N	BH04	12	12		
D	1,691		N		13	13		
D	1,461		N	BH04	14	14		
D	2,391		N		15	15		
D	>3,404		N	BH04	16	16		
D	1,943		N		17	17		
D	246		N	BH04	18	18		

ENSOLUM

	Sample Name: BH05	Date: 1/5/26
	Site Name: Exmoor 15 CTB 2	
	Incident Number: nAPP2528628335	
	Job Number: 03A1987203	
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135578, -103.759072	Hole Diameter: 3"	Total Depth: 6'

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH05	0	0	SP-SM	Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive
D			N	BH05	1	1		Silty Sand w/ Gravel - Very light brown to red, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive, Sharp
D	1,064		N		2	2		
D			N	BH05	3	3	CCHE	Caliche - White to very light brown, Coarse to fine grain, Non-palstic, Noncohesive, Massive
D	2,259		N		4	4		
D	1,573			BH05	5			
D	212		N	BH05	6	6		

Total Depth @ 6 feet bgs.

ENSOLUM

Sample Name: BH06	Date: 1/6/26	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135500, -103.759030	Hole Diameter: 3"	Total Depth: 19'

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH06	0	0		Moist, Heavy Stain, Silty Sand, Medium Grain, Some Rocks, Non Pliable, Non Cohesive.
D			N		1	1		
					2	2	SP-SM	Dry, No Stain, Silty Sand, Medium Grain, Some Rocks, Non Pliable, Non Cohesive.
					3	3		
	>3,404				4	4		
D			N		5	5		Dry, No Stain, Caliche coarse to fine grain, Non Pliable, Non Cohesive.
D	>3,404		N		6	6		
D	>3,404		N	BH06	7	7		
D	>3,404		N		8	8		
D	3,404		N	BH06	9	9		
D	3,169		N		10	10		
D	1,708		N	BH06	11	11		
D	1,254		N		12	12		
D	1,691		N	BH06	13	13		
D	2,945		N		14	14		
D	3,164		N	BH06	15	15		
D	3,169		N		16	16		
D	1,814		N	BH06	17	17		
D	1,691		N		18	18		
D	425	32	N	BH06	19	19		

ENSOLUM

Sample Name: BH07	Date: 11/13/25	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135703, -103.758957	Hole Diameter: 3"	Total Depth: 6.5'

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH07	0	0		Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive
D			N	BH07	1	1		
D			N		2	2		
D			N	BH07	3	3	SP-SM	Silty Sand w/ Gravel - Very light brown to red, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive, Sharp
D			N		4	4		
D			N	BH07	5	5		
D			N		6	6		
D			N	BH07	6.5	6.5	CCHE	Caliche - White to very light brown, Coarse to fine grain

Total Depth @ 6.5 feet bgs.

ENSOLUM

Sample Name: BH08	Date: 1/6/26	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135565, -103.758876	Hole Diameter: 3"	Total Depth: 10'

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH08	0	0		Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive
D			N		1	1		
D			N	BH08	2	2		
D			N		3	3	SP-SM	Silty Sand w/ Gravel - Very light brown to red, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive, Sharp
D			N	BH08	4	4		
D	3,404		N		5	5		
D			N	BH08	6	6		
D	ND		N		7			
D	ND		N	BH08	8	8	CCHE	Caliche - White to very light brown, Coarse to fine grain, Non-palstic, Noncohesive, Massive
D	ND	194	N		9			
D	ND	32	N	BH08	10	10		

Total Depth @ 10 feet bgs.

ENSOLUM

Sample Name: BH09	Date: 1/6/26	
Site Name: Exmoor 15 CTB 2		
Incident Number: nAPP2528628335		
Job Number: 03A1987203		
LITHOLOGIC / SOIL SAMPLING LOG	Logged By: Israel Estrella	Method: HA/Air rotary
Coordinates: 32.135574, -103.758691	Hole Diameter: 3"	Total Depth: 6 ft

Comments: Field screening conducted with HACH Chloride Test Strips and Petroflag® for chloride and TPH, respectively. Chloride test performed with 1:4 dilution factor of soil to distilled water. 40% correction factors included.

Moisture Content	Chloride (ppm)	TPH (ppm)	Staining	Sample ID	Sample Depth (ft bgs)	Depth (ft bgs)	USCS/Rock Symbol	Lithologic Descriptions
M			Y	BH09	0	0		Silty Sand w/ Gravel - Very light brown to red w/ black to brown staining, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive
D			N		1	1	SP-SM	Silty Sand w/ Gravel - Very light brown to red, Medium Grain to fine grain w/ some gravel, Non-plastic, Noncohesive, Massive, Sharp
D			N		2	2		
D			N		3	3		
D	<179	251	N		4	4		
D			N		5	5	CCHE	Caliche - White to very light brown, Coarse to fine grain, Non-palstic, Noncohesive, Massive
D	<179	0	N	BH09	6	6		

Total Depth @ 6 feet bgs.

ENSOLUM


APPENDIX D

Photographic Log

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 1	Date 10/11/2025	
Description Spill Area		
View South		
Photograph 2	Date 10/11/2025	
Description Spill Area		
View Southeast		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 3	Date 10/11/2025	
Description Spill Area		
View Southwest		
Photograph 4	Date 10/11/2025	
Description Spill Area		
View Northeast		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 5	Date 10/11/2025	
Description Spill Area		
View Northwest		
Photograph 6	Date 10/15/2025	
Description Delineation (SS02)		
View Southeast		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 7	Date 10/15/2025	
Description Delineation (SS04)		
View East		
Photograph 8	Date 10/16/2025	
Description Delineation (SS03)		
View Southeast		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 9	Date 10/16/2025	
Description Delineation (SS08)		
View Southeast		
Photograph 10	Date 10/16/2025	
Description Delineation (SS08)		
View Southeast		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 11	Date 10/17/2025	
Description Delineation (SS01)		
View Northeast		
Photograph 12	Date 11/13/2025	
Description Delineation (BH01)		
View Northeast		

ENSOLUM

Photographic Log


Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 13	Date 11/13/2025	
Description: Delineation (BH04)		
View: Southeast		
Photograph 14	Date 11/13/2025	
Description: Delineation (BH09)		
View: Southeast		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 15	Date 1/5/2025	
Description Delineation (BH01)		
View South		
Photograph 16	Date 1/5/2026	
Description Delineation (BH04)		
View South		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 17	Date 1/6/2025	
Description Delineation (BH06)		
View South		
Photograph 18	Date 1/6/2025	
Description Delineation (BH08)		
View Southeast		

ENSOLUM

Photographic Log


Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 19	Date 2/11/2026	
Description Hydrovac		
View West		
Photograph 20	Date 2/12/2026	
Description Hydrovac		
View West		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 21	Date 2/12/2026	
Description Excavation		
View East		
Photograph 22	Date 2/13/2026	
Description Excavation		
View Northwest		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 23	Date 2/13/2026	
Description Excavation		
View East		
Photograph 24	Date 2/16/2026	
Description Excavation		
View South		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 25	Date 2/16/2026	
Description Excavation		
View Southwest		
Photograph 26	Date 2/17/2026	
Description Hydrovac		
View Southwest		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 27	Date 2/17/2026	
Description Excavation		
View Southwest		
Photograph 28	Date 2/18/2026	
Description Excavation		
View East		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 29	Date 2/19/2026	
Description Excavation		
View West		
Photograph 30	Date 2/20/2026	
Description Hydrovac		
View West		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 31	Date 2/23/2026	
Description Hydrovac		
View North		
Photograph 32	Date 2/24/2026	
Description Excavation		
View Northwest		

ENSOLUM

Photographic Log


Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 33	Date 2/25/2026	
Description Excavation		
View Southwest		
Photograph 34	Date 2/25/2026	
Description Excavation		
View West		

ENSOLUM

Photographic Log



Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 35	Date 2/25/2026	
Description Excavation		
View East		
Photograph 36	Date 3/09/2026	
Description Excavation		
View East		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 37	Date 3/12/2026	
Description Excavation		
View Southeast		
Photograph 38	Date 3/12/2026	
Description Excavation		
View Northeast		

ENSOLUM

Photographic Log


Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 39	Date 3/12/2026	
Description Excavation		
View East		
Photograph 40	Date 3/12/2026	
Description Excavation		
View East		

ENSOLUM

Photographic Log

Devon Energy Production Company, LP
Exmoor 15 CTB 2
nAPP2528628335

Photograph 41	Date 3/30/2026	
Description Backfill		
View West		
Photograph 42	Date 3/30/2026	
Description Backfill		
View North		


ENSOLUM


APPENDIX E

Laboratory Analytical Reports & Chain-of-Custody Documentation

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E510178

Job Number: 01058-0007

Received: 10/17/2025

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
10/23/25

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 10/23/25

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E510178
Date Received: 10/17/2025 7:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 10/17/2025 7:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

SS02-0’ 5

SS02-1’ 6

SS04-0’ 7

SS04-1’ 8

QC Summary Data 9

QC - Volatile Organics by EPA 8021B 9

QC - Nonhalogenated Organics by EPA 8015D - GRO 10

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 11

QC - Anions by EPA 300.0/9056A 12

Definitions and Notes 13

Chain of Custody etc. 14

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/25 08:37

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SS02-0'	E510178-01A	Soil	10/15/25	10/17/25	Glass Jar, 2 oz.
SS02-1'	E510178-02A	Soil	10/15/25	10/17/25	Glass Jar, 2 oz.
SS04-0'	E510178-03A	Soil	10/15/25	10/17/25	Glass Jar, 2 oz.
SS04-1'	E510178-04A	Soil	10/15/25	10/17/25	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

SS02-0'

E510178-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Benzene	ND	0.0250	1	10/17/25	10/20/25	
Ethylbenzene	ND	0.0250	1	10/17/25	10/20/25	
Toluene	ND	0.0250	1	10/17/25	10/20/25	
o-Xylene	ND	0.0250	1	10/17/25	10/20/25	
p,m-Xylene	ND	0.0500	1	10/17/25	10/20/25	
Total Xylenes	ND	0.0250	1	10/17/25	10/20/25	
Surrogate: 4-Bromochlorobenzene-PID		*91.5 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/17/25	10/20/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.8 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2542130
Diesel Range Organics (C10-C28)	ND	25.0	1	10/17/25	10/17/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/17/25	10/17/25	
Surrogate: n-Nonane		*89.5 %*	*61-141*	*10/17/25*	*10/17/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2543006
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

SS02-1'

E510178-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Benzene	ND	0.0250	1	10/17/25	10/20/25	
Ethylbenzene	ND	0.0250	1	10/17/25	10/20/25	
Toluene	ND	0.0250	1	10/17/25	10/20/25	
o-Xylene	ND	0.0250	1	10/17/25	10/20/25	
p,m-Xylene	ND	0.0500	1	10/17/25	10/20/25	
Total Xylenes	ND	0.0250	1	10/17/25	10/20/25	
Surrogate: 4-Bromochlorobenzene-PID		*92.0 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/17/25	10/20/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.8 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2542130
Diesel Range Organics (C10-C28)	ND	25.0	1	10/17/25	10/17/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/17/25	10/17/25	
Surrogate: n-Nonane		*91.8 %*	*61-141*	*10/17/25*	*10/17/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2543006
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

SS04-0'

E510178-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Benzene	ND	0.0250	1	10/17/25	10/20/25	
Ethylbenzene	ND	0.0250	1	10/17/25	10/20/25	
Toluene	ND	0.0250	1	10/17/25	10/20/25	
o-Xylene	ND	0.0250	1	10/17/25	10/20/25	
p,m-Xylene	ND	0.0500	1	10/17/25	10/20/25	
Total Xylenes	ND	0.0250	1	10/17/25	10/20/25	
Surrogate: 4-Bromochlorobenzene-PID		*92.0 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/17/25	10/20/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.1 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2542130
Diesel Range Organics (C10-C28)	ND	25.0	1	10/17/25	10/17/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/17/25	10/17/25	
Surrogate: n-Nonane		*93.5 %*	*61-141*	*10/17/25*	*10/17/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2543006
Chloride	**141**	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

SS04-1'

E510178-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Benzene	ND	0.0250	1	10/17/25	10/20/25	
Ethylbenzene	ND	0.0250	1	10/17/25	10/20/25	
Toluene	ND	0.0250	1	10/17/25	10/20/25	
o-Xylene	ND	0.0250	1	10/17/25	10/20/25	
p,m-Xylene	ND	0.0500	1	10/17/25	10/20/25	
Total Xylenes	ND	0.0250	1	10/17/25	10/20/25	
Surrogate: 4-Bromochlorobenzene-PID		*93.1 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2542118
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/17/25	10/20/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.4 %*	*70-130*	*10/17/25*	*10/20/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2542130
Diesel Range Organics (C10-C28)	ND	25.0	1	10/17/25	10/17/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/17/25	10/17/25	
Surrogate: n-Nonane		*93.8 %*	*61-141*	*10/17/25*	*10/17/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2543006
Chloride	ND	20.0	1	10/20/25	10/20/25	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2542118-BLK1)									Prepared: 10/17/25 Analyzed: 10/18/25
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*10.3*		*8.00*		*129*	*70-130*			
LCS (2542118-BS1)									Prepared: 10/17/25 Analyzed: 10/18/25
Benzene	4.54	0.0250	5.00		90.7	70-130			
Ethylbenzene	4.48	0.0250	5.00		89.6	70-130			
Toluene	4.52	0.0250	5.00		90.4	70-130			
o-Xylene	4.48	0.0250	5.00		89.6	70-130			
p,m-Xylene	9.10	0.0500	10.0		91.0	70-130			
Total Xylenes	13.6	0.0250	15.0		90.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*10.2*		*8.00*		*127*	*70-130*			
Matrix Spike (2542118-MS1)				**Source: E510177-04**					Prepared: 10/17/25 Analyzed: 10/18/25
Benzene	4.70	0.0250	5.00	ND	93.9	70-130			
Ethylbenzene	4.62	0.0250	5.00	ND	92.4	70-130			
Toluene	4.67	0.0250	5.00	ND	93.4	70-130			
o-Xylene	4.64	0.0250	5.00	ND	92.8	70-130			
p,m-Xylene	9.38	0.0500	10.0	ND	93.8	70-130			
Total Xylenes	14.0	0.0250	15.0	ND	93.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*10.4*		*8.00*		*130*	*70-130*			
Matrix Spike Dup (2542118-MSD1)				**Source: E510177-04**					Prepared: 10/17/25 Analyzed: 10/18/25
Benzene	4.87	0.0250	5.00	ND	97.4	70-130	3.67	27	
Ethylbenzene	4.82	0.0250	5.00	ND	96.4	70-130	4.25	26	
Toluene	4.85	0.0250	5.00	ND	97.1	70-130	3.86	20	
o-Xylene	4.81	0.0250	5.00	ND	96.3	70-130	3.65	25	
p,m-Xylene	9.77	0.0500	10.0	ND	97.7	70-130	4.11	23	
Total Xylenes	14.6	0.0250	15.0	ND	97.3	70-130	3.96	26	
Surrogate: 4-Bromochlorobenzene-PID	*10.3*		*8.00*		*129*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2542118-BLK1)									Prepared: 10/17/25 Analyzed: 10/18/25
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.43*		*8.00*		*105*	*70-130*			
LCS (2542118-BS2)									Prepared: 10/17/25 Analyzed: 10/18/25
Gasoline Range Organics (C6-C10)	51.8	20.0	50.0		104	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.72*		*8.00*		*109*	*70-130*			
Matrix Spike (2542118-MS2)				**Source: E510177-04**					Prepared: 10/17/25 Analyzed: 10/18/25
Gasoline Range Organics (C6-C10)	47.0	20.0	50.0	ND	94.0	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.86*		*8.00*		*111*	*70-130*			
Matrix Spike Dup (2542118-MSD2)				**Source: E510177-04**					Prepared: 10/17/25 Analyzed: 10/18/25
Gasoline Range Organics (C6-C10)	51.6	20.0	50.0	ND	103	70-130	9.35	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.78*		*8.00*		*110*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: HM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2542130-BLK1)									Prepared: 10/17/25 Analyzed: 10/17/25
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.9*		*50.0*		*93.8*	*61-141*			
LCS (2542130-BS1)									Prepared: 10/17/25 Analyzed: 10/17/25
Diesel Range Organics (C10-C28)	242	25.0	250		96.7	66-144			
Surrogate: n-Nonane	*44.4*		*50.0*		*88.8*	*61-141*			
Matrix Spike (2542130-MS1)				**Source: E510173-06**					Prepared: 10/17/25 Analyzed: 10/17/25
Diesel Range Organics (C10-C28)	1660	25.0	250	922	295	56-156			M4
Surrogate: n-Nonane	*46.0*		*50.0*		*92.0*	*61-141*			
Matrix Spike Dup (2542130-MSD1)				**Source: E510173-06**					Prepared: 10/17/25 Analyzed: 10/17/25
Diesel Range Organics (C10-C28)	1700	25.0	250	922	310	56-156	2.25	20	M4
Surrogate: n-Nonane	*47.0*		*50.0*		*93.9*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/2025 8:37:22AM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543006-BLK1)									Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	ND	20.0							
LCS (2543006-BS1)									Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	257	20.0	250		103	90-110			
Matrix Spike (2543006-MS1)				**Source: E510177-04**					Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	313	20.0	250	55.7	103	80-120			
Matrix Spike Dup (2543006-MSD1)				**Source: E510177-04**					Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	316	20.0	250	55.7	104	80-120	0.807	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/23/25 08:37

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E510178	1D 2D 3D Std	NM CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number 01058.0007	X	X
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	BGDOC - NM	TCEQ 1005 - TX	RCRA 8 Metals	Remarks
10:35	10/15/2025	S	1	SS02-0'		1						X			3.4
10:39	10/15/2025	S	1	SS02-1'		2						X			2.7
12:42	10/15/2025	S	1	SS04-0'		3						X			2.5
12:49	10/15/2025	S	1	SS04-1'		4						X			3.5

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bsimmons@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: _Aboubakar Kone

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	10/16/25	7:11	Michelle Gonzales	10-16-25	0711
Michelle Gonzales	10.16.25	1430		10.16.25	1430
	10.16.25	1945	Andrew Musso	10.16.25	1945
Andrew Musso	10.16.25	2400	Cathi Mar	10.17.25	730

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C _____

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, **v** - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 10/17/2025 9:26:05AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	10/17/25 07:30	Work Order ID:	E510178
Phone:	(505) 382-1211	Date Logged In:	10/16/25 15:53	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	10/23/25 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Comments/Resolution

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filtration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Ashley Giovengo



5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E510195

Job Number: 01058-0007

Received: 10/20/2025

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
10/24/25

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 10/24/25

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E510195
Date Received: 10/20/2025 6:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 10/20/2025 6:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SS03-0’ 5
- SS03-1’ 6
- SS05-0’ 7
- SS05-1’ 8
- SS06-0’ 9
- SS06-1’ 10
- SS07-0’ 11
- SS07-1’ 12
- SS08-0’ 13
- SS08-1’ 14
- SS09-0’ 15
- SS09-1’ 16

QC Summary Data 17

- QC - Volatile Organics by EPA 8021B 17
- QC - Nonhalogenated Organics by EPA 8015D - GRO 18
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 19
- QC - Anions by EPA 300.0/9056A 20

Definitions and Notes 21

Chain of Custody etc. 22

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/25 09:30

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SS03-0'	E510195-01A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS03-1'	E510195-02A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS05-0'	E510195-03A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS05-1'	E510195-04A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS06-0'	E510195-05A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS06-1'	E510195-06A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS07-0'	E510195-07A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS07-1'	E510195-08A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS08-0'	E510195-09A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS08-1'	E510195-10A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS09-0'	E510195-11A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.
SS09-1'	E510195-12A	Soil	10/16/25	10/20/25	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS03-0'

E510195-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.0 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*97.8 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS03-1'

E510195-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*94.6 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*87.8 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*97.1 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	**24.8**	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS05-0'

E510195-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*94.9 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.9 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*97.3 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	**65.4**	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS05-1'

E510195-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*93.9 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.4 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*94.8 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	**147**	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS06-0'

E510195-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*87.7 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*94.8 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS06-1'

E510195-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.2 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*94.8 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS07-0'

E510195-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.9 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*93.5 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS07-1'

E510195-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*99.0 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.3 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*94.2 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS08-0'

E510195-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.9 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*94.8 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS08-1'

E510195-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.7 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*92.9 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	**49.5**	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS09-0'

E510195-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*96.8 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.3 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*98.3 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	ND	20.0	1	10/20/25	10/20/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

SS09-1'

E510195-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Benzene	ND	0.0250	1	10/20/25	10/22/25	
Ethylbenzene	ND	0.0250	1	10/20/25	10/22/25	
Toluene	ND	0.0250	1	10/20/25	10/22/25	
o-Xylene	ND	0.0250	1	10/20/25	10/22/25	
p,m-Xylene	ND	0.0500	1	10/20/25	10/22/25	
Total Xylenes	ND	0.0250	1	10/20/25	10/22/25	
Surrogate: 4-Bromochlorobenzene-PID		*99.9 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543024
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/20/25	10/22/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.6 %*	*70-130*	*10/20/25*	*10/22/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543029
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/22/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/22/25	
Surrogate: n-Nonane		*99.9 %*	*61-141*	*10/21/25*	*10/22/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2543023
Chloride	**294**	20.0	1	10/20/25	10/20/25	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

Volatile Organics by EPA 8021B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543024-BLK1)									Prepared: 10/20/25 Analyzed: 10/22/25
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.03*		*8.00*		*100*	*70-130*			
LCS (2543024-BS1)									Prepared: 10/20/25 Analyzed: 10/22/25
Benzene	4.21	0.0250	5.00		84.1	70-130			
Ethylbenzene	4.03	0.0250	5.00		80.5	70-130			
Toluene	4.13	0.0250	5.00		82.5	70-130			
o-Xylene	4.12	0.0250	5.00		82.3	70-130			
p,m-Xylene	8.26	0.0500	10.0		82.6	70-130			
Total Xylenes	12.4	0.0250	15.0		82.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.98*		*8.00*		*99.8*	*70-130*			
Matrix Spike (2543024-MS1)				**Source: E510195-05**					Prepared: 10/20/25 Analyzed: 10/22/25
Benzene	4.87	0.0250	5.00	ND	97.5	70-130			
Ethylbenzene	4.66	0.0250	5.00	ND	93.3	70-130			
Toluene	4.79	0.0250	5.00	ND	95.7	70-130			
o-Xylene	4.71	0.0250	5.00	ND	94.3	70-130			
p,m-Xylene	9.53	0.0500	10.0	ND	95.3	70-130			
Total Xylenes	14.2	0.0250	15.0	ND	95.0	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.72*		*8.00*		*96.4*	*70-130*			
Matrix Spike Dup (2543024-MSD1)				**Source: E510195-05**					Prepared: 10/20/25 Analyzed: 10/22/25
Benzene	5.08	0.0250	5.00	ND	102	70-130	4.21	27	
Ethylbenzene	4.86	0.0250	5.00	ND	97.2	70-130	4.13	26	
Toluene	4.98	0.0250	5.00	ND	99.6	70-130	3.97	20	
o-Xylene	4.91	0.0250	5.00	ND	98.1	70-130	4.00	25	
p,m-Xylene	9.92	0.0500	10.0	ND	99.2	70-130	3.99	23	
Total Xylenes	14.8	0.0250	15.0	ND	98.9	70-130	4.00	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.82*		*8.00*		*97.8*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543024-BLK1)									Prepared: 10/20/25 Analyzed: 10/22/25
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.11*		*8.00*		*88.9*	*70-130*			
LCS (2543024-BS2)									Prepared: 10/20/25 Analyzed: 10/22/25
Gasoline Range Organics (C6-C10)	51.0	20.0	50.0		102	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.11*		*8.00*		*88.9*	*70-130*			
Matrix Spike (2543024-MS2)				**Source: E510195-05**					Prepared: 10/20/25 Analyzed: 10/22/25
Gasoline Range Organics (C6-C10)	54.2	20.0	50.0	ND	108	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.17*		*8.00*		*89.6*	*70-130*			
Matrix Spike Dup (2543024-MSD2)				**Source: E510195-05**					Prepared: 10/20/25 Analyzed: 10/22/25
Gasoline Range Organics (C6-C10)	58.3	20.0	50.0	ND	117	70-130	7.42	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.19*		*8.00*		*89.9*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543029-BLK1)									Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*47.3*		*50.0*		*94.5*	*61-141*			
LCS (2543029-BS1)									Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	252	25.0	250		101	66-144			
Surrogate: n-Nonane	*46.6*		*50.0*		*93.2*	*61-141*			
Matrix Spike (2543029-MS1)				**Source: E510195-10**					Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	257	25.0	250	ND	103	56-156			
Surrogate: n-Nonane	*47.2*		*50.0*		*94.3*	*61-141*			
Matrix Spike Dup (2543029-MSD1)				**Source: E510195-10**					Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	247	25.0	250	ND	98.9	56-156	3.69	20	
Surrogate: n-Nonane	*47.3*		*50.0*		*94.6*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/2025 9:30:27AM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543023-BLK1)									Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	ND	20.0							
LCS (2543023-BS1)									Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	251	20.0	250		100	90-110			
Matrix Spike (2543023-MS1)				**Source: E510195-06**					Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	264	20.0	250	ND	106	80-120			
Matrix Spike Dup (2543023-MSD1)				**Source: E510195-06**					Prepared: 10/20/25 Analyzed: 10/20/25
Chloride	266	20.0	250	ND	106	80-120	0.577	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/24/25 09:30

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E510195	Job Number 01058-0007	1D 2D 3D Std: — — — X	NM CO UT TX: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	BGDOC - NM	TCEQ 1005 - TX	RCRA 8 Metals				Remarks
9:07	10/16/2025	S	1	SS03-0'		1						X						4.3
11:14	10/16/2025	S	1	SS03-1'		2						X						4.5
9:10	10/16/2025	S	1	SS05-0'		3						X						4.4
11:23	10/16/2025	S	1	SS05-1'		4						X						3.9
9:14	10/16/2025	S	1	SS06-0'		5						X						4.0
11:29	10/16/2025	S	1	SS06-1'		6						X						3.7
9:17	10/16/2025	S	1	SS07-0'		7						X						4.1
11:35	10/16/2025	S	1	SS07-1'		8						X						4.5
9:20	10/16/2025	S	1	SS08-0'		9						X						4.2
11:41	10/16/2025	S	1	SS08-1'		10						X						4.6

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bsimmons@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: _Aboubakar Kone

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	10/17/25	7:??	Michelle Gonzales	10-17-25	0711
Michelle Gonzales	10-17-25	1500	Marissa Gonzales	10-17-25	1500
Marissa Gonzales	10-17-25	1915	Andrew Musso	10.17.25	1915
Andrew Musso	10.17.25	2315		10-20-25	0630

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only

Received on ice: Y / N

T1 _____ T2 _____ T3 _____

AVG Temp °C_____

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, **v** - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E510195	Job Number 01058-0007	1D 2D 3D Std: X	NM CO UT TX: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	BGDOC - NM	TCEQ 1005 - TX	RCRA 8 Metals				Remarks
9:23	10/16/2025	S	1	SS09-0'		11						X						4.7
11:46	10/16/2025	S	1	SS09-1'		12						X						4.9

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bsimmons@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: _Aboubakar Kone

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	10/17/25	7:11	Michelle Gonzales	10.17.25	0711
Michelle Gonzales	10-17-25	1500	Marissa Gonzales	10-17-25	1500
Marissa Gonzales	10-17-25	1915	Andrew Musso	10.17.25	1915
Andrew Musso	10.17.25	2315	Noe Soto	10.20.25	0630

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C _____

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, **v** - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 10/20/2025 8:57:10AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	10/20/25 06:30	Work Order ID:	E510195
Phone:	(505) 382-1211	Date Logged In:	10/17/25 16:30	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	10/24/25 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Comments/Resolution

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filtration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Envirotech Analytical Laboratory

Printed: 10/20/2025 9:08:17AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	10/20/25 06:30	Work Order ID:	E510195
Phone:	(505) 382-1211	Date Logged In:	10/17/25 16:30	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	10/24/25 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Comments/Resolution

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filtration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name:	Exmoor 15 CTB 2
Work Order:	E510239
Job Number:	01058-0007
Received:	10/21/2025

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
10/27/25

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 10/27/25

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E510239
Date Received: 10/21/2025 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 10/21/2025 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

SS01-0’ 5

SS01-1’ 6

QC Summary Data 7

QC - Volatile Organics by EPA 8021B 7

QC - Nonhalogenated Organics by EPA 8015D - GRO 8

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 9

QC - Anions by EPA 300.0/9056A 10

Definitions and Notes 11

Chain of Custody etc. 12

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/25 04:27

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SS01-0'	E510239-01A	Soil	10/17/25	10/21/25	Glass Jar, 2 oz.
SS01-1'	E510239-02A	Soil	10/17/25	10/21/25	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/2025 4:27:29AM

SS01-0'

E510239-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543035
Benzene	ND	0.0250	1	10/21/25	10/24/25	
Ethylbenzene	ND	0.0250	1	10/21/25	10/24/25	
Toluene	ND	0.0250	1	10/21/25	10/24/25	
o-Xylene	ND	0.0250	1	10/21/25	10/24/25	
p,m-Xylene	ND	0.0500	1	10/21/25	10/24/25	
Total Xylenes	ND	0.0250	1	10/21/25	10/24/25	
Surrogate: 4-Bromochlorobenzene-PID		*105 %*	*70-130*	*10/21/25*	*10/24/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543035
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/21/25	10/24/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*86.4 %*	*70-130*	*10/21/25*	*10/24/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543027
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*88.5 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2543042
Chloride	**323**	20.0	1	10/21/25	10/22/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/2025 4:27:29AM

SS01-1'

E510239-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2543035
Benzene	ND	0.0250	1	10/21/25	10/23/25	
Ethylbenzene	ND	0.0250	1	10/21/25	10/23/25	
Toluene	ND	0.0250	1	10/21/25	10/23/25	
o-Xylene	ND	0.0250	1	10/21/25	10/23/25	
p,m-Xylene	ND	0.0500	1	10/21/25	10/23/25	
Total Xylenes	ND	0.0250	1	10/21/25	10/23/25	
Surrogate: 4-Bromochlorobenzene-PID		*97.0 %*	*70-130*	*10/21/25*	*10/23/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2543035
Gasoline Range Organics (C6-C10)	ND	20.0	1	10/21/25	10/23/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.2 %*	*70-130*	*10/21/25*	*10/23/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2543027
Diesel Range Organics (C10-C28)	ND	25.0	1	10/21/25	10/21/25	
Oil Range Organics (C28-C36)	ND	50.0	1	10/21/25	10/21/25	
Surrogate: n-Nonane		*91.1 %*	*61-141*	*10/21/25*	*10/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2543042
Chloride	**170**	20.0	1	10/21/25	10/22/25	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/2025 4:27:29AM

Volatile Organics by EPA 8021B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543035-BLK1)									Prepared: 10/21/25 Analyzed: 10/23/25
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.18*		*8.00*		*102*	*70-130*			
LCS (2543035-BS1)									Prepared: 10/21/25 Analyzed: 10/23/25
Benzene	4.49	0.0250	5.00		89.8	70-130			
Ethylbenzene	4.27	0.0250	5.00		85.4	70-130			
Toluene	4.39	0.0250	5.00		87.8	70-130			
o-Xylene	4.39	0.0250	5.00		87.7	70-130			
p,m-Xylene	8.75	0.0500	10.0		87.5	70-130			
Total Xylenes	13.1	0.0250	15.0		87.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.24*		*8.00*		*103*	*70-130*			
Matrix Spike (2543035-MS1)				**Source: E510238-05**					Prepared: 10/21/25 Analyzed: 10/23/25
Benzene	5.36	0.0250	5.00	ND	107	70-130			
Ethylbenzene	6.24	0.0250	5.00	1.05	104	70-130			
Toluene	5.40	0.0250	5.00	0.0720	107	70-130			
o-Xylene	5.47	0.0250	5.00	0.198	106	70-130			
p,m-Xylene	13.1	0.0500	10.0	2.58	105	70-130			
Total Xylenes	18.6	0.0250	15.0	2.78	105	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*9.72*		*8.00*		*122*	*70-130*			
Matrix Spike Dup (2543035-MSD1)				**Source: E510238-05**					Prepared: 10/21/25 Analyzed: 10/23/25
Benzene	5.32	0.0250	5.00	ND	106	70-130	0.878	27	
Ethylbenzene	6.15	0.0250	5.00	1.05	102	70-130	1.30	26	
Toluene	5.35	0.0250	5.00	0.0720	106	70-130	0.869	20	
o-Xylene	5.64	0.0250	5.00	0.198	109	70-130	3.02	25	
p,m-Xylene	12.9	0.0500	10.0	2.58	103	70-130	1.85	23	
Total Xylenes	18.5	0.0250	15.0	2.78	105	70-130	0.387	26	
Surrogate: 4-Bromochlorobenzene-PID	*9.60*		*8.00*		*120*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/2025 4:27:29AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543035-BLK1)									Prepared: 10/21/25 Analyzed: 10/23/25
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.16*		*8.00*		*89.5*	*70-130*			
LCS (2543035-BS2)									Prepared: 10/21/25 Analyzed: 10/23/25
Gasoline Range Organics (C6-C10)	45.3	20.0	50.0		90.6	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.11*		*8.00*		*88.9*	*70-130*			
Matrix Spike (2543035-MS2)				**Source: E510238-05**					Prepared: 10/21/25 Analyzed: 10/23/25
Gasoline Range Organics (C6-C10)	130	20.0	50.0	64.1	132	70-130			M2
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.73*		*8.00*		*96.6*	*70-130*			
Matrix Spike Dup (2543035-MSD2)				**Source: E510238-05**					Prepared: 10/21/25 Analyzed: 10/23/25
Gasoline Range Organics (C6-C10)	122	20.0	50.0	64.1	116	70-130	6.31	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.58*		*8.00*		*94.8*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/2025 4:27:29AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543027-BLK1)									Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*44.6*		*50.0*		*89.2*	*61-141*			
LCS (2543027-BS1)									Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	224	25.0	250		89.8	66-144			
Surrogate: n-Nonane	*44.0*		*50.0*		*88.0*	*61-141*			
Matrix Spike (2543027-MS1)				**Source: E510241-06**					Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	227	25.0	250	ND	90.8	56-156			
Surrogate: n-Nonane	*44.7*		*50.0*		*89.4*	*61-141*			
Matrix Spike Dup (2543027-MSD1)				**Source: E510241-06**					Prepared: 10/21/25 Analyzed: 10/21/25
Diesel Range Organics (C10-C28)	238	25.0	250	ND	95.1	56-156	4.65	20	
Surrogate: n-Nonane	*44.7*		*50.0*		*89.5*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/2025 4:27:29AM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2543042-BLK1)									Prepared: 10/21/25 Analyzed: 10/21/25
Chloride	ND	20.0							
LCS (2543042-BS1)									Prepared: 10/21/25 Analyzed: 10/21/25
Chloride	249	20.0	250		99.7	90-110			
Matrix Spike (2543042-MS1)				**Source: E510240-03**					Prepared: 10/21/25 Analyzed: 10/21/25
Chloride	256	20.0	250	ND	102	80-120			
Matrix Spike Dup (2543042-MSD1)				**Source: E510240-03**					Prepared: 10/21/25 Analyzed: 10/21/25
Chloride	255	20.0	250	ND	102	80-120	0.323	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	10/27/25 04:27

M2	Matrix spike recovery was outside quality control limits. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

Chain of Custody

WO# 21712190

Page 1 of 1

Client Information	Invoice Information	Lab Use Only		TAT				State				
Client: Devon	Company: Devon Energy	Lab WO#	Job Number	1D	2D	3D	Std	NM	CO	UT	TX	
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	E510239	01058-0007				X	X				
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220											
Address: 3122 National Parks Hwy	Phone: (575)689-7597											
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com											
Phone: 575-988-0055	Miscellaneous: Jim Raley											
Email: agiovengo@ensolum.com												

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	BGDOC - NM	TCEQ 1005 - TX	RCRA 8 Metals				Remarks
10:12	10/17/2025	S	1	SS01-0'		1						X						3.3
10:20	10/17/2025	S	1	SS01-1'		2						X						3.5

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bsimmons@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: _Aboubakar Kone

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	10/20/25	7:11	Marissa Gonzales	10-20-25	0711
Marissa Gonzales	10-20-25	1530		10-20-25	1530
	10-20-25	2000	Andrew Musso	10.20.25	2000
Andrew Musso	10.21.25	0100	Caitlin Mason	10.21.25	800

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, **v** - VOA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C_____

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 10/21/2025 10:11:13AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	10/21/25 08:00	Work Order ID:	E510239
Phone:	(505) 382-1211	Date Logged In:	10/20/25 16:35	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	10/27/25 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Comments/Resolution

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filtration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Ashley Giovengo



5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name:	Exmoor 15 CTB 2
Work Order:	E511220
Job Number:	01058-0007
Received:	11/17/2025

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
11/21/25

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 11/21/25

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E511220
Date Received: 11/17/2025 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 11/17/2025 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

BH01-0’ 6

BH01-1’ 7

BH01-3’ 8

BH01-5’ 9

BH02-0’ 10

BH02-2’ 11

BH02-3.5’ 12

BH03-0’ 13

BH03-1’ 14

BH04-0’ 15

BH04-1’ 16

BH04-3’ 17

BH04-5’ 18

BH05-0’ 19

BH05-1’ 20

BH05-3’ 21

BH06-0’ 22

BH06-1’ 23

BH06-3’ 24

BH06-5’ 25

Table of Contents (continued)

BH07-0’ 26

BH07-1’ 27

BH07-3’ 28

BH07-5’ 29

BH07-6.5’ 30

BH08-0’ 31

BH08-2’ 32

BH08-4’ 33

BH08-6’ 34

BH09-0’ 35

BH09-1’ 36

BH09-3’ 37

BH09-5’ 38

QC Summary Data 39

QC - Volatile Organics by EPA 8021B 39

QC - Nonhalogenated Organics by EPA 8015D - GRO 41

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 43

QC - Anions by EPA 300.0/9056A 45

Definitions and Notes 47

Chain of Custody etc. 48

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/25 11:39

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
BH01-0'	E511220-01A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH01-1'	E511220-02A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH01-3'	E511220-03A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH01-5'	E511220-04A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH02-0'	E511220-05A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH02-2'	E511220-06A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH02-3.5'	E511220-07A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH03-0'	E511220-08A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH03-1'	E511220-09A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH04-0'	E511220-10A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH04-1'	E511220-11A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH04-3'	E511220-12A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH04-5'	E511220-13A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH05-0'	E511220-14A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH05-1'	E511220-15A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH05-3'	E511220-16A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH06-0'	E511220-17A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH06-1'	E511220-18A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH06-3'	E511220-19A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH06-5'	E511220-20A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH07-0'	E511220-21A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH07-1'	E511220-22A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH07-3'	E511220-23A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH07-5'	E511220-24A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH07-6.5'	E511220-25A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH08-0'	E511220-26A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH08-2'	E511220-27A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH08-4'	E511220-28A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH08-6'	E511220-29A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH09-0'	E511220-30A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH09-1'	E511220-31A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH09-3'	E511220-32A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.
BH09-5'	E511220-33A	Soil	11/13/25	11/17/25	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH01-0'

E511220-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.125	5	11/17/25	11/18/25	
Ethylbenzene	**1.29**	0.125	5	11/17/25	11/18/25	
Toluene	**2.13**	0.125	5	11/17/25	11/18/25	
o-Xylene	**11.2**	0.125	5	11/17/25	11/18/25	
p,m-Xylene	**35.2**	0.250	5	11/17/25	11/18/25	
Total Xylenes	**46.5**	0.125	5	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*107 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**587**	100	5	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*107 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**24900**	500	20	11/17/25	11/21/25	T9
Oil Range Organics (C28-C36)	**6870**	1000	20	11/17/25	11/21/25	
Surrogate: n-Nonane		*253 %*	*61-141*	*11/17/25*	*11/21/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**6850**	100	5	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH01-1'

E511220-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	**0.706**	0.250	10	11/17/25	11/18/25	
Ethylbenzene	**5.45**	0.250	10	11/17/25	11/18/25	
Toluene	**15.6**	0.250	10	11/17/25	11/18/25	
o-Xylene	**16.8**	0.250	10	11/17/25	11/18/25	
p,m-Xylene	**57.4**	0.500	10	11/17/25	11/18/25	
Total Xylenes	**74.2**	0.250	10	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*97.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**967**	200	10	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*103 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**9890**	250	10	11/17/25	11/20/25	T9
Oil Range Organics (C28-C36)	**2460**	500	10	11/17/25	11/20/25	
Surrogate: n-Nonane		*346 %*	*61-141*	*11/17/25*	*11/20/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**3730**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH01-3'

E511220-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	**1.09**	0.250	10	11/17/25	11/18/25	
Ethylbenzene	**6.36**	0.250	10	11/17/25	11/18/25	
Toluene	**20.8**	0.250	10	11/17/25	11/18/25	
o-Xylene	**18.7**	0.250	10	11/17/25	11/18/25	
p,m-Xylene	**64.6**	0.500	10	11/17/25	11/18/25	
Total Xylenes	**83.3**	0.250	10	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*98.4 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**979**	200	10	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*101 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**10800**	25.0	1	11/17/25	11/19/25	T9
Oil Range Organics (C28-C36)	**2560**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*409 %*	*61-141*	*11/17/25*	*11/19/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**5190**	100	5	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH01-5'

E511220-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	**1.12**	0.250	10	11/17/25	11/18/25	
Ethylbenzene	**7.39**	0.250	10	11/17/25	11/18/25	
Toluene	**24.5**	0.250	10	11/17/25	11/18/25	
o-Xylene	**21.1**	0.250	10	11/17/25	11/18/25	
p,m-Xylene	**72.5**	0.500	10	11/17/25	11/18/25	
Total Xylenes	**93.6**	0.250	10	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*97.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**1090**	200	10	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**13100**	25.0	1	11/17/25	11/19/25	T9
Oil Range Organics (C28-C36)	**2860**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*312 %*	*61-141*	*11/17/25*	*11/19/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**4870**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH02-0'

E511220-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/17/25	
Ethylbenzene	**0.870**	0.0250	1	11/17/25	11/17/25	
Toluene	**0.767**	0.0250	1	11/17/25	11/17/25	
o-Xylene	**6.53**	0.0250	1	11/17/25	11/17/25	
p,m-Xylene	**9.48**	0.0500	1	11/17/25	11/17/25	
Total Xylenes	**16.0**	0.0250	1	11/17/25	11/17/25	
Surrogate: 4-Bromochlorobenzene-PID		*104 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**211**	20.0	1	11/17/25	11/17/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*112 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**36800**	500	20	11/17/25	11/21/25	T9
Oil Range Organics (C28-C36)	**11700**	1000	20	11/17/25	11/21/25	
Surrogate: n-Nonane		*186 %*	*61-141*	*11/17/25*	*11/21/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**4860**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH02-2'

E511220-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	**0.0304**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**0.0585**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**0.0889**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*94.8 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.0 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**47.6**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	ND	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*89.6 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**818**	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH02-3.5'

E511220-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/17/25	
Ethylbenzene	**0.460**	0.0250	1	11/17/25	11/17/25	
Toluene	**0.178**	0.0250	1	11/17/25	11/17/25	
o-Xylene	**1.87**	0.0250	1	11/17/25	11/17/25	
p,m-Xylene	**4.57**	0.0500	1	11/17/25	11/17/25	
Total Xylenes	**6.45**	0.0250	1	11/17/25	11/17/25	
Surrogate: 4-Bromochlorobenzene-PID		*99.5 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**121**	20.0	1	11/17/25	11/17/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*112 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**3200**	25.0	1	11/17/25	11/19/25	
Oil Range Organics (C28-C36)	**817**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*124 %*	*61-141*	*11/17/25*	*11/19/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**763**	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH03-0'

E511220-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/17/25	
Ethylbenzene	**0.0304**	0.0250	1	11/17/25	11/17/25	
Toluene	ND	0.0250	1	11/17/25	11/17/25	
o-Xylene	**0.120**	0.0250	1	11/17/25	11/17/25	
p,m-Xylene	**0.295**	0.0500	1	11/17/25	11/17/25	
Total Xylenes	**0.414**	0.0250	1	11/17/25	11/17/25	
Surrogate: 4-Bromochlorobenzene-PID		*92.1 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/17/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.6 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**2350**	25.0	1	11/17/25	11/19/25	
Oil Range Organics (C28-C36)	**1060**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*89.5 %*	*61-141*	*11/17/25*	*11/19/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**502**	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH03-1'

E511220-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/17/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/17/25	
Toluene	ND	0.0250	1	11/17/25	11/17/25	
o-Xylene	ND	0.0250	1	11/17/25	11/17/25	
p,m-Xylene	ND	0.0500	1	11/17/25	11/17/25	
Total Xylenes	ND	0.0250	1	11/17/25	11/17/25	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/17/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.3 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**36.4**	25.0	1	11/17/25	11/19/25	
Oil Range Organics (C28-C36)	ND	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*91.1 %*	*61-141*	*11/17/25*	*11/19/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**69.5**	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH04-0'

E511220-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/17/25	
Ethylbenzene	**0.348**	0.0250	1	11/17/25	11/17/25	
Toluene	**0.240**	0.0250	1	11/17/25	11/17/25	
o-Xylene	**4.65**	0.0250	1	11/17/25	11/17/25	
p,m-Xylene	**12.4**	0.0500	1	11/17/25	11/17/25	
Total Xylenes	**17.0**	0.0250	1	11/17/25	11/17/25	
Surrogate: 4-Bromochlorobenzene-PID		*108 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**230**	20.0	1	11/17/25	11/17/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**33100**	500	20	11/17/25	11/21/25	
Oil Range Organics (C28-C36)	**11200**	1000	20	11/17/25	11/21/25	
Surrogate: n-Nonane		*86.4 %*	*61-141*	*11/17/25*	*11/21/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**6540**	100	5	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH04-1'

E511220-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.250	10	11/17/25	11/18/25	
Ethylbenzene	**4.34**	0.250	10	11/17/25	11/18/25	
Toluene	**4.52**	0.250	10	11/17/25	11/18/25	
o-Xylene	**16.8**	0.250	10	11/17/25	11/18/25	
p,m-Xylene	**52.6**	0.500	10	11/17/25	11/18/25	
Total Xylenes	**69.4**	0.250	10	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**705**	200	10	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*101 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**22100**	500	20	11/17/25	11/21/25	T9
Oil Range Organics (C28-C36)	**5590**	1000	20	11/17/25	11/21/25	
Surrogate: n-Nonane		*443 %*	*61-141*	*11/17/25*	*11/21/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**3880**	40.0	2	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH04-3'

E511220-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/17/25	
Ethylbenzene	**2.26**	0.0250	1	11/17/25	11/17/25	
Toluene	**2.02**	0.0250	1	11/17/25	11/17/25	
o-Xylene	**8.42**	0.0250	1	11/17/25	11/17/25	
p,m-Xylene	**24.3**	0.0500	1	11/17/25	11/17/25	
Total Xylenes	**32.7**	0.0250	1	11/17/25	11/17/25	
Surrogate: 4-Bromochlorobenzene-PID		*96.3 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**335**	20.0	1	11/17/25	11/17/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*127 %*	*70-130*	*11/17/25*	*11/17/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**15300**	25.0	1	11/17/25	11/19/25	
Oil Range Organics (C28-C36)	**3150**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*357 %*	*61-141*	*11/17/25*	*11/19/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**4500**	40.0	2	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH04-5'

E511220-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.250	10	11/17/25	11/18/25	
Ethylbenzene	**6.75**	0.250	10	11/17/25	11/18/25	
Toluene	**8.37**	0.250	10	11/17/25	11/18/25	
o-Xylene	**24.4**	0.250	10	11/17/25	11/18/25	
p,m-Xylene	**75.3**	0.500	10	11/17/25	11/18/25	
Total Xylenes	**99.7**	0.250	10	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**871**	200	10	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*102 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**30500**	500	20	11/17/25	11/20/25	T9
Oil Range Organics (C28-C36)	**8210**	1000	20	11/17/25	11/20/25	
Surrogate: n-Nonane		*724 %*	*61-141*	*11/17/25*	*11/20/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**975**	20.0	1	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH05-0'

E511220-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.0443**	0.0250	1	11/17/25	11/18/25	
Toluene	**0.0383**	0.0250	1	11/17/25	11/18/25	
o-Xylene	**0.273**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**1.05**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**1.32**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*99.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**20.6**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**14600**	25.0	1	11/17/25	11/19/25	
Oil Range Organics (C28-C36)	**3890**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*86.2 %*	*61-141*	*11/17/25*	*11/19/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**13800**	200	10	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH05-1'

E511220-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/20/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/20/25	
Toluene	ND	0.0250	1	11/17/25	11/20/25	
o-Xylene	ND	0.0250	1	11/17/25	11/20/25	
p,m-Xylene	ND	0.0500	1	11/17/25	11/20/25	
Total Xylenes	ND	0.0250	1	11/17/25	11/20/25	
Surrogate: 4-Bromochlorobenzene-PID		*92.8 %*	*70-130*	*11/17/25*	*11/20/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/20/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.6 %*	*70-130*	*11/17/25*	*11/20/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	ND	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	ND	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*89.4 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**4600**	40.0	2	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH05-3'

E511220-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	ND	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	ND	0.0500	1	11/17/25	11/18/25	
Total Xylenes	ND	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*93.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.0 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**154**	25.0	1	11/17/25	11/19/25	
Oil Range Organics (C28-C36)	**94.4**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*92.8 %*	*61-141*	*11/17/25*	*11/19/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**697**	20.0	1	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH06-0'

E511220-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.144**	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	**0.453**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**3.93**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**4.39**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**142**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*101 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**27400**	500	20	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**8500**	1000	20	11/17/25	11/20/25	
Surrogate: n-Nonane		*108 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**6300**	100	5	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH06-1'

E511220-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.105**	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	**0.183**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**0.785**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**0.968**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*115 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	**51.3**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**3430**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**941**	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*92.9 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**4430**	100	5	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH06-3'

E511220-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	ND	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	ND	0.0500	1	11/17/25	11/18/25	
Total Xylenes	ND	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*92.4 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*86.5 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	ND	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**56.6**	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*92.1 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**5880**	100	5	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH06-5'

E511220-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	ND	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**0.0832**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**0.0832**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*99.6 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547009
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.0 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547022
Diesel Range Organics (C10-C28)	**589**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**198**	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*93.6 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547018
Chloride	**5240**	100	5	11/17/25	11/18/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH07-0'

E511220-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.578**	0.0250	1	11/17/25	11/18/25	
Toluene	**0.825**	0.0250	1	11/17/25	11/18/25	
o-Xylene	**10.6**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**30.2**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**40.9**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*99.1 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**412**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*131 %*	*70-130*	*11/17/25*	*11/18/25*	*S5*
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**14000**	25.0	1	11/17/25	11/18/25	T9
Oil Range Organics (C28-C36)	**3290**	50.0	1	11/17/25	11/18/25	
Surrogate: n-Nonane		*157 %*	*61-141*	*11/17/25*	*11/18/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**2630**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH07-1'

E511220-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	**0.358**	0.125	5	11/17/25	11/18/25	
Ethylbenzene	**1.73**	0.125	5	11/17/25	11/18/25	
Toluene	**10.6**	0.125	5	11/17/25	11/18/25	
o-Xylene	**19.4**	0.125	5	11/17/25	11/18/25	
p,m-Xylene	**64.9**	0.250	5	11/17/25	11/18/25	
Total Xylenes	**84.3**	0.125	5	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**901**	100	5	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*118 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**11200**	25.0	1	11/17/25	11/18/25	T9
Oil Range Organics (C28-C36)	**2610**	50.0	1	11/17/25	11/18/25	
Surrogate: n-Nonane		*260 %*	*61-141*	*11/17/25*	*11/18/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**4780**	100	5	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH07-3'

E511220-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	**0.430**	0.250	10	11/17/25	11/18/25	
Ethylbenzene	**7.12**	0.250	10	11/17/25	11/18/25	
Toluene	**17.6**	0.250	10	11/17/25	11/18/25	
o-Xylene	**20.1**	0.250	10	11/17/25	11/18/25	
p,m-Xylene	**69.6**	0.500	10	11/17/25	11/18/25	
Total Xylenes	**89.8**	0.250	10	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*97.8 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**1150**	200	10	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*110 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**10100**	25.0	1	11/17/25	11/18/25	T9
Oil Range Organics (C28-C36)	**2500**	50.0	1	11/17/25	11/18/25	
Surrogate: n-Nonane		*440 %*	*61-141*	*11/17/25*	*11/18/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**4410**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH07-5'

E511220-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	ND	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	ND	0.0500	1	11/17/25	11/18/25	
Total Xylenes	ND	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*91.8 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**113**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**54.3**	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*89.2 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**4640**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH07-6.5'

E511220-25

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	ND	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**0.0519**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**0.0519**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*92.2 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.3 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**41.6**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	ND	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*91.5 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**3950**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH08-0'

E511220-26

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/19/25	
Ethylbenzene	**0.0630**	0.0250	1	11/17/25	11/19/25	
Toluene	**0.0359**	0.0250	1	11/17/25	11/19/25	
o-Xylene	**0.371**	0.0250	1	11/17/25	11/19/25	
p,m-Xylene	**1.03**	0.0500	1	11/17/25	11/19/25	
Total Xylenes	**1.40**	0.0250	1	11/17/25	11/19/25	
Surrogate: 4-Bromochlorobenzene-PID		*118 %*	*70-130*	*11/17/25*	*11/19/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**37.2**	20.0	1	11/17/25	11/19/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.7 %*	*70-130*	*11/17/25*	*11/19/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**9990**	25.0	1	11/17/25	11/18/25	
Oil Range Organics (C28-C36)	**3360**	50.0	1	11/17/25	11/18/25	
Surrogate: n-Nonane		*88.3 %*	*61-141*	*11/17/25*	*11/18/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**35800**	400	20	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH08-2'

E511220-27

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.0389**	0.0250	1	11/17/25	11/18/25	
Toluene	ND	0.0250	1	11/17/25	11/18/25	
o-Xylene	**0.141**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**0.398**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**0.540**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*94.2 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.8 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**262**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**83.8**	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*94.0 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**2070**	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH08-4'

E511220-28

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.485**	0.0250	1	11/17/25	11/18/25	
Toluene	**0.456**	0.0250	1	11/17/25	11/18/25	
o-Xylene	**9.30**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**25.1**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**34.4**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**314**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*121 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**10100**	25.0	1	11/17/25	11/18/25	T9
Oil Range Organics (C28-C36)	**2440**	50.0	1	11/17/25	11/18/25	
Surrogate: n-Nonane		*187 %*	*61-141*	*11/17/25*	*11/18/25*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**2840**	40.0	2	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH08-6'

E511220-29

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/19/25	
Ethylbenzene	**0.0372**	0.0250	1	11/17/25	11/19/25	
Toluene	ND	0.0250	1	11/17/25	11/19/25	
o-Xylene	**0.154**	0.0250	1	11/17/25	11/19/25	
p,m-Xylene	**0.447**	0.0500	1	11/17/25	11/19/25	
Total Xylenes	**0.602**	0.0250	1	11/17/25	11/19/25	
Surrogate: 4-Bromochlorobenzene-PID		*97.2 %*	*70-130*	*11/17/25*	*11/19/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/19/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.8 %*	*70-130*	*11/17/25*	*11/19/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**549**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**145**	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*96.2 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**561**	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH09-0'

E511220-30

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.0607**	0.0250	1	11/17/25	11/18/25	
Toluene	**0.0283**	0.0250	1	11/17/25	11/18/25	
o-Xylene	**0.526**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**0.980**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**1.51**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*113 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**58.1**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**17500**	25.0	1	11/17/25	11/18/25	
Oil Range Organics (C28-C36)	**4370**	50.0	1	11/17/25	11/18/25	
Surrogate: n-Nonane		*92.7 %*	*61-141*	*11/17/25*	*11/18/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**11100**	200	10	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH09-1'

E511220-31

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.488**	0.0250	1	11/17/25	11/18/25	
Toluene	**0.420**	0.0250	1	11/17/25	11/18/25	
o-Xylene	**3.00**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**7.62**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**10.6**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*99.5 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**172**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*113 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**4750**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	**1170**	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*129 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**1500**	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH09-3'

E511220-32

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/19/25	
Ethylbenzene	ND	0.0250	1	11/17/25	11/19/25	
Toluene	ND	0.0250	1	11/17/25	11/19/25	
o-Xylene	ND	0.0250	1	11/17/25	11/19/25	
p,m-Xylene	ND	0.0500	1	11/17/25	11/19/25	
Total Xylenes	ND	0.0250	1	11/17/25	11/19/25	
Surrogate: 4-Bromochlorobenzene-PID		*93.0 %*	*70-130*	*11/17/25*	*11/19/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	ND	20.0	1	11/17/25	11/19/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.0 %*	*70-130*	*11/17/25*	*11/19/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**35.4**	25.0	1	11/17/25	11/20/25	
Oil Range Organics (C28-C36)	ND	50.0	1	11/17/25	11/20/25	
Surrogate: n-Nonane		*91.4 %*	*61-141*	*11/17/25*	*11/20/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	ND	20.0	1	11/17/25	11/17/25	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

BH09-5'

E511220-33

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Benzene	ND	0.0250	1	11/17/25	11/18/25	
Ethylbenzene	**0.0762**	0.0250	1	11/17/25	11/18/25	
Toluene	**0.0433**	0.0250	1	11/17/25	11/18/25	
o-Xylene	**0.331**	0.0250	1	11/17/25	11/18/25	
p,m-Xylene	**0.992**	0.0500	1	11/17/25	11/18/25	
Total Xylenes	**1.32**	0.0250	1	11/17/25	11/18/25	
Surrogate: 4-Bromochlorobenzene-PID		*98.6 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2547010
Gasoline Range Organics (C6-C10)	**29.4**	20.0	1	11/17/25	11/18/25	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.7 %*	*70-130*	*11/17/25*	*11/18/25*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2547023
Diesel Range Organics (C10-C28)	**789**	25.0	1	11/17/25	11/19/25	
Oil Range Organics (C28-C36)	**240**	50.0	1	11/17/25	11/19/25	
Surrogate: n-Nonane		*98.7 %*	*61-141*	*11/17/25*	*11/19/25*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2547019
Chloride	**182**	20.0	1	11/17/25	11/17/25	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547009-BLK1)									Prepared: 11/17/25 Analyzed: 11/17/25
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.35*		*8.00*		*91.9*	*70-130*			
LCS (2547009-BS1)									Prepared: 11/17/25 Analyzed: 11/17/25
Benzene	4.17	0.0250	5.00		83.4	70-130			
Ethylbenzene	3.92	0.0250	5.00		78.3	70-130			
Toluene	4.05	0.0250	5.00		81.0	70-130			
o-Xylene	3.97	0.0250	5.00		79.3	70-130			
p,m-Xylene	8.00	0.0500	10.0		80.0	70-130			
Total Xylenes	12.0	0.0250	15.0		79.8	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.40*		*8.00*		*92.6*	*70-130*			
Matrix Spike (2547009-MS1)				**Source: E511220-03**					Prepared: 11/17/25 Analyzed: 11/18/25
Benzene	50.0	0.250	50.0	1.09	97.8	70-130			
Ethylbenzene	53.2	0.250	50.0	6.36	93.6	70-130			
Toluene	68.4	0.250	50.0	20.8	95.3	70-130			
o-Xylene	66.4	0.250	50.0	18.7	95.2	70-130			
p,m-Xylene	156	0.500	100	64.6	91.7	70-130			
Total Xylenes	223	0.250	150	83.3	92.9	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*78.8*		*80.0*		*98.5*	*70-130*			
Matrix Spike Dup (2547009-MSD1)				**Source: E511220-03**					Prepared: 11/17/25 Analyzed: 11/18/25
Benzene	57.2	0.250	50.0	1.09	112	70-130	13.3	27	
Ethylbenzene	62.0	0.250	50.0	6.36	111	70-130	15.4	26	
Toluene	101	0.250	50.0	20.8	161	70-130	38.5	20	M2
o-Xylene	76.8	0.250	50.0	18.7	116	70-130	14.6	25	
p,m-Xylene	184	0.500	100	64.6	119	70-130	16.2	23	
Total Xylenes	261	0.250	150	83.3	118	70-130	15.7	26	
Surrogate: 4-Bromochlorobenzene-PID	*78.0*		*80.0*		*97.5*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547010-BLK1)									Prepared: 11/17/25 Analyzed: 11/18/25
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.24*		*8.00*		*90.6*	*70-130*			
LCS (2547010-BS1)									Prepared: 11/17/25 Analyzed: 11/18/25
Benzene	4.80	0.0250	5.00		95.9	70-130			
Ethylbenzene	4.48	0.0250	5.00		89.6	70-130			
Toluene	4.68	0.0250	5.00		93.7	70-130			
o-Xylene	4.59	0.0250	5.00		91.7	70-130			
p,m-Xylene	9.13	0.0500	10.0		91.3	70-130			
Total Xylenes	13.7	0.0250	15.0		91.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.26*		*8.00*		*90.7*	*70-130*			
Matrix Spike (2547010-MS1)				**Source: E511220-24**					Prepared: 11/17/25 Analyzed: 11/18/25
Benzene	4.90	0.0250	5.00	ND	97.9	70-130			
Ethylbenzene	4.59	0.0250	5.00	ND	91.8	70-130			
Toluene	4.77	0.0250	5.00	ND	95.3	70-130			
o-Xylene	4.71	0.0250	5.00	ND	94.1	70-130			
p,m-Xylene	9.36	0.0500	10.0	ND	93.6	70-130			
Total Xylenes	14.1	0.0250	15.0	ND	93.8	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.39*		*8.00*		*92.4*	*70-130*			
Matrix Spike Dup (2547010-MSD1)				**Source: E511220-24**					Prepared: 11/17/25 Analyzed: 11/18/25
Benzene	4.95	0.0250	5.00	ND	99.0	70-130	1.05	27	
Ethylbenzene	4.64	0.0250	5.00	ND	92.8	70-130	1.05	26	
Toluene	4.82	0.0250	5.00	ND	96.3	70-130	1.05	20	
o-Xylene	4.76	0.0250	5.00	ND	95.1	70-130	1.08	25	
p,m-Xylene	9.45	0.0500	10.0	ND	94.5	70-130	0.903	23	
Total Xylenes	14.2	0.0250	15.0	ND	94.7	70-130	0.963	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.24*		*8.00*		*90.5*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547009-BLK1)									Prepared: 11/17/25 Analyzed: 11/17/25
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.34*		*8.00*		*91.7*	*70-130*			
LCS (2547009-BS2)									Prepared: 11/17/25 Analyzed: 11/18/25
Gasoline Range Organics (C6-C10)	51.2	20.0	50.0		102	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.91*		*8.00*		*86.4*	*70-130*			
Matrix Spike (2547009-MS2)				**Source: E511220-03**					Prepared: 11/17/25 Analyzed: 11/18/25
Gasoline Range Organics (C6-C10)	1480	200	500	979	101	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*81.6*		*80.0*		*102*	*70-130*			
Matrix Spike Dup (2547009-MSD2)				**Source: E511220-03**					Prepared: 11/17/25 Analyzed: 11/18/25
Gasoline Range Organics (C6-C10)	1480	200	500	979	100	70-130	0.112	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*83.3*		*80.0*		*104*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547010-BLK1)									Prepared: 11/17/25 Analyzed: 11/18/25
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.30*		*8.00*		*91.3*	*70-130*			
LCS (2547010-BS2)									Prepared: 11/17/25 Analyzed: 11/18/25
Gasoline Range Organics (C6-C10)	46.0	20.0	50.0		91.9	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.26*		*8.00*		*90.7*	*70-130*			
Matrix Spike (2547010-MS2)				**Source: E511220-24**					Prepared: 11/17/25 Analyzed: 11/18/25
Gasoline Range Organics (C6-C10)	51.4	20.0	50.0	ND	103	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.35*		*8.00*		*91.8*	*70-130*			
Matrix Spike Dup (2547010-MSD2)				**Source: E511220-24**					Prepared: 11/17/25 Analyzed: 11/18/25
Gasoline Range Organics (C6-C10)	51.3	20.0	50.0	ND	103	70-130	0.171	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.53*		*8.00*		*94.1*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547022-BLK1)									Prepared: 11/17/25 Analyzed: 11/19/25
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.1*		*50.0*		*92.3*	*61-141*			
LCS (2547022-BS1)									Prepared: 11/17/25 Analyzed: 11/19/25
Diesel Range Organics (C10-C28)	222	25.0	250		88.8	66-144			
Surrogate: n-Nonane	*44.2*		*50.0*		*88.5*	*61-141*			
Matrix Spike (2547022-MS1)				**Source: E511220-11**					Prepared: 11/17/25 Analyzed: 11/21/25
Diesel Range Organics (C10-C28)	22800	500	250	22100	293	56-156			M4
Surrogate: n-Nonane	*220*		*50.0*		*441*	*61-141*			*S5*
Matrix Spike Dup (2547022-MSD1)				**Source: E511220-11**					Prepared: 11/17/25 Analyzed: 11/21/25
Diesel Range Organics (C10-C28)	24000	500	250	22100	774	56-156	5.14	20	M4
Surrogate: n-Nonane	*242*		*50.0*		*483*	*61-141*			*S5*

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547023-BLK1)									Prepared: 11/17/25 Analyzed: 11/18/25
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*45.4*		*50.0*		*90.8*	*61-141*			
LCS (2547023-BS1)									Prepared: 11/17/25 Analyzed: 11/18/25
Diesel Range Organics (C10-C28)	232	25.0	250		92.6	66-144			
Surrogate: n-Nonane	*45.5*		*50.0*		*91.0*	*61-141*			
Matrix Spike (2547023-MS1)				**Source: E511220-22**					Prepared: 11/17/25 Analyzed: 11/18/25
Diesel Range Organics (C10-C28)	11300	25.0	250	11200	33.8	56-156			M4
Surrogate: n-Nonane	*129*		*50.0*		*259*	*61-141*			*S5*
Matrix Spike Dup (2547023-MSD1)				**Source: E511220-22**					Prepared: 11/17/25 Analyzed: 11/18/25
Diesel Range Organics (C10-C28)	11400	25.0	250	11200	104	56-156	1.54	20	
Surrogate: n-Nonane	*131*		*50.0*		*261*	*61-141*			*S5*

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547018-BLK1)									Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	ND	20.0							
LCS (2547018-BS1)									Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	252	20.0	250		101	90-110			
Matrix Spike (2547018-MS1)				**Source: E511220-04**					Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	5040	40.0	250	4870	70.0	80-120			M4
Matrix Spike Dup (2547018-MSD1)				**Source: E511220-04**					Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	4930	40.0	250	4870	26.0	80-120	2.20	20	M4

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/2025 11:39:16AM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2547019-BLK1)									Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	ND	20.0							
LCS (2547019-BS1)									Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	255	20.0	250		102	90-110			
Matrix Spike (2547019-MS1)				**Source: E511220-24**					Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	4130	40.0	250	4640	NR	80-120			M4
Matrix Spike Dup (2547019-MSD1)				**Source: E511220-24**					Prepared: 11/17/25 Analyzed: 11/17/25
Chloride	4840	40.0	250	4640	81.0	80-120	15.9	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	11/21/25 11:39

M2	Matrix spike recovery was outside quality control limits. The associated LCS spike recovery was acceptable.
M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
S5	Surrogate spike recovery exceeded acceptance limits due to interfering target and/or non-target analytes.
T9	DRO includes undifferentiated early eluting analytes characteristic of GRO.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO # 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E511220	Job Number 10058-0007	1D 2D 3D Std: X	NM: X CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Samle Temp	Remarks
9:57	11/13/2025	Soil	1	BH01 - 0'		1									X			3.4	
10:20	11/13/2025	Soil	1	BH01 - 1'		2									X			3.6	
10:23	11/13/2025	Soil	1	BH01 - 3'		3									X			3.2	
10:26	11/13/2025	Soil	1	BH01 - 5'		4									X			2.4	
10:00	11/13/2025	Soil	1	BH02 - 0'		5									X			2.4	
10:29	11/13/2025	Soil	1	BH02 - 2'		6									X			3.0	
12:50	11/13/2025	Soil	1	BH02 - 3.5'		7									X			3.6	
10:01	11/13/2025	Soil	1	BH03 - 0'		8									X			1.4	
10:30	11/13/2025	Soil	1	BH03 - 1'		9									X			1.8	
10:02	11/13/2025	Soil	1	BH04 - 0'		10									X			2.6	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance | Y | or | N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	11/14/25	7:11	Mariah Gonzales	11-14-25	0711
Mariah Gonzales	11-14-25	1230	Nathan Gonzales	11-14-25	1230
Nathan Gonzales	11-14-25	2030	Caitlin Mason	11.17.25	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO# 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E511220	Job Number 01058-0007	1D 2D 3D Std: X	NM: X CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Samle Temp	Remarks
10:32	11/13/2025	Soil	1	BH04 - 1'		11									X			2.4	
10:34	11/13/2025	Soil	1	BH04 - 3'		12									X			2.0	
10:38	11/13/2025	Soil	1	BH04 - 5'		13									X			0.8	
10:04	11/13/2025	Soil	1	BH05 - 0'		14									X			1.8	
10:40	11/13/2025	Soil	1	BH05 - 1'		15									X			1.8	
13:05	11/13/2025	Soil	1	BH05 - 3'		16									X			2.6	
10:05	11/13/2025	Soil	1	BH06 - 0'		17									X			2.4	
10:45	11/13/2025	Soil	1	BH06 - 1'		18									X			3.0	
10:48	11/13/2025	Soil	1	BH06 - 3'		19									X			3.2	
13:08	11/13/2025	Soil	1	BH06 - 5'		20									X			3.0	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance | Y | or | N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	11/14/25	7:11	Marissa Gonzales	11-14-25	0711
Marissa Gonzales	11-14-25	1230	Nathan Gonzales	11-14-25	1230
Nathan Gonzales	11-14-25	2030	[signature]	11.17.25	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

WO # 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E511220	Job Number 01058:0001	1D 2D 3D Std: X	NM CO UT TX: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Samle Temp	Remarks
10:06	11/13/2025	Soil	1	BH07 - 0'		21									X			3.6	
10:52	11/13/2025	Soil	1	BH07 - 1'		22									X			3.4	
10:56	11/13/2025	Soil	1	BH07 - 3'		23									X			3.4	
10:58	11/13/2025	Soil	1	BH07 - 5'		24									X			3.2	
13:22	11/13/2025	Soil	1	BH07 - 6.5'		25									X			2.4	
10:07	11/13/2025	Soil	1	BH08 - 0'		26									X			2.5	
11:02	11/13/2025	Soil	1	BH08 - 2'		27									X			3.0	
11:04	11/13/2025	Soil	1	BH08 - 4'		28									X			3.2	
13:24	11/13/2025	Soil	1	BH08 - 6'		29									X			2.8	
10:07	11/13/2025	Soil	1	BH09 - 0'		30									X			2.8	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	11/19/25	7:11	Marissa Gonzales	11-14-25	0711
Marissa Gonzales	11-14-25	1230	Nathan Gonzales	11-14-25	1230
Nathan Gonzales	11-14-25	2030	Caitlin Mor	11.17.25	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO# 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E511220	Job Number 96057-0007	1D 2D 3D Std: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			NM: X; CO UT TX
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
11:10	11/13/2025	Soil	1	BH09 - 1'		31								X		2.8	
11:13	11/13/2025	Soil	1	BH09 - 3'		32								X		3.0	
13:13	11/13/2025	Soil	1	BH09 - 5'		33								X		2.6	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance: Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	11/14/25	7:11	Marissa Gonzales	11-14-25	0711
Marissa Gonzales	11-14-25	1230	Nathan Gonzales	11-14-25	1230
Nathan Gonzales	11-14-25	2030	Cacth Mor	11-17-25	800

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y)/N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 11/17/2025 9:15:56AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	11/17/25 08:00	Work Order ID:	E511220
Phone:	(505) 382-1211	Date Logged In:	11/14/25 16:07	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	11/21/25 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Comments/Resolution

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filtration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E601022

Job Number: 01058-0007

Received: 1/7/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
1/13/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 1/13/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E601022
Date Received: 1/7/2026 6:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 1/7/2026 6:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

BH01-7’ 6

BH01-9’ 7

BH01-11’ 8

BH01-13’ 9

BH01-15’ 10

BH01-17’ 11

BH02-5’ 12

BH02-7’ 13

BH03-2’ 14

BH03-4’ 15

BH03-6’ 16

BH03-8’ 17

BH03-10’ 18

BH03-12’ 19

BH03-14’ 20

BH04-6’ 21

BH04-8’ 22

BH04-10’ 23

BH04-12’ 24

BH04-14’ 25

Table of Contents (continued)

BH04-16’ 26

BH04-18’ 27

BH05-4’ 28

BH05-6’ 29

QC Summary Data 30

QC - Volatile Organics by EPA 8021B 30

QC - Nonhalogenated Organics by EPA 8015D - GRO 32

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 34

QC - Anions by EPA 300.0/9056A 36

Definitions and Notes 38

Chain of Custody etc. 39

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	01/13/26 11:37

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
BH01-7'	E601022-01A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH01-9'	E601022-02A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH01-11'	E601022-03A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH01-13'	E601022-04A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH01-15'	E601022-05A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH01-17'	E601022-06A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH02-5'	E601022-07A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH02-7'	E601022-08A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH03-2'	E601022-09A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH03-4'	E601022-10A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH03-6'	E601022-11A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH03-8'	E601022-12A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH03-10'	E601022-13A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH03-12'	E601022-14A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH03-14'	E601022-15A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH04-6'	E601022-16A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH04-8'	E601022-17A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH04-10'	E601022-18A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH04-12'	E601022-19A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH04-14'	E601022-20A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH04-16'	E601022-21A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH04-18'	E601022-22A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH05-4'	E601022-23A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.
BH05-6'	E601022-24A	Soil	01/05/26	01/07/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH01-7'

E601022-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	**0.0792**	0.0250	1	01/07/26	01/07/26	
Toluene	**0.0725**	0.0250	1	01/07/26	01/07/26	
o-Xylene	**0.241**	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	**0.754**	0.0500	1	01/07/26	01/07/26	
Total Xylenes	**0.995**	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	**21.6**	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*106 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**527**	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	**130**	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*97.6 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**5900**	100	5	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH01-9'

E601022-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	**0.0584**	0.0500	1	01/07/26	01/07/26	
Total Xylenes	**0.0584**	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*103 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**113**	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*93.5 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**8730**	200	10	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH01-11'

E601022-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	**0.0506**	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	**0.136**	0.0500	1	01/07/26	01/07/26	
Total Xylenes	**0.187**	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*105 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*103 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**405**	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	**106**	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*91.2 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**7260**	100	5	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH01-13'

E601022-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**58.2**	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*91.3 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**4010**	40.0	2	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH01-15'

E601022-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*102 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**76.5**	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*99.7 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**2970**	40.0	2	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH01-17'

E601022-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*105 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*96.8 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**250**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH02-5'

E601022-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	**0.0739**	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	**0.300**	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	**0.787**	0.0500	1	01/07/26	01/07/26	
Total Xylenes	**1.09**	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*107 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	**26.2**	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*107 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**1630**	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	**438**	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*104 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**275**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH02-7'

E601022-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**37.2**	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*97.4 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**159**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH03-2'

E601022-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*100 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**81.8**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH03-4'

E601022-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*98.5 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**2730**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH03-6'

E601022-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*96.2 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**5320**	40.0	2	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH03-8'

E601022-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.3 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*105 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*95.1 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**6070**	100	5	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH03-10'

E601022-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**7650**	100	5	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH03-12'

E601022-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*103 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**3140**	40.0	2	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH03-14'

E601022-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/07/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/07/26	
Toluene	ND	0.0250	1	01/07/26	01/07/26	
o-Xylene	ND	0.0250	1	01/07/26	01/07/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/07/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*105 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	ND	25.0	1	01/07/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/07/26	01/12/26	
Surrogate: n-Nonane		*112 %*	*61-141*	*01/07/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**297**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH04-6'

E601022-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.250	10	01/07/26	01/07/26	
Ethylbenzene	**11.4**	0.250	10	01/07/26	01/07/26	
Toluene	**10.9**	0.250	10	01/07/26	01/07/26	
o-Xylene	**36.5**	0.250	10	01/07/26	01/07/26	
p,m-Xylene	**121**	0.500	10	01/07/26	01/07/26	
Total Xylenes	**157**	0.250	10	01/07/26	01/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*106 %*	*70-130*	*01/07/26*	*01/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	**1550**	200	10	01/07/26	01/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*132 %*	*70-130*	*01/07/26*	*01/07/26*	*S5*
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**44700**	500	20	01/07/26	01/12/26	T9
Oil Range Organics (C28-C36)	**10400**	1000	20	01/07/26	01/12/26	
Surrogate: n-Nonane		*1310 %*	*61-141*	*01/07/26*	*01/12/26*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**236**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH04-8'

E601022-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	2.50	100	01/07/26	01/08/26	
Ethylbenzene	**3.51**	2.50	100	01/07/26	01/08/26	
Toluene	ND	2.50	100	01/07/26	01/08/26	
o-Xylene	**10.4**	2.50	100	01/07/26	01/08/26	
p,m-Xylene	**30.9**	5.00	100	01/07/26	01/08/26	
Total Xylenes	**41.4**	2.50	100	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	2000	100	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*105 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**16200**	250	10	01/07/26	01/12/26	T9
Oil Range Organics (C28-C36)	**4170**	500	10	01/07/26	01/12/26	
Surrogate: n-Nonane		*442 %*	*61-141*	*01/07/26*	*01/12/26*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**1290**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH04-10'

E601022-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/08/26	
Ethylbenzene	**0.0415**	0.0250	1	01/07/26	01/08/26	
Toluene	ND	0.0250	1	01/07/26	01/08/26	
o-Xylene	**0.0924**	0.0250	1	01/07/26	01/08/26	
p,m-Xylene	**0.263**	0.0500	1	01/07/26	01/08/26	
Total Xylenes	**0.355**	0.0250	1	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*107 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**650**	25.0	1	01/07/26	01/13/26	
Oil Range Organics (C28-C36)	**193**	50.0	1	01/07/26	01/13/26	
Surrogate: n-Nonane		*98.6 %*	*61-141*	*01/07/26*	*01/13/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**925**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH04-12'

E601022-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/08/26	
Toluene	ND	0.0250	1	01/07/26	01/08/26	
o-Xylene	**0.0392**	0.0250	1	01/07/26	01/08/26	
p,m-Xylene	**0.101**	0.0500	1	01/07/26	01/08/26	
Total Xylenes	**0.140**	0.0250	1	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*104 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*105 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**552**	25.0	1	01/07/26	01/13/26	
Oil Range Organics (C28-C36)	**157**	50.0	1	01/07/26	01/13/26	
Surrogate: n-Nonane		*99.0 %*	*61-141*	*01/07/26*	*01/13/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**135**	20.0	1	01/07/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH04-14'

E601022-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Benzene	ND	0.0250	1	01/07/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/08/26	
Toluene	ND	0.0250	1	01/07/26	01/08/26	
o-Xylene	ND	0.0250	1	01/07/26	01/08/26	
p,m-Xylene	**0.0524**	0.0500	1	01/07/26	01/08/26	
Total Xylenes	**0.0524**	0.0250	1	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602072
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*107 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: HM			Batch: 2602075
Diesel Range Organics (C10-C28)	**275**	25.0	1	01/07/26	01/13/26	
Oil Range Organics (C28-C36)	**73.5**	50.0	1	01/07/26	01/13/26	
Surrogate: n-Nonane		*98.4 %*	*61-141*	*01/07/26*	*01/13/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602073
Chloride	**918**	20.0	1	01/07/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH04-16'

E601022-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Benzene	ND	0.0250	1	01/07/26	01/08/26	
Ethylbenzene	**0.794**	0.0250	1	01/07/26	01/08/26	
Toluene	**0.282**	0.0250	1	01/07/26	01/08/26	
o-Xylene	**3.08**	0.0250	1	01/07/26	01/08/26	
p,m-Xylene	**9.52**	0.0500	1	01/07/26	01/08/26	
Total Xylenes	**12.6**	0.0250	1	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Gasoline Range Organics (C6-C10)	**173**	20.0	1	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*128 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2602091
Diesel Range Organics (C10-C28)	**7750**	25.0	1	01/08/26	01/08/26	T9
Oil Range Organics (C28-C36)	**1970**	50.0	1	01/08/26	01/08/26	
Surrogate: n-Nonane		*186 %*	*61-141*	*01/08/26*	*01/08/26*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602071
Chloride	**3470**	40.0	2	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH04-18'

E601022-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Benzene	ND	0.0250	1	01/07/26	01/08/26	
Ethylbenzene	**0.0315**	0.0250	1	01/07/26	01/08/26	
Toluene	ND	0.0250	1	01/07/26	01/08/26	
o-Xylene	**0.0617**	0.0250	1	01/07/26	01/08/26	
p,m-Xylene	**0.165**	0.0500	1	01/07/26	01/08/26	
Total Xylenes	**0.226**	0.0250	1	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*113 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*106 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2602091
Diesel Range Organics (C10-C28)	**173**	25.0	1	01/08/26	01/08/26	
Oil Range Organics (C28-C36)	**78.6**	50.0	1	01/08/26	01/08/26	
Surrogate: n-Nonane		*94.2 %*	*61-141*	*01/08/26*	*01/08/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602071
Chloride	**177**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH05-4'

E601022-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Benzene	ND	0.0250	1	01/07/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/08/26	
Toluene	ND	0.0250	1	01/07/26	01/08/26	
o-Xylene	**0.0407**	0.0250	1	01/07/26	01/08/26	
p,m-Xylene	**0.0929**	0.0500	1	01/07/26	01/08/26	
Total Xylenes	**0.134**	0.0250	1	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*105 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2602091
Diesel Range Organics (C10-C28)	**351**	25.0	1	01/08/26	01/08/26	
Oil Range Organics (C28-C36)	**106**	50.0	1	01/08/26	01/08/26	
Surrogate: n-Nonane		*93.8 %*	*61-141*	*01/08/26*	*01/08/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602071
Chloride	**1980**	20.0	1	01/07/26	01/07/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

BH05-6'

E601022-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Benzene	ND	0.0250	1	01/07/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/07/26	01/08/26	
Toluene	ND	0.0250	1	01/07/26	01/08/26	
o-Xylene	ND	0.0250	1	01/07/26	01/08/26	
p,m-Xylene	ND	0.0500	1	01/07/26	01/08/26	
Total Xylenes	ND	0.0250	1	01/07/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2602078
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/07/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*102 %*	*70-130*	*01/07/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2602091
Diesel Range Organics (C10-C28)	ND	25.0	1	01/08/26	01/08/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/08/26	01/08/26	
Surrogate: n-Nonane		*99.0 %*	*61-141*	*01/08/26*	*01/08/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602071
Chloride	**93.8**	20.0	1	01/07/26	01/07/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602072-BLK1)									Prepared: 01/07/26 Analyzed: 01/07/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.15*		*8.00*		*102*	*70-130*			
LCS (2602072-BS1)									Prepared: 01/07/26 Analyzed: 01/07/26
Benzene	4.73	0.0250	5.00		94.6	70-130			
Ethylbenzene	4.50	0.0250	5.00		90.1	70-130			
Toluene	4.67	0.0250	5.00		93.5	70-130			
o-Xylene	4.57	0.0250	5.00		91.4	70-130			
p,m-Xylene	9.24	0.0500	10.0		92.4	70-130			
Total Xylenes	13.8	0.0250	15.0		92.0	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.01*		*8.00*		*100*	*70-130*			
Matrix Spike (2602072-MS1)				**Source: E601022-02**					Prepared: 01/07/26 Analyzed: 01/07/26
Benzene	5.06	0.0250	5.00	ND	101	70-130			
Ethylbenzene	4.83	0.0250	5.00	ND	96.6	70-130			
Toluene	4.99	0.0250	5.00	ND	99.9	70-130			
o-Xylene	4.91	0.0250	5.00	ND	98.1	70-130			
p,m-Xylene	9.92	0.0500	10.0	0.0584	98.7	70-130			
Total Xylenes	14.8	0.0250	15.0	0.0584	98.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.18*		*8.00*		*102*	*70-130*			
Matrix Spike Dup (2602072-MSD1)				**Source: E601022-02**					Prepared: 01/07/26 Analyzed: 01/07/26
Benzene	5.19	0.0250	5.00	ND	104	70-130	2.55	27	
Ethylbenzene	4.95	0.0250	5.00	ND	98.9	70-130	2.32	26	
Toluene	5.10	0.0250	5.00	ND	102	70-130	2.07	20	
o-Xylene	5.02	0.0250	5.00	ND	100	70-130	2.28	25	
p,m-Xylene	10.2	0.0500	10.0	0.0584	101	70-130	2.31	23	
Total Xylenes	15.2	0.0250	15.0	0.0584	101	70-130	2.30	26	
Surrogate: 4-Bromochlorobenzene-PID	*8.31*		*8.00*		*104*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602078-BLK1)									Prepared: 01/07/26 Analyzed: 01/08/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.12*		*8.00*		*102*	*70-130*			
LCS (2602078-BS1)									Prepared: 01/07/26 Analyzed: 01/08/26
Benzene	4.51	0.0250	5.00		90.3	70-130			
Ethylbenzene	4.29	0.0250	5.00		85.8	70-130			
Toluene	4.46	0.0250	5.00		89.1	70-130			
o-Xylene	4.36	0.0250	5.00		87.2	70-130			
p,m-Xylene	8.79	0.0500	10.0		87.9	70-130			
Total Xylenes	13.2	0.0250	15.0		87.7	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.91*		*8.00*		*98.9*	*70-130*			
Matrix Spike (2602078-MS1)				**Source: E601021-05**					Prepared: 01/07/26 Analyzed: 01/08/26
Benzene	4.83	0.0250	5.00	ND	96.7	70-130			
Ethylbenzene	4.59	0.0250	5.00	ND	91.8	70-130			
Toluene	4.77	0.0250	5.00	ND	95.4	70-130			
o-Xylene	4.65	0.0250	5.00	ND	92.9	70-130			
p,m-Xylene	9.38	0.0500	10.0	ND	93.8	70-130			
Total Xylenes	14.0	0.0250	15.0	ND	93.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.79*		*8.00*		*97.4*	*70-130*			
Matrix Spike Dup (2602078-MSD1)				**Source: E601021-05**					Prepared: 01/07/26 Analyzed: 01/08/26
Benzene	4.80	0.0250	5.00	ND	95.9	70-130	0.775	27	
Ethylbenzene	4.55	0.0250	5.00	ND	91.0	70-130	0.881	26	
Toluene	4.73	0.0250	5.00	ND	94.7	70-130	0.747	20	
o-Xylene	4.62	0.0250	5.00	ND	92.4	70-130	0.586	25	
p,m-Xylene	9.30	0.0500	10.0	ND	93.0	70-130	0.860	23	
Total Xylenes	13.9	0.0250	15.0	ND	92.8	70-130	0.769	26	
Surrogate: 4-Bromochlorobenzene-PID	*8.01*		*8.00*		*100*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602072-BLK1)									Prepared: 01/07/26 Analyzed: 01/07/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.21*		*8.00*		*103*	*70-130*			
LCS (2602072-BS2)									Prepared: 01/07/26 Analyzed: 01/07/26
Gasoline Range Organics (C6-C10)	46.7	20.0	50.0		93.4	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.47*		*8.00*		*106*	*70-130*			
Matrix Spike (2602072-MS2)				**Source: E601022-02**					Prepared: 01/07/26 Analyzed: 01/07/26
Gasoline Range Organics (C6-C10)	48.4	20.0	50.0	ND	96.9	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.43*		*8.00*		*105*	*70-130*			
Matrix Spike Dup (2602072-MSD2)				**Source: E601022-02**					Prepared: 01/07/26 Analyzed: 01/07/26
Gasoline Range Organics (C6-C10)	53.1	20.0	50.0	ND	106	70-130	9.19	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.36*		*8.00*		*104*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602078-BLK1)									Prepared: 01/07/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.30*		*8.00*		*104*	*70-130*			
LCS (2602078-BS2)									Prepared: 01/07/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	38.8	20.0	50.0		77.6	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.47*		*8.00*		*106*	*70-130*			
Matrix Spike (2602078-MS2)				**Source: E601021-05**					Prepared: 01/07/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	45.4	20.0	50.0	ND	90.9	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.62*		*8.00*		*108*	*70-130*			
Matrix Spike Dup (2602078-MSD2)				**Source: E601021-05**					Prepared: 01/07/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	47.3	20.0	50.0	ND	94.6	70-130	4.04	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.28*		*8.00*		*103*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: HM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602075-BLK1)									Prepared: 01/07/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*43.0*		*50.0*		*86.0*	*61-141*			
LCS (2602075-BS1)									Prepared: 01/07/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	240	25.0	250		96.0	66-144			
Surrogate: n-Nonane	*45.7*		*50.0*		*91.4*	*61-141*			
Matrix Spike (2602075-MS1)				**Source: E601022-12**					Prepared: 01/07/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	246	25.0	250	ND	98.5	56-156			
Surrogate: n-Nonane	*46.8*		*50.0*		*93.7*	*61-141*			
Matrix Spike Dup (2602075-MSD1)				**Source: E601022-12**					Prepared: 01/07/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	247	25.0	250	ND	98.7	56-156	0.148	20	
Surrogate: n-Nonane	*47.6*		*50.0*		*95.1*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602091-BLK1)									Prepared: 01/08/26 Analyzed: 01/08/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*44.9*		*50.0*		*89.8*	*61-141*			
LCS (2602091-BS1)									Prepared: 01/08/26 Analyzed: 01/08/26
Diesel Range Organics (C10-C28)	255	25.0	250		102	66-144			
Surrogate: n-Nonane	*45.6*		*50.0*		*91.2*	*61-141*			
Matrix Spike (2602091-MS1)				**Source: E601040-01**					Prepared: 01/08/26 Analyzed: 01/08/26
Diesel Range Organics (C10-C28)	291	25.0	250	25.0	106	56-156			
Surrogate: n-Nonane	*49.9*		*50.0*		*99.9*	*61-141*			
Matrix Spike Dup (2602091-MSD1)				**Source: E601040-01**					Prepared: 01/08/26 Analyzed: 01/08/26
Diesel Range Organics (C10-C28)	297	25.0	250	25.0	109	56-156	2.17	20	
Surrogate: n-Nonane	*51.1*		*50.0*		*102*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602071-BLK1)									Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	ND	20.0							
LCS (2602071-BS1)									Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	258	20.0	250		103	90-110			
Matrix Spike (2602071-MS1)				**Source: E601019-01**					Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	635	20.0	250	383	101	80-120			
Matrix Spike Dup (2602071-MSD1)				**Source: E601019-01**					Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	641	20.0	250	383	103	80-120	1.07	20	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 11:37:57AM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602073-BLK1)									Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	ND	20.0							
LCS (2602073-BS1)									Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	252	20.0	250		101	90-110			
Matrix Spike (2602073-MS1)				**Source: E601022-04**					Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	4330	40.0	250	4010	128	80-120			M4
Matrix Spike Dup (2602073-MSD1)				**Source: E601022-04**					Prepared: 01/07/26 Analyzed: 01/07/26
Chloride	4040	40.0	250	4010	15.6	80-120	6.71	20	M4

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	01/13/26 11:37

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
S5	Surrogate spike recovery exceeded acceptance limits due to interfering target and/or non-target analytes.
T9	DRO includes undifferentiated early eluting analytes characteristic of GRO.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO # 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E601022	Job Number 01058-0007	1D 2D 3D Std: X	NM: X CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
9:58	1/5/2026	Soil	1	BH01 - 7'		1								X		4.2	
9:59	1/5/2026	Soil	1	BH01 - 9'		2								X		4.0	
10:03	1/5/2026	Soil	1	BH01 - 11'		3								X		3.6	
10:23	1/5/2026	Soil	1	BH01 - 13'		4								X		3.4	
10:24	1/5/2026	Soil	1	BH01 - 15'		5								X		3.2	
10:25	1/5/2026	Soil	1	BH01 - 17'		6								X		3.0	
10:48	1/5/2026	Soil	1	BH02 - 5'		7								X		3.6	
10:48	1/5/2026	Soil	1	BH02 - 7'		8								X		3.6	
11:17	1/5/2026	Soil	1	BH03 - 2'		9								X		4.4	
11:18	1/5/2026	Soil	1	BH03 - 4'		10								X		3.9	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance | Y | or | N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com Corrected Sample Names Per Client 1/8/26 CM

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	1/6/26	7:11	Michelle Gonzales	1-6-26	0711
Michelle Gonzales	1-6-26	1415	Marissa Gonzales	1-6-26	1415
Marissa Gonzales	1-6-26	1825		1-6-26	1825
	1-6-26	2210		1.7.26	0730
	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO# 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E200122	Job Number 01058-0007	1D 2D 3D Std: X	NM CO UT TX: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
11:32	1/5/2026	Soil	1	BH03 - 6'		11									X			4.0	
11:33	1/5/2026	Soil	1	BH03 - 8'		12									X			4.6	
11:34	1/5/2026	Soil	1	BH03 - 10'		13									X			4.2	
11:51	1/5/2026	Soil	1	BH03 - 12'		14									X			3.9	
11:52	1/5/2026	Soil	1	BH03 - 14'		15									X			3.9	
12:21	1/5/2026	Soil	1	BH04 - 6'		16									X			4.1	
12:22	1/5/2026	Soil	1	BH04 - 8'		17									X			4.2	
12:22	1/5/2026	Soil	1	BH04 - 10'		18									X			3.6	
12:48	1/5/2026	Soil	1	BH04 - 12'		19									X			3.4	
12:49	1/5/2026	Soil	1	BH04- 14'		20									X			3.8	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance | Y | or | N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com Corrected Sample Names per Client 1/8/26 cm

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	1/6/26	7:11	Michelle Gonzales	1-6-26	0711
Michelle Gonzales	1-6-26	1415	Marissa Gonzales	1-6-26	1415
Marissa Gonzales	1-6-26	1825		1-6-26	1825
	1-6-26	2210	Caitlin Mar	1-7-26	0630
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO # 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO#: E200102	1D:	NM: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number: 01058.0007	2D:	CO:
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220		3D:	UT:
Address: 3122 National Parks Hwy	Phone: (575)689-7597		Std: X	TX:
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
12:50	1/5/2026	Soil	1	BH04 - 16'		21									X		3.8	
12:51	1/5/2026	Soil	1	BH04 - 18'		22									X		3.4	
13:22	1/5/2026	Soil	1	BH05 - 4'		23									X		3.6	
13:23	1/5/2026	Soil	1	BH05 - 6'		24									X		4.1	

Analysis and Method

EPA Program

SDWA	CWA	RCRA

Compliance: Y or N

PWSID #:

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

Corrected Sample Names per Client - 1/8/26 CM

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	1/6/26	7:11	Michelle Gonzales	1-6-26	0711
Michelle Gonzales	1-6-26	1415	Marissa Gonzales	1-6-26	1415
Marissa Gonzales	1-6-26	1825		1-6-26	1825
	1-6-26	2210		1-7-26	0730
	Date	Time		Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO # 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E001022	Job Number 01058-0007	1D 2D 3D Std: X	NM: X CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
9:58	1/5/2026	Soil	1	BH01 - 7'		1								X		4.2	
9:59	1/5/2026	Soil	1	BH01 - 9'		2								X		4.0	
10:03	1/5/2026	Soil	1	BH01 - 11'		3								X		3.6	
10:23	1/5/2026	Soil	1	BH01 - 13'		4								X		3.4	
10:24	1/5/2026	Soil	1	BH01 = 15'		5								X		3.2	
10:25	1/5/2026	Soil	1	BH01 - 17'		6								X		3.0	
10:48	1/5/2026	Soil	1	BH02 - 5'		7								X		3.6	
10:48	1/5/2026	Soil	1	BH02 - 7'		8								X		3.6	
11:17	1/5/2026	Soil	1	BH03 - 2'		9								X		4.4	
11:18	1/5/2026	Soil	1	BH03 - 4'		10								X		3.9	

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	1/6/26	7:11	Michelle Gonzales	1-6-26	0711
Michelle Gonzales	1-6-26	1415	Marissa Gonzales	1-6-26	1415
Marissa Gonzales	1-6-26	1825	[signature]	1-6-26	1825
[signature]	1-6-26	2210	[signature]	1.7.26	0730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO# 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E200122	Job Number 01058.0007	1D 2D 3D Std: X	NM: X CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
11:32	1/5/2026	Soil	1	BH03 - 6'		11									x			4.0	
11:33	1/5/2026	Soil	1	BH03 - 8'		12									x			4.0	
11:34	1/5/2026	Soil	1	BH03 - 10'		13									x			4.2	
11:51	1/5/2026	Soil	1	BH03 - 12'		14									x			3.9	
11:52	1/5/2026	Soil	1	BH03 = 14'		15									x			3.9	
12:21	1/5/2026	Soil	1	BH04 - 6'		16									x			4.1	
12:22	1/5/2026	Soil	1	BH04 - 8'		17									x			4.2	
12:22	1/5/2026	Soil	1	BH04 - 10'		18									x			3.6	
12:48	1/5/2026	Soil	1	BH04 - 12'		19									x			3.4	
12:49	1/5/2026	Soil	1	BH04- 14'		20									x			3.8	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	1/6/26	7:11	Michelle Gonzales	1-6-26	0711
Michelle Gonzales	1-6-26	1415	Marissa Gonzales	1-6-26	1415
Marissa Gonzales	1-6-26	1825		1-6-26	1825
	1-6-26	2210		1.7.26	0630
	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO # 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO#: E201022	1D:	NM: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number: 01058.0007	2D:	CO:
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220		3D:	UT:
Address: 3122 National Parks Hwy	Phone: (575)689-7597		Std: X	TX:
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
12:50	1/5/2026	Soil	1	BH04 - 16'		21									X			3.8	
12:51	1/5/2026	Soil	1	BH04 - 18'		22									X			3.4	
13:22	1/5/2026	Soil	1	BH05 - 4'		23									X			3.6	
13:23	1/5/2026	Soil	1	BH05 - 6'		24									X			4.1	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance: Y or N

PWSID #:

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	1/6/26	7:11	Michelle Gonzales	1-6-26	0711
Michelle Gonzales	1-6-26	1415	Marissa Gonzales	1-6-26	1415
Marissa Gonzales	1-6-26	1825	[signature]	1-6-26	1825
[signature]	1-6-26	2210	[signature]	1-7-26	0730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 1/7/2026 8:49:36AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	01/07/26 06:30	Work Order ID:	E601022
Phone:	(505) 382-1211	Date Logged In:	01/06/26 16:41	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	01/13/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-NV

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name:	Exmoor 15 CTB 2
Work Order:	E601037
Job Number:	01058-0007
Received:	1/8/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
1/13/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 1/13/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E601037
Date Received: 1/8/2026 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 1/8/2026 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- BH06-7’ 5
- BH06-9’ 6
- BH06-11’ 7
- BH06-13’ 8
- BH06-15’ 9
- BH06-17’ 10
- BH06-19’ 11
- BH08-8’ 12
- BH08-10’ 13
- BH09-6’ 14

QC Summary Data 15

- QC - Volatile Organics by EPA 8021B 15
- QC - Nonhalogenated Organics by EPA 8015D - GRO 16
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 17
- QC - Anions by EPA 300.0/9056A 18

Definitions and Notes 19

Chain of Custody etc. 20

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	01/13/26 17:09

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
BH06-7'	E601037-01A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH06-9'	E601037-02A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH06-11'	E601037-03A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH06-13'	E601037-04A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH06-15'	E601037-05A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH06-17'	E601037-06A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH06-19'	E601037-07A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH08-8'	E601037-08A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH08-10'	E601037-09A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.
BH09-6'	E601037-10A	Soil	01/06/26	01/08/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH06-7'

E601037-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/08/26	
Toluene	ND	0.0250	1	01/08/26	01/08/26	
o-Xylene	**0.0337**	0.0250	1	01/08/26	01/08/26	
p,m-Xylene	**0.250**	0.0500	1	01/08/26	01/08/26	
Total Xylenes	**0.284**	0.0250	1	01/08/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*87.5 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**1030**	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	**251**	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**4030**	40.0	2	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH06-9'

E601037-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/08/26	
Toluene	ND	0.0250	1	01/08/26	01/08/26	
o-Xylene	ND	0.0250	1	01/08/26	01/08/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/08/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.5 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*87.3 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**90.6**	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*96.8 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**3870**	40.0	2	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH06-11'

E601037-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/08/26	
Toluene	ND	0.0250	1	01/08/26	01/08/26	
o-Xylene	ND	0.0250	1	01/08/26	01/08/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/08/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.9 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*85.8 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**74.0**	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**2380**	20.0	1	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH06-13'

E601037-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/08/26	
Toluene	ND	0.0250	1	01/08/26	01/08/26	
o-Xylene	ND	0.0250	1	01/08/26	01/08/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/08/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.4 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*87.5 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**50.6**	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*104 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**1990**	20.0	1	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH06-15'

E601037-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/08/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/08/26	
Toluene	ND	0.0250	1	01/08/26	01/08/26	
o-Xylene	ND	0.0250	1	01/08/26	01/08/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/08/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/08/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.3 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/08/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.1 %*	*70-130*	*01/08/26*	*01/08/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**37.2**	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*100 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**2510**	20.0	1	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH06-17'

E601037-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/09/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/09/26	
Toluene	ND	0.0250	1	01/08/26	01/09/26	
o-Xylene	ND	0.0250	1	01/08/26	01/09/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/09/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/09/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.9 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/09/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.1 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	ND	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*102 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**1580**	20.0	1	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH06-19'

E601037-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/09/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/09/26	
Toluene	ND	0.0250	1	01/08/26	01/09/26	
o-Xylene	ND	0.0250	1	01/08/26	01/09/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/09/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/09/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.8 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/09/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*87.9 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**92.5**	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**333**	20.0	1	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH08-8'

E601037-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/09/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/09/26	
Toluene	ND	0.0250	1	01/08/26	01/09/26	
o-Xylene	ND	0.0250	1	01/08/26	01/09/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/09/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/09/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.4 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/09/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.3 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**306**	25.0	1	01/12/26	01/12/26	
Oil Range Organics (C28-C36)	**76.9**	50.0	1	01/12/26	01/12/26	
Surrogate: n-Nonane		*99.3 %*	*61-141*	*01/12/26*	*01/12/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**118**	20.0	1	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH08-10'

E601037-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/09/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/09/26	
Toluene	ND	0.0250	1	01/08/26	01/09/26	
o-Xylene	ND	0.0250	1	01/08/26	01/09/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/09/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/09/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.9 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/09/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.8 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	**142**	25.0	1	01/12/26	01/13/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/13/26	
Surrogate: n-Nonane		*100 %*	*61-141*	*01/12/26*	*01/13/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	**36.9**	20.0	1	01/08/26	01/08/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

BH09-6'

E601037-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Benzene	ND	0.0250	1	01/08/26	01/09/26	
Ethylbenzene	ND	0.0250	1	01/08/26	01/09/26	
Toluene	ND	0.0250	1	01/08/26	01/09/26	
o-Xylene	ND	0.0250	1	01/08/26	01/09/26	
p,m-Xylene	ND	0.0500	1	01/08/26	01/09/26	
Total Xylenes	ND	0.0250	1	01/08/26	01/09/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2602098
Gasoline Range Organics (C6-C10)	ND	20.0	1	01/08/26	01/09/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.8 %*	*70-130*	*01/08/26*	*01/09/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2603009
Diesel Range Organics (C10-C28)	ND	25.0	1	01/12/26	01/13/26	
Oil Range Organics (C28-C36)	ND	50.0	1	01/12/26	01/13/26	
Surrogate: n-Nonane		*99.8 %*	*61-141*	*01/12/26*	*01/13/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2602106
Chloride	ND	20.0	1	01/08/26	01/08/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

Volatile Organics by EPA 8021B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602098-BLK1)									Prepared: 01/08/26 Analyzed: 01/08/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.83*		*8.00*		*97.9*	*70-130*			
LCS (2602098-BS1)									Prepared: 01/08/26 Analyzed: 01/08/26
Benzene	6.21	0.0250	5.00		124	70-130			
Ethylbenzene	6.01	0.0250	5.00		120	70-130			
Toluene	6.15	0.0250	5.00		123	70-130			
o-Xylene	6.05	0.0250	5.00		121	70-130			
p,m-Xylene	12.2	0.0500	10.0		122	70-130			
Total Xylenes	18.3	0.0250	15.0		122	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.86*		*8.00*		*98.2*	*70-130*			
Matrix Spike (2602098-MS1)				**Source: E601037-03**					Prepared: 01/08/26 Analyzed: 01/08/26
Benzene	5.60	0.0250	5.00	ND	112	70-130			
Ethylbenzene	5.37	0.0250	5.00	ND	107	70-130			
Toluene	5.52	0.0250	5.00	ND	110	70-130			
o-Xylene	5.46	0.0250	5.00	ND	109	70-130			
p,m-Xylene	10.9	0.0500	10.0	ND	109	70-130			
Total Xylenes	16.4	0.0250	15.0	ND	109	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.04*		*8.00*		*101*	*70-130*			
Matrix Spike Dup (2602098-MSD1)				**Source: E601037-03**					Prepared: 01/08/26 Analyzed: 01/08/26
Benzene	6.03	0.0250	5.00	ND	121	70-130	7.39	27	
Ethylbenzene	5.80	0.0250	5.00	ND	116	70-130	7.81	26	
Toluene	5.97	0.0250	5.00	ND	119	70-130	7.74	20	
o-Xylene	5.87	0.0250	5.00	ND	117	70-130	7.16	25	
p,m-Xylene	11.8	0.0500	10.0	ND	118	70-130	7.65	23	
Total Xylenes	17.7	0.0250	15.0	ND	118	70-130	7.48	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.96*		*8.00*		*99.5*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602098-BLK1)									Prepared: 01/08/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.72*		*8.00*		*83.9*	*70-130*			
LCS (2602098-BS2)									Prepared: 01/08/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	54.2	20.0	50.0		108	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.03*		*8.00*		*87.9*	*70-130*			
Matrix Spike (2602098-MS2)				**Source: E601037-03**					Prepared: 01/08/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	50.9	20.0	50.0	ND	102	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.06*		*8.00*		*88.3*	*70-130*			
Matrix Spike Dup (2602098-MSD2)				**Source: E601037-03**					Prepared: 01/08/26 Analyzed: 01/08/26
Gasoline Range Organics (C6-C10)	55.1	20.0	50.0	ND	110	70-130	7.82	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.04*		*8.00*		*88.0*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: NV

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2603009-BLK1)									Prepared: 01/12/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*47.6*		*50.0*		*95.1*	*61-141*			
LCS (2603009-BS1)									Prepared: 01/12/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	268	25.0	250		107	66-144			
Surrogate: n-Nonane	*48.0*		*50.0*		*96.0*	*61-141*			
Matrix Spike (2603009-MS1)				**Source: E601037-03**					Prepared: 01/12/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	383	25.0	250	74.0	123	56-156			
Surrogate: n-Nonane	*53.4*		*50.0*		*107*	*61-141*			
Matrix Spike Dup (2603009-MSD1)				**Source: E601037-03**					Prepared: 01/12/26 Analyzed: 01/12/26
Diesel Range Organics (C10-C28)	367	25.0	250	74.0	117	56-156	4.22	20	
Surrogate: n-Nonane	*52.5*		*50.0*		*105*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	1/13/2026 5:09:23PM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2602106-BLK1)									Prepared: 01/08/26 Analyzed: 01/08/26
Chloride	ND	20.0							
LCS (2602106-BS1)									Prepared: 01/08/26 Analyzed: 01/08/26
Chloride	257	20.0	250		103	90-110			
Matrix Spike (2602106-MS1)				**Source: E601037-04**					Prepared: 01/08/26 Analyzed: 01/08/26
Chloride	2200	20.0	250	1990	84.1	80-120			
Matrix Spike Dup (2602106-MSD1)				**Source: E601037-04**					Prepared: 01/08/26 Analyzed: 01/08/26
Chloride	2150	20.0	250	1990	62.5	80-120	2.49	20	M4

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	01/13/26 17:09

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech Analytical Laboratory

WO # 2172190

Chain of Custody

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO#: E601037	1D:	NM: X
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number: 01058-0007	2D:	CO:
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220		3D:	UT:
Address: 3122 National Parks Hwy	Phone: (575)689-7597		Std: X	TX:
City, State, Zip: Carlsbad NM, 88220	Email: jim.raley@dvn.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Analysis and Method / **EPA Program**

SDWA | CWA | RCRA

Compliance: Y or N

PWSID #:

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Samle Temp	Remarks
9:40	1/6/2026	Soil	1	BH06 - 7'		1								X		2.5	
9:41	1/6/2026	Soil	1	BH06 - 9'		2								X		1.9	
9:43	1/6/2026	Soil	1	BH06 - 11'		3								X		1.9	
10:13	1/6/2026	Soil	1	BH06 - 13'		4								X		3.1	
10:13	1/6/2026	Soil	1	BH06 - 15'		5								X		2.6	
10:31	1/6/2026	Soil	1	BH06 - 17'		6								X		4.1	
10:32	1/6/2026	Soil	1	BH06 - 19'		7								X		4.2	
11:23	1/6/2026	Soil	1	BH08 - 8'		8								X		3.1	
11:24	1/6/2026	Soil	1	BH08 - 10'		9								X		4.2	
12:06	1/6/2026	Soil	1	BH09 - 6'		10								X		4.1	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Israel Estrella

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	1/7/26	7:11	Michelle Gonzales	1-7-26	0711
Michelle Gonzales	1-7-26	1415	Marissa Gonzales	1-7-26	1415
Marissa Gonzales	1-7-26	1815	Johnny Arch	1-7-26	1815
Johnny Arch	1-726	2152	Faith Mar	1.8.26	700
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 1/8/2026 10:15:20AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	01/08/26 08:00	Work Order ID:	E601037
Phone:	(505) 382-1211	Date Logged In:	01/07/26 15:15	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	01/14/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-DT

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name:	Exmoor 15 CTB 2
Work Order:	E602171
Job Number:	01058-0007
Received:	2/16/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/20/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/20/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602171
Date Received: 2/16/2026 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/16/2026 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- FS56-5’-6’ 5
- FS57-3’ 6
- FS58-3’ 7
- FS59-3’ 8

QC Summary Data 9

- QC - Volatile Organics by EPA 8021B 9
- QC - Nonhalogenated Organics by EPA 8015D - GRO 10
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 11
- QC - Anions by EPA 300.0/9056A 12

Definitions and Notes 13

Chain of Custody etc. 14

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/20/26 09:01

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
FS56-5'-6'	E602171-01A	Soil	02/12/26	02/16/26	Glass Jar, 2 oz.
FS57-3'	E602171-02A	Soil	02/12/26	02/16/26	Glass Jar, 2 oz.
FS58-3'	E602171-03A	Soil	02/12/26	02/16/26	Glass Jar, 2 oz.
FS59-3'	E602171-04A	Soil	02/12/26	02/16/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

FS56-5'-6'

E602171-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Benzene	ND	0.0250	1	02/16/26	02/17/26	
Ethylbenzene	ND	0.0250	1	02/16/26	02/17/26	
Toluene	ND	0.0250	1	02/16/26	02/17/26	
o-Xylene	ND	0.0250	1	02/16/26	02/17/26	
p,m-Xylene	ND	0.0500	1	02/16/26	02/17/26	
Total Xylenes	ND	0.0250	1	02/16/26	02/17/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/16/26	02/17/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.0 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608034
Diesel Range Organics (C10-C28)	**40.4**	25.0	1	02/17/26	02/17/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/17/26	02/17/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/17/26*	*02/17/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608031
Chloride	**195**	20.0	1	02/16/26	02/17/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

FS57-3'

E602171-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Benzene	ND	0.0250	1	02/16/26	02/17/26	
Ethylbenzene	ND	0.0250	1	02/16/26	02/17/26	
Toluene	ND	0.0250	1	02/16/26	02/17/26	
o-Xylene	ND	0.0250	1	02/16/26	02/17/26	
p,m-Xylene	ND	0.0500	1	02/16/26	02/17/26	
Total Xylenes	ND	0.0250	1	02/16/26	02/17/26	
Surrogate: 4-Bromochlorobenzene-PID		*92.2 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/16/26	02/17/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.3 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608034
Diesel Range Organics (C10-C28)	ND	25.0	1	02/17/26	02/17/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/17/26	02/17/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/17/26*	*02/17/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608031
Chloride	**45.4**	20.0	1	02/16/26	02/17/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

FS58-3'

E602171-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Benzene	ND	0.0250	1	02/16/26	02/17/26	
Ethylbenzene	ND	0.0250	1	02/16/26	02/17/26	
Toluene	ND	0.0250	1	02/16/26	02/17/26	
o-Xylene	ND	0.0250	1	02/16/26	02/17/26	
p,m-Xylene	ND	0.0500	1	02/16/26	02/17/26	
Total Xylenes	ND	0.0250	1	02/16/26	02/17/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.9 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/16/26	02/17/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.7 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608034
Diesel Range Organics (C10-C28)	ND	25.0	1	02/17/26	02/17/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/17/26	02/17/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*02/17/26*	*02/17/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608031
Chloride	ND	20.0	1	02/16/26	02/17/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

FS59-3'

E602171-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Benzene	ND	0.0250	1	02/16/26	02/17/26	
Ethylbenzene	ND	0.0250	1	02/16/26	02/17/26	
Toluene	ND	0.0250	1	02/16/26	02/17/26	
o-Xylene	ND	0.0250	1	02/16/26	02/17/26	
p,m-Xylene	ND	0.0500	1	02/16/26	02/17/26	
Total Xylenes	ND	0.0250	1	02/16/26	02/17/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608008
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/16/26	02/17/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*96.0 %*	*70-130*	*02/16/26*	*02/17/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608034
Diesel Range Organics (C10-C28)	ND	25.0	1	02/17/26	02/17/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/17/26	02/17/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*02/17/26*	*02/17/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608031
Chloride	ND	20.0	1	02/16/26	02/17/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608008-BLK1)									Prepared: 02/16/26 Analyzed: 02/16/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.39*		*8.00*		*92.3*	*70-130*			
LCS (2608008-BS1)									Prepared: 02/16/26 Analyzed: 02/16/26
Benzene	4.26	0.0250	5.00		85.3	70-130			
Ethylbenzene	4.04	0.0250	5.00		80.9	70-130			
Toluene	4.18	0.0250	5.00		83.6	70-130			
o-Xylene	4.12	0.0250	5.00		82.3	70-130			
p,m-Xylene	8.29	0.0500	10.0		82.9	70-130			
Total Xylenes	12.4	0.0250	15.0		82.7	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.48*		*8.00*		*93.5*	*70-130*			
Matrix Spike (2608008-MS1)				**Source: E602164-12**					Prepared: 02/16/26 Analyzed: 02/16/26
Benzene	5.15	0.0250	5.00	ND	103	70-130			
Ethylbenzene	4.90	0.0250	5.00	ND	97.9	70-130			
Toluene	5.08	0.0250	5.00	ND	102	70-130			
o-Xylene	4.98	0.0250	5.00	ND	99.7	70-130			
p,m-Xylene	10.0	0.0500	10.0	ND	100	70-130			
Total Xylenes	15.0	0.0250	15.0	ND	99.9	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.68*		*8.00*		*96.0*	*70-130*			
Matrix Spike Dup (2608008-MSD1)				**Source: E602164-12**					Prepared: 02/16/26 Analyzed: 02/16/26
Benzene	4.80	0.0250	5.00	ND	96.0	70-130	7.12	27	
Ethylbenzene	4.57	0.0250	5.00	ND	91.3	70-130	6.96	26	
Toluene	4.73	0.0250	5.00	ND	94.6	70-130	7.08	20	
o-Xylene	4.64	0.0250	5.00	ND	92.8	70-130	7.11	25	
p,m-Xylene	9.33	0.0500	10.0	ND	93.3	70-130	6.88	23	
Total Xylenes	14.0	0.0250	15.0	ND	93.2	70-130	6.96	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.65*		*8.00*		*95.6*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608008-BLK1)									Prepared: 02/16/26 Analyzed: 02/16/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.33*		*8.00*		*91.7*	*70-130*			
LCS (2608008-BS2)									Prepared: 02/16/26 Analyzed: 02/16/26
Gasoline Range Organics (C6-C10)	47.2	20.0	50.0		94.5	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.40*		*8.00*		*92.5*	*70-130*			
Matrix Spike (2608008-MS2)				**Source: E602164-12**					Prepared: 02/16/26 Analyzed: 02/16/26
Gasoline Range Organics (C6-C10)	55.1	20.0	50.0	ND	110	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.40*		*8.00*		*92.5*	*70-130*			
Matrix Spike Dup (2608008-MSD2)				**Source: E602164-12**					Prepared: 02/16/26 Analyzed: 02/16/26
Gasoline Range Organics (C6-C10)	53.3	20.0	50.0	ND	107	70-130	3.39	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.38*		*8.00*		*92.2*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608034-BLK1)									Prepared: 02/17/26 Analyzed: 02/17/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*61.0*		*50.0*		*122*	*61-141*			
LCS (2608034-BS1)									Prepared: 02/17/26 Analyzed: 02/17/26
Diesel Range Organics (C10-C28)	249	25.0	250		99.6	66-144			
Surrogate: n-Nonane	*51.7*		*50.0*		*103*	*61-141*			
Matrix Spike (2608034-MS1)				**Source: E602171-04**					Prepared: 02/17/26 Analyzed: 02/17/26
Diesel Range Organics (C10-C28)	260	25.0	250	ND	104	56-156			
Surrogate: n-Nonane	*53.6*		*50.0*		*107*	*61-141*			
Matrix Spike Dup (2608034-MSD1)				**Source: E602171-04**					Prepared: 02/17/26 Analyzed: 02/17/26
Diesel Range Organics (C10-C28)	259	25.0	250	ND	104	56-156	0.582	20	
Surrogate: n-Nonane	*53.8*		*50.0*		*108*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/20/2026 9:01:51AM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608031-BLK1)									Prepared: 02/16/26 Analyzed: 02/17/26
Chloride	ND	20.0							
LCS (2608031-BS1)									Prepared: 02/16/26 Analyzed: 02/17/26
Chloride	256	20.0	250		103	90-110			
Matrix Spike (2608031-MS1)				**Source: E602162-07**					Prepared: 02/16/26 Analyzed: 02/17/26
Chloride	7740	100	250	8270	NR	80-120			M4
Matrix Spike Dup (2608031-MSD1)				**Source: E602162-07**					Prepared: 02/16/26 Analyzed: 02/17/26
Chloride	7820	100	250	8270	NR	80-120	1.06	20	M4

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/20/26 09:01

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602171	Job Number 01058-0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
1254	2/12/2026	Soil	1	FS56-5'-6'		1								+		1.9	
1251	↓	↓	↓	57-3'		2								+		0.9	
1250				58-3'		3								+		1.1	
1247	↓	↓	↓	59-3'		4								+		1.3	

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/13/2026	7:00	Michelle Gonzales	2.13.26	0700
Michelle Gonzales	2.13.26	1445	Nathan Gonzales	2.13.26	1445
Nathan Gonzales	2.13.26	1835	Johnny Archuleta	2.13.26	1835
Johnny Archuleta	2.13.26	2315	Seth Man	2.14.26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/16/2026 8:42:46AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/16/26 08:00	Work Order ID:	E602171
Phone:	(505) 382-1211	Date Logged In:	02/13/26 15:41	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	02/20/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-NS
R-CM

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602185

Job Number: 01058-0007

Received: 2/17/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/23/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/23/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602185
Date Received: 2/17/2026 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/17/2026 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- FS48-6’ 5
- FS49-6’ 6
- FS50-6’ 7
- FS51-6’ 8
- FS52-6’ 9

QC Summary Data 10

- QC - Volatile Organics by EPA 8021B 10
- QC - Nonhalogenated Organics by EPA 8015D - GRO 11
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 12
- QC - Anions by EPA 300.0/9056A 13

Definitions and Notes 14

Chain of Custody etc. 15

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/23/26 14:52

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
FS48-6'	E602185-01A	Soil	02/13/26	02/17/26	Glass Jar, 2 oz.
FS49-6'	E602185-02A	Soil	02/13/26	02/17/26	Glass Jar, 2 oz.
FS50-6'	E602185-03A	Soil	02/13/26	02/17/26	Glass Jar, 2 oz.
FS51-6'	E602185-04A	Soil	02/13/26	02/17/26	Glass Jar, 2 oz.
FS52-6'	E602185-05A	Soil	02/13/26	02/17/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

FS48-6'

E602185-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Benzene	ND	0.0250	1	02/17/26	02/18/26	
Ethylbenzene	ND	0.0250	1	02/17/26	02/18/26	
Toluene	ND	0.0250	1	02/17/26	02/18/26	
o-Xylene	ND	0.0250	1	02/17/26	02/18/26	
p,m-Xylene	ND	0.0500	1	02/17/26	02/18/26	
Total Xylenes	ND	0.0250	1	02/17/26	02/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.1 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/17/26	02/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*116 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608068
Diesel Range Organics (C10-C28)	**410**	25.0	1	02/18/26	02/20/26	
Oil Range Organics (C28-C36)	**87.7**	50.0	1	02/18/26	02/20/26	
Surrogate: n-Nonane		*110 %*	*61-141*	*02/18/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608074
Chloride	**260**	20.0	1	02/18/26	02/19/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

FS49-6'

E602185-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Benzene	ND	0.0250	1	02/17/26	02/18/26	
Ethylbenzene	ND	0.0250	1	02/17/26	02/18/26	
Toluene	ND	0.0250	1	02/17/26	02/18/26	
o-Xylene	**0.0316**	0.0250	1	02/17/26	02/18/26	
p,m-Xylene	**0.0516**	0.0500	1	02/17/26	02/18/26	
Total Xylenes	**0.0831**	0.0250	1	02/17/26	02/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.7 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/17/26	02/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*116 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608068
Diesel Range Organics (C10-C28)	**762**	25.0	1	02/18/26	02/20/26	
Oil Range Organics (C28-C36)	**203**	50.0	1	02/18/26	02/20/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/18/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608074
Chloride	**194**	20.0	1	02/18/26	02/19/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

FS50-6'

E602185-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Benzene	ND	0.0250	1	02/17/26	02/18/26	
Ethylbenzene	ND	0.0250	1	02/17/26	02/18/26	
Toluene	ND	0.0250	1	02/17/26	02/18/26	
o-Xylene	ND	0.0250	1	02/17/26	02/18/26	
p,m-Xylene	ND	0.0500	1	02/17/26	02/18/26	
Total Xylenes	ND	0.0250	1	02/17/26	02/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/17/26	02/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*116 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608068
Diesel Range Organics (C10-C28)	ND	25.0	1	02/18/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/18/26	02/20/26	
Surrogate: n-Nonane		*106 %*	*61-141*	*02/18/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608074
Chloride	ND	20.0	1	02/18/26	02/19/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

FS51-6'

E602185-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Benzene	ND	0.0250	1	02/17/26	02/18/26	
Ethylbenzene	ND	0.0250	1	02/17/26	02/18/26	
Toluene	ND	0.0250	1	02/17/26	02/18/26	
o-Xylene	ND	0.0250	1	02/17/26	02/18/26	
p,m-Xylene	ND	0.0500	1	02/17/26	02/18/26	
Total Xylenes	ND	0.0250	1	02/17/26	02/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/17/26	02/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*116 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608068
Diesel Range Organics (C10-C28)	ND	25.0	1	02/18/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/18/26	02/20/26	
Surrogate: n-Nonane		*108 %*	*61-141*	*02/18/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608074
Chloride	**25.9**	20.0	1	02/18/26	02/18/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

FS52-6'

E602185-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Benzene	ND	0.0250	1	02/17/26	02/18/26	
Ethylbenzene	ND	0.0250	1	02/17/26	02/18/26	
Toluene	ND	0.0250	1	02/17/26	02/18/26	
o-Xylene	ND	0.0250	1	02/17/26	02/18/26	
p,m-Xylene	ND	0.0500	1	02/17/26	02/18/26	
Total Xylenes	ND	0.0250	1	02/17/26	02/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.9 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608047
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/17/26	02/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*117 %*	*70-130*	*02/17/26*	*02/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608068
Diesel Range Organics (C10-C28)	ND	25.0	1	02/18/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/18/26	02/20/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/18/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608074
Chloride	ND	20.0	1	02/18/26	02/19/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608047-BLK1)									Prepared: 02/17/26 Analyzed: 02/18/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.53*		*8.00*		*94.2*	*70-130*			
LCS (2608047-BS1)									Prepared: 02/17/26 Analyzed: 02/18/26
Benzene	4.40	0.0250	5.00		88.0	70-130			
Ethylbenzene	4.15	0.0250	5.00		83.0	70-130			
Toluene	4.33	0.0250	5.00		86.7	70-130			
o-Xylene	4.20	0.0250	5.00		84.0	70-130			
p,m-Xylene	8.52	0.0500	10.0		85.2	70-130			
Total Xylenes	12.7	0.0250	15.0		84.8	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.72*		*8.00*		*96.6*	*70-130*			
Matrix Spike (2608047-MS1)				**Source: E602181-06**					Prepared: 02/17/26 Analyzed: 02/18/26
Benzene	4.18	0.0250	5.00	ND	83.5	70-130			
Ethylbenzene	3.94	0.0250	5.00	ND	78.8	70-130			
Toluene	4.11	0.0250	5.00	ND	82.2	70-130			
o-Xylene	3.99	0.0250	5.00	ND	79.8	70-130			
p,m-Xylene	8.08	0.0500	10.0	ND	80.8	70-130			
Total Xylenes	12.1	0.0250	15.0	ND	80.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.75*		*8.00*		*96.9*	*70-130*			
Matrix Spike Dup (2608047-MSD1)				**Source: E602181-06**					Prepared: 02/17/26 Analyzed: 02/19/26
Benzene	4.58	0.0250	5.00	ND	91.6	70-130	9.21	27	
Ethylbenzene	4.32	0.0250	5.00	ND	86.5	70-130	9.27	26	
Toluene	4.51	0.0250	5.00	ND	90.2	70-130	9.36	20	
o-Xylene	4.36	0.0250	5.00	ND	87.3	70-130	9.02	25	
p,m-Xylene	8.88	0.0500	10.0	ND	88.8	70-130	9.37	23	
Total Xylenes	13.2	0.0250	15.0	ND	88.3	70-130	9.26	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.36*		*8.00*		*91.9*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608047-BLK1)									Prepared: 02/17/26 Analyzed: 02/18/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.32*		*8.00*		*116*	*70-130*			
LCS (2608047-BS2)									Prepared: 02/17/26 Analyzed: 02/18/26
Gasoline Range Organics (C6-C10)	43.3	20.0	50.0		86.5	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.49*		*8.00*		*119*	*70-130*			
Matrix Spike (2608047-MS2)				**Source: E602181-06**					Prepared: 02/17/26 Analyzed: 02/18/26
Gasoline Range Organics (C6-C10)	44.7	20.0	50.0	ND	89.4	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.35*		*8.00*		*117*	*70-130*			
Matrix Spike Dup (2608047-MSD2)				**Source: E602181-06**					Prepared: 02/17/26 Analyzed: 02/18/26
Gasoline Range Organics (C6-C10)	42.8	20.0	50.0	ND	85.7	70-130	4.21	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.33*		*8.00*		*117*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608068-BLK1)									Prepared: 02/18/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*55.9*		*50.0*		*112*	*61-141*			
LCS (2608068-BS1)									Prepared: 02/18/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	261	25.0	250		104	66-144			
Surrogate: n-Nonane	*50.4*		*50.0*		*101*	*61-141*			
Matrix Spike (2608068-MS1)				**Source: E602185-01**					Prepared: 02/18/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	693	25.0	250	410	113	56-156			
Surrogate: n-Nonane	*56.0*		*50.0*		*112*	*61-141*			
Matrix Spike Dup (2608068-MSD1)				**Source: E602185-01**					Prepared: 02/18/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	720	25.0	250	410	124	56-156	3.91	20	
Surrogate: n-Nonane	*62.4*		*50.0*		*125*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/23/2026 2:52:03PM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608074-BLK1)									Prepared: 02/18/26 Analyzed: 02/18/26
Chloride	ND	20.0							
LCS (2608074-BS1)									Prepared: 02/18/26 Analyzed: 02/18/26
Chloride	232	20.0	250		92.7	90-110			
Matrix Spike (2608074-MS1)				**Source: E602185-04**					Prepared: 02/18/26 Analyzed: 02/19/26
Chloride	250	20.0	250	25.9	89.7	80-120			
Matrix Spike Dup (2608074-MSD1)				**Source: E602185-04**					Prepared: 02/18/26 Analyzed: 02/19/26
Chloride	252	20.0	250	25.9	90.4	80-120	0.668	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/23/26 14:52

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602185	Job Number 01058.0007	1D 2D 3D Std: x	NM: x CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
0804	2/13/2026	Soil	1	FS48 - 6'		1								X		3.9	
0812	↓	↓	↓	49-		2								X		1.8	
0801				50-		3								X		3.7	
0759				51-		4								X		1.2	
0807				52-		5								X		3.0	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/16/2026	7:00	Michelle Gonzales	2-16-26	0700
Michelle Gonzales	2.16.26	1615	Marissa Gonzales	2.16.26	1615
Marissa Gonzales	2-16-26	2100	Johnny Archuleta	2-16-26	2100
Johnny Archuleta	2-16-26	0030	Cuth Mar	2.17.26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, **v** - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/17/2026 9:40:13AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/17/26 08:00	Work Order ID:	E602185
Phone:	(505) 382-1211	Date Logged In:	02/16/26 15:51	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	02/23/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-NV

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Ashley Giovengo



5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name:	Exmoor 15 CTB 2
Work Order:	E602208
Job Number:	01058-0007
Received:	2/18/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/24/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/24/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602208
Date Received: 2/18/2026 7:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/18/2026 7:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

FS37-8’ 5

FS38-8’ 6

FS39-8’ 7

FS45-4’ 8

FS46-6’ 9

FS47-6’ 10

FS53-6’ 11

FS54-6’ 12

QC Summary Data 13

QC - Volatile Organics by EPA 8021B 13

QC - Nonhalogenated Organics by EPA 8015D - GRO 14

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 15

QC - Anions by EPA 300.0/9056A 16

Definitions and Notes 17

Chain of Custody etc. 18

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/24/26 08:21

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
FS37-8'	E602208-01A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.
FS38-8'	E602208-02A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.
FS39-8'	E602208-03A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.
FS45-4'	E602208-04A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.
FS46-6'	E602208-05A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.
FS47-6'	E602208-06A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.
FS53-6'	E602208-07A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.
FS54-6'	E602208-08A	Soil	02/16/26	02/18/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS37-8'

E602208-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/20/26	
Ethylbenzene	**0.0616**	0.0250	1	02/18/26	02/20/26	
Toluene	ND	0.0250	1	02/18/26	02/20/26	
o-Xylene	**0.0381**	0.0250	1	02/18/26	02/20/26	
p,m-Xylene	**0.109**	0.0500	1	02/18/26	02/20/26	
Total Xylenes	**0.147**	0.0250	1	02/18/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.6 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/18/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.5 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	ND	25.0	1	02/19/26	02/19/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/19/26	02/19/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/19/26*	*02/19/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**2350**	20.0	1	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS38-8'

E602208-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/20/26	
Ethylbenzene	ND	0.0250	1	02/18/26	02/20/26	
Toluene	ND	0.0250	1	02/18/26	02/20/26	
o-Xylene	**0.0619**	0.0250	1	02/18/26	02/20/26	
p,m-Xylene	**0.203**	0.0500	1	02/18/26	02/20/26	
Total Xylenes	**0.265**	0.0250	1	02/18/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*105 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/18/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.0 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	**1070**	25.0	1	02/19/26	02/19/26	
Oil Range Organics (C28-C36)	**338**	50.0	1	02/19/26	02/19/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/19/26*	*02/19/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**3920**	40.0	2	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS39-8'

E602208-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/19/26	
Ethylbenzene	ND	0.0250	1	02/18/26	02/19/26	
Toluene	ND	0.0250	1	02/18/26	02/19/26	
o-Xylene	ND	0.0250	1	02/18/26	02/19/26	
p,m-Xylene	ND	0.0500	1	02/18/26	02/19/26	
Total Xylenes	ND	0.0250	1	02/18/26	02/19/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*02/18/26*	*02/19/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/18/26	02/19/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.7 %*	*70-130*	*02/18/26*	*02/19/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	**246**	25.0	1	02/19/26	02/21/26	
Oil Range Organics (C28-C36)	**89.0**	50.0	1	02/19/26	02/21/26	
Surrogate: n-Nonane		*108 %*	*61-141*	*02/19/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**6100**	100	5	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS45-4'

E602208-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/20/26	
Ethylbenzene	**0.0349**	0.0250	1	02/18/26	02/20/26	
Toluene	ND	0.0250	1	02/18/26	02/20/26	
o-Xylene	**0.0608**	0.0250	1	02/18/26	02/20/26	
p,m-Xylene	**0.303**	0.0500	1	02/18/26	02/20/26	
Total Xylenes	**0.364**	0.0250	1	02/18/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*104 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/18/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.1 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	**1290**	25.0	1	02/19/26	02/19/26	
Oil Range Organics (C28-C36)	**409**	50.0	1	02/19/26	02/19/26	
Surrogate: n-Nonane		*106 %*	*61-141*	*02/19/26*	*02/19/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**3940**	40.0	2	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS46-6'

E602208-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/20/26	
Ethylbenzene	**0.299**	0.0250	1	02/18/26	02/20/26	
Toluene	**0.150**	0.0250	1	02/18/26	02/20/26	
o-Xylene	**1.56**	0.0250	1	02/18/26	02/20/26	
p,m-Xylene	**4.66**	0.0500	1	02/18/26	02/20/26	
Total Xylenes	**6.22**	0.0250	1	02/18/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	**103**	20.0	1	02/18/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*104 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	**1840**	25.0	1	02/19/26	02/19/26	
Oil Range Organics (C28-C36)	**472**	50.0	1	02/19/26	02/19/26	
Surrogate: n-Nonane		*131 %*	*61-141*	*02/19/26*	*02/19/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**3130**	40.0	2	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS47-6'

E602208-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/20/26	
Ethylbenzene	ND	0.0250	1	02/18/26	02/20/26	
Toluene	ND	0.0250	1	02/18/26	02/20/26	
o-Xylene	ND	0.0250	1	02/18/26	02/20/26	
p,m-Xylene	**0.0562**	0.0500	1	02/18/26	02/20/26	
Total Xylenes	**0.0562**	0.0250	1	02/18/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/18/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.6 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	**67.8**	25.0	1	02/19/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/19/26	02/20/26	
Surrogate: n-Nonane		*104 %*	*61-141*	*02/19/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**25.9**	20.0	1	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS53-6'

E602208-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/20/26	
Ethylbenzene	ND	0.0250	1	02/18/26	02/20/26	
Toluene	ND	0.0250	1	02/18/26	02/20/26	
o-Xylene	ND	0.0250	1	02/18/26	02/20/26	
p,m-Xylene	**0.0572**	0.0500	1	02/18/26	02/20/26	
Total Xylenes	**0.0572**	0.0250	1	02/18/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/18/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.6 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	**282**	25.0	1	02/19/26	02/19/26	
Oil Range Organics (C28-C36)	**115**	50.0	1	02/19/26	02/19/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*02/19/26*	*02/19/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**1410**	20.0	1	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

FS54-6'

E602208-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Benzene	ND	0.0250	1	02/18/26	02/20/26	
Ethylbenzene	**0.0521**	0.0250	1	02/18/26	02/20/26	
Toluene	ND	0.0250	1	02/18/26	02/20/26	
o-Xylene	**0.291**	0.0250	1	02/18/26	02/20/26	
p,m-Xylene	**0.775**	0.0500	1	02/18/26	02/20/26	
Total Xylenes	**1.07**	0.0250	1	02/18/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608079
Gasoline Range Organics (C6-C10)	**32.3**	20.0	1	02/18/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.2 %*	*70-130*	*02/18/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2608103
Diesel Range Organics (C10-C28)	**1890**	25.0	1	02/19/26	02/20/26	
Oil Range Organics (C28-C36)	**512**	50.0	1	02/19/26	02/20/26	
Surrogate: n-Nonane		*116 %*	*61-141*	*02/19/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608099
Chloride	**1640**	20.0	1	02/19/26	02/20/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

Volatile Organics by EPA 8021B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608079-BLK1)									Prepared: 02/18/26 Analyzed: 02/19/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.06*		*8.00*		*101*	*70-130*			
LCS (2608079-BS1)									Prepared: 02/18/26 Analyzed: 02/19/26
Benzene	5.37	0.0250	5.00		107	70-130			
Ethylbenzene	5.16	0.0250	5.00		103	70-130			
Toluene	5.28	0.0250	5.00		106	70-130			
o-Xylene	5.22	0.0250	5.00		104	70-130			
p,m-Xylene	10.5	0.0500	10.0		105	70-130			
Total Xylenes	15.7	0.0250	15.0		105	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.12*		*8.00*		*101*	*70-130*			
Matrix Spike (2608079-MS1)				**Source: E602208-03**					Prepared: 02/18/26 Analyzed: 02/19/26
Benzene	5.70	0.0250	5.00	ND	114	70-130			
Ethylbenzene	5.41	0.0250	5.00	ND	108	70-130			
Toluene	5.58	0.0250	5.00	ND	112	70-130			
o-Xylene	5.47	0.0250	5.00	ND	109	70-130			
p,m-Xylene	11.0	0.0500	10.0	ND	110	70-130			
Total Xylenes	16.5	0.0250	15.0	ND	110	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.11*		*8.00*		*101*	*70-130*			
Matrix Spike Dup (2608079-MSD1)				**Source: E602208-03**					Prepared: 02/18/26 Analyzed: 02/19/26
Benzene	5.96	0.0250	5.00	ND	119	70-130	4.60	27	
Ethylbenzene	5.68	0.0250	5.00	ND	114	70-130	4.86	26	
Toluene	5.84	0.0250	5.00	ND	117	70-130	4.58	20	
o-Xylene	5.74	0.0250	5.00	ND	115	70-130	4.80	25	
p,m-Xylene	11.6	0.0500	10.0	ND	116	70-130	4.71	23	
Total Xylenes	17.3	0.0250	15.0	ND	115	70-130	4.74	26	
Surrogate: 4-Bromochlorobenzene-PID	*8.10*		*8.00*		*101*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608079-BLK1)									Prepared: 02/18/26 Analyzed: 02/19/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.15*		*8.00*		*89.3*	*70-130*			
LCS (2608079-BS2)									Prepared: 02/18/26 Analyzed: 02/19/26
Gasoline Range Organics (C6-C10)	57.7	20.0	50.0		115	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.30*		*8.00*		*91.3*	*70-130*			
Matrix Spike (2608079-MS2)				**Source: E602208-03**					Prepared: 02/18/26 Analyzed: 02/19/26
Gasoline Range Organics (C6-C10)	58.2	20.0	50.0	ND	116	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.21*		*8.00*		*90.1*	*70-130*			
Matrix Spike Dup (2608079-MSD2)				**Source: E602208-03**					Prepared: 02/18/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	56.4	20.0	50.0	ND	113	70-130	3.19	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.32*		*8.00*		*91.5*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: NV

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608103-BLK1)									Prepared: 02/19/26 Analyzed: 02/19/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*50.6*		*50.0*		*101*	*61-141*			
LCS (2608103-BS1)									Prepared: 02/19/26 Analyzed: 02/19/26
Diesel Range Organics (C10-C28)	276	25.0	250		110	66-144			
Surrogate: n-Nonane	*52.1*		*50.0*		*104*	*61-141*			
Matrix Spike (2608103-MS1)				**Source: E602208-04**					Prepared: 02/19/26 Analyzed: 02/19/26
Diesel Range Organics (C10-C28)	1580	25.0	250	1290	114	56-156			
Surrogate: n-Nonane	*52.9*		*50.0*		*106*	*61-141*			
Matrix Spike Dup (2608103-MSD1)				**Source: E602208-04**					Prepared: 02/19/26 Analyzed: 02/19/26
Diesel Range Organics (C10-C28)	1580	25.0	250	1290	114	56-156	0.0121	20	
Surrogate: n-Nonane	*53.7*		*50.0*		*107*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 8:21:13AM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608099-BLK1)									Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	ND	20.0							
LCS (2608099-BS1)									Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	251	20.0	250		100	90-110			
Matrix Spike (2608099-MS1)				**Source: E602207-04**					Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	344	20.0	250	86.0	103	80-120			
Matrix Spike Dup (2608099-MSD1)				**Source: E602207-04**					Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	347	20.0	250	86.0	105	80-120	0.867	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/24/26 08:21

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E002208	1D 2D 3D Std	NM CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number 01058.0007	x	x
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
1052	2/16/2026	Soil	1	FS37-8'		1								X		0.4	
1056				38-8'		2								X		1.2	
1053				39-8'		3								X		1.0	
1046				45-4'		4								X		0.4	
1406				46-6'		5								X		0.8	
1046				47-6'		6								X		1.0	
1047				53-6'		7								X		1.0	
1045				54-6'		8								X		0.8	

Analysis and Method

EPA Program

SDWA	CWA	RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Chelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/17/2026	7:00	Michelle Gonzales	2-17-26	0700
Michelle Gonzales	2-17-26	1530	Marissa Gonzales	2-17-26	1530
Marissa Gonzales	2-17-26	2005	Johnny Archuleta	2-17-26	2005
Johnny Archuleta	2-17-26	2330	Cruth Mar	2.18.26	730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/18/2026 10:17:21AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/18/26 07:30	Work Order ID:	E602208
Phone:	(505) 382-1211	Date Logged In:	02/17/26 15:48	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	02/24/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-NV

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602217

Job Number: 01058-0007

Received: 2/19/2026

Revision: 2

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/24/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/24/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602217
Date Received: 2/19/2026 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/19/2026 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

SW01-0'-3' 5

FS55-7' 6

QC Summary Data 7

QC - Volatile Organics by EPA 8021B 7

QC - Nonhalogenated Organics by EPA 8015D - GRO 8

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 9

QC - Anions by EPA 300.0/9056A 10

Definitions and Notes 11

Chain of Custody etc. 12

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/24/26 16:50

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SW01-0'-3'	E602217-01A	Soil	02/17/26	02/19/26	Glass Jar, 2 oz.
FS55-7'	E602217-02A	Soil	02/17/26	02/19/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 4:50:11PM

SW01-0'-3'

E602217-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608096
Benzene	ND	0.0250	1	02/19/26	02/19/26	
Ethylbenzene	ND	0.0250	1	02/19/26	02/19/26	
Toluene	ND	0.0250	1	02/19/26	02/19/26	
o-Xylene	ND	0.0250	1	02/19/26	02/19/26	
p,m-Xylene	ND	0.0500	1	02/19/26	02/19/26	
Total Xylenes	ND	0.0250	1	02/19/26	02/19/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*02/19/26*	*02/19/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608096
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/19/26	02/19/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*117 %*	*70-130*	*02/19/26*	*02/19/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608109
Diesel Range Organics (C10-C28)	ND	25.0	1	02/19/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/19/26	02/20/26	
Surrogate: n-Nonane		*113 %*	*61-141*	*02/19/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608110
Chloride	ND	20.0	1	02/19/26	02/20/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 4:50:11PM

FS55-7'

E602217-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2608096
Benzene	ND	0.0250	1	02/19/26	02/20/26	
Ethylbenzene	ND	0.0250	1	02/19/26	02/20/26	
Toluene	ND	0.0250	1	02/19/26	02/20/26	
o-Xylene	ND	0.0250	1	02/19/26	02/20/26	
p,m-Xylene	ND	0.0500	1	02/19/26	02/20/26	
Total Xylenes	ND	0.0250	1	02/19/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*02/19/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2608096
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/19/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*119 %*	*70-130*	*02/19/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608109
Diesel Range Organics (C10-C28)	**96.2**	25.0	1	02/19/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/19/26	02/20/26	
Surrogate: n-Nonane		*118 %*	*61-141*	*02/19/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608110
Chloride	**2560**	20.0	1	02/19/26	02/21/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 4:50:11PM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608096-BLK1)									Prepared: 02/19/26 Analyzed: 02/20/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.52*		*8.00*		*94.0*	*70-130*			
LCS (2608096-BS1)									Prepared: 02/19/26 Analyzed: 02/20/26
Benzene	4.04	0.0250	5.00		80.9	70-130			
Ethylbenzene	3.82	0.0250	5.00		76.4	70-130			
Toluene	3.99	0.0250	5.00		79.8	70-130			
o-Xylene	3.89	0.0250	5.00		77.9	70-130			
p,m-Xylene	7.84	0.0500	10.0		78.4	70-130			
Total Xylenes	11.7	0.0250	15.0		78.2	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.54*		*8.00*		*94.2*	*70-130*			
Matrix Spike (2608096-MS1)				**Source: E602207-04**					Prepared: 02/19/26 Analyzed: 02/20/26
Benzene	86.7	0.500	100	ND	86.7	70-130			
Ethylbenzene	85.4	0.500	100	6.38	79.0	70-130			
Toluene	89.0	0.500	100	6.19	82.8	70-130			
o-Xylene	93.6	0.500	100	17.3	76.3	70-130			
p,m-Xylene	194	1.00	200	46.5	73.8	70-130			
Total Xylenes	288	0.500	300	63.8	74.6	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*153*		*160*		*95.4*	*70-130*			
Matrix Spike Dup (2608096-MSD1)				**Source: E602207-04**					Prepared: 02/19/26 Analyzed: 02/20/26
Benzene	84.4	0.500	100	ND	84.4	70-130	2.65	27	
Ethylbenzene	83.6	0.500	100	6.38	77.3	70-130	2.07	26	
Toluene	86.9	0.500	100	6.19	80.7	70-130	2.34	20	
o-Xylene	92.9	0.500	100	17.3	75.5	70-130	0.845	25	
p,m-Xylene	192	1.00	200	46.5	72.5	70-130	1.31	23	
Total Xylenes	284	0.500	300	63.8	73.5	70-130	1.16	26	
Surrogate: 4-Bromochlorobenzene-PID	*153*		*160*		*95.7*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 4:50:11PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608096-BLK1)									Prepared: 02/19/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.42*		*8.00*		*118*	*70-130*			
LCS (2608096-BS2)									Prepared: 02/19/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	42.2	20.0	50.0		84.3	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.37*		*8.00*		*117*	*70-130*			
Matrix Spike (2608096-MS2)				**Source: E602207-04**					Prepared: 02/19/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	1240	400	1000	496	74.0	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*192*		*160*		*120*	*70-130*			
Matrix Spike Dup (2608096-MSD2)				**Source: E602207-04**					Prepared: 02/19/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	1220	400	1000	496	72.5	70-130	1.23	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*190*		*160*		*119*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 4:50:11PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608109-BLK1)									Prepared: 02/19/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*56.9*		*50.0*		*114*	*61-141*			
LCS (2608109-BS1)									Prepared: 02/19/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	243	25.0	250		97.1	66-144			
Surrogate: n-Nonane	*55.1*		*50.0*		*110*	*61-141*			
Matrix Spike (2608109-MS1)				**Source: E602207-05**					Prepared: 02/19/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	12000	50.0	250	11800	84.1	56-156			
Surrogate: n-Nonane	*248*		*50.0*		*497*	*61-141*			*S5*
Matrix Spike Dup (2608109-MSD1)				**Source: E602207-05**					Prepared: 02/19/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	11900	50.0	250	11800	39.4	56-156	0.935	20	M4
Surrogate: n-Nonane	*258*		*50.0*		*516*	*61-141*			*S5*

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/24/2026 4:50:11PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608110-BLK1)									Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	ND	20.0							
LCS (2608110-BS1)									Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	254	20.0	250		102	90-110			
Matrix Spike (2608110-MS1)				**Source: E602215-01**					Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	286	20.0	250	28.9	103	80-120			
Matrix Spike Dup (2608110-MSD1)				**Source: E602215-01**					Prepared: 02/19/26 Analyzed: 02/20/26
Chloride	285	20.0	250	28.9	102	80-120	0.380	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/24/26 16:50

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
S5	Surrogate spike recovery exceeded acceptance limits due to interfering target and/or non-target analytes.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM

Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO # 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E002217	1D 2D 3D Std	NM CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number 01058.0007	x	x
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Analysis and Method

EPA Program

SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
1038	2/17/2026	Soil	1	SW01-0'-3'		1									+			3.5	
1145	2/17/2026	Soil	1	FSSS-7'		2									+			3.2	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/18/2026	7:00	Marissa Gonzales	2-18-26	0700
Marissa Gonzales	2-18-26	1545	Nathan Gonzales	2-18-26	1545
Nathan Gonzales	2-18-26	1915	Johnny Archuleta	2-18-26	1915
Johnny Archuleta	2-18-26	2345	Caitlin Mar	2-19-26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/19/2026 9:38:25AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/19/26 08:00	Work Order ID:	E602217
Phone:	(505) 382-1211	Date Logged In:	02/18/26 15:45	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	02/25/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-DL

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602234

Job Number: 01058-0007

Received: 2/20/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/25/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/25/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602234
Date Received: 2/20/2026 7:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/20/2026 7:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

BF01 5

BF02 6

QC Summary Data 7

QC - Volatile Organics by EPA 8021B 7

QC - Nonhalogenated Organics by EPA 8015D - GRO 8

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 9

QC - Anions by EPA 300.0/9056A 10

Definitions and Notes 11

Chain of Custody etc. 12

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/25/26 16:19

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
BF01	E602234-01A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
BF02	E602234-02A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:19:17PM

BF01

E602234-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608124
Benzene	ND	0.0250	1	02/20/26	02/20/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/20/26	
Toluene	ND	0.0250	1	02/20/26	02/20/26	
o-Xylene	ND	0.0250	1	02/20/26	02/20/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/20/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/20/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*02/20/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608124
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/20/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.5 %*	*70-130*	*02/20/26*	*02/20/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608125
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/23/26	
Surrogate: n-Nonane		*106 %*	*61-141*	*02/20/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608133
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:19:17PM

BF02

E602234-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608124
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608124
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.8 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608125
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/23/26	
Surrogate: n-Nonane		*106 %*	*61-141*	*02/20/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2608133
Chloride	**169**	20.0	1	02/20/26	02/23/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:19:17PM

Volatile Organics by EPA 8021B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608124-BLK1)									Prepared: 02/20/26 Analyzed: 02/20/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.93*		*8.00*		*99.1*	*70-130*			
LCS (2608124-BS1)									Prepared: 02/20/26 Analyzed: 02/20/26
Benzene	4.82	0.0250	5.00		96.4	70-130			
Ethylbenzene	4.76	0.0250	5.00		95.3	70-130			
Toluene	4.85	0.0250	5.00		97.1	70-130			
o-Xylene	4.84	0.0250	5.00		96.9	70-130			
p,m-Xylene	9.75	0.0500	10.0		97.5	70-130			
Total Xylenes	14.6	0.0250	15.0		97.3	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.16*		*8.00*		*102*	*70-130*			
Matrix Spike (2608124-MS1)				**Source: E602236-08**					Prepared: 02/20/26 Analyzed: 02/20/26
Benzene	4.83	0.0250	5.00	ND	96.6	70-130			
Ethylbenzene	4.75	0.0250	5.00	ND	94.9	70-130			
Toluene	4.85	0.0250	5.00	ND	96.9	70-130			
o-Xylene	4.84	0.0250	5.00	ND	96.8	70-130			
p,m-Xylene	9.71	0.0500	10.0	ND	97.1	70-130			
Total Xylenes	14.5	0.0250	15.0	ND	97.0	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.15*		*8.00*		*102*	*70-130*			
Matrix Spike Dup (2608124-MSD1)				**Source: E602236-08**					Prepared: 02/20/26 Analyzed: 02/23/26
Benzene	5.47	0.0250	5.00	ND	109	70-130	12.5	27	
Ethylbenzene	5.22	0.0250	5.00	ND	104	70-130	9.55	26	
Toluene	5.37	0.0250	5.00	ND	107	70-130	10.3	20	
o-Xylene	5.22	0.0250	5.00	ND	104	70-130	7.67	25	
p,m-Xylene	10.7	0.0500	10.0	ND	107	70-130	9.29	23	
Total Xylenes	15.9	0.0250	15.0	ND	106	70-130	8.75	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.88*		*8.00*		*98.5*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:19:17PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608124-BLK1)									Prepared: 02/20/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.31*		*8.00*		*91.4*	*70-130*			
LCS (2608124-BS2)									Prepared: 02/20/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	56.6	20.0	50.0		113	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.33*		*8.00*		*91.6*	*70-130*			
Matrix Spike (2608124-MS2)				**Source: E602236-08**					Prepared: 02/20/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	60.8	20.0	50.0	ND	122	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.39*		*8.00*		*92.4*	*70-130*			
Matrix Spike Dup (2608124-MSD2)				**Source: E602236-08**					Prepared: 02/20/26 Analyzed: 02/20/26
Gasoline Range Organics (C6-C10)	57.3	20.0	50.0	ND	115	70-130	6.01	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.36*		*8.00*		*91.9*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:19:17PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608125-BLK1)									Prepared: 02/20/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*52.5*		*50.0*		*105*	*61-141*			
LCS (2608125-BS1)									Prepared: 02/20/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	254	25.0	250		102	66-144			
Surrogate: n-Nonane	*51.5*		*50.0*		*103*	*61-141*			
Matrix Spike (2608125-MS1)				**Source: E602221-25**					Prepared: 02/20/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	324	25.0	250	55.0	108	56-156			
Surrogate: n-Nonane	*56.0*		*50.0*		*112*	*61-141*			
Matrix Spike Dup (2608125-MSD1)				**Source: E602221-25**					Prepared: 02/20/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	321	25.0	250	55.0	106	56-156	1.06	20	
Surrogate: n-Nonane	*55.5*		*50.0*		*111*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:19:17PM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608133-BLK1)									Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	ND	20.0							
LCS (2608133-BS1)									Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	250	20.0	250		100	90-110			
Matrix Spike (2608133-MS1)				**Source: E602236-04**					Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	632	20.0	250	354	111	80-120			
Matrix Spike Dup (2608133-MSD1)				**Source: E602236-04**					Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	582	20.0	250	354	90.9	80-120	8.21	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/25/26 16:19

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO# 2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602234	1D 2D 3D Std	NM CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number 01058-0007	x	x
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information							Analysis and Method										EPA Program		
Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		SDWA	CWA	RCRA
																		Compliance	Y or N	
																		PWSID #		
1458	2/19/2026	Soil	1	BF01		1									+			3.7		
1600	2/19/2026	Soil	1	BF02		2									+			3.4		

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	2/19/2026	7:00	Marissa Gonzales	2-19-26	0700
Marissa Gonzales	2-19-26	1515	Nathan Gonzales	2-19-26	1515
Nathan Gonzales	2-19-26	1900	Johnny Archuleta	2-19-26	1900
Johnny Archuleta	2-19-26	2315	[signature]	2.20.26	730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____ Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/20/2026 9:20:57AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/20/26 07:30	Work Order ID:	E602234
Phone:	(505) 382-1211	Date Logged In:	02/19/26 16:00	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	02/26/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Comments/Resolution

L-CM
R-DT

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602235

Job Number: 01058-0007

Received: 2/20/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/25/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/25/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602235
Date Received: 2/20/2026 7:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/20/2026 7:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- SW02-0'-3' 6
- SW03-0'-6' 7
- SW04-0'-6' 8
- SW05-0'-6' 9
- SW06-0'-6' 10
- SW07-0'-6' 11
- SW08-0'-6' 12
- FS30-4' 13
- FS31-4' 14
- FS32-4' 15
- FS33-4' 16
- FS34-4' 17
- FS35-4' 18
- FS36-4' 19
- FS44-8' 20

QC Summary Data 21

- QC - Volatile Organics by EPA 8021B 21
- QC - Nonhalogenated Organics by EPA 8015D - GRO 22
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 23
- QC - Anions by EPA 300.0/9056A 24

Table of Contents (continued)

Definitions and Notes 25

Chain of Custody etc. 26

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/25/26 16:21

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SW02-0'-3'	E602235-01A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
SW03-0'-6'	E602235-02A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
SW04-0'-6'	E602235-03A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
SW05-0'-6'	E602235-04A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
SW06-0'-6'	E602235-05A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
SW07-0'-6'	E602235-06A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
SW08-0'-6'	E602235-07A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS30-4'	E602235-08A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS31-4'	E602235-09A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS32-4'	E602235-10A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS33-4'	E602235-11A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS34-4'	E602235-12A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS35-4'	E602235-13A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS36-4'	E602235-14A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.
FS44-8'	E602235-15A	Soil	02/18/26	02/20/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

SW02-0'-3'

E602235-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.0 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.5 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*108 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

SW03-0'-6'

E602235-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.5 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.5 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*104 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

SW04-0'-6'

E602235-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.5 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.7 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*99.0 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

SW05-0'-6'

E602235-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.9 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

SW06-0'-6'

E602235-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.8 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.5 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

SW07-0'-6'

E602235-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.7 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

SW08-0'-6'

E602235-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.8 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	ND	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS30-4'

E602235-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.7 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/20/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/20/26	
Surrogate: n-Nonane		*99.0 %*	*61-141*	*02/20/26*	*02/20/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**57.0**	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS31-4'

E602235-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	**0.0926**	0.0500	1	02/20/26	02/21/26	
Total Xylenes	**0.0926**	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*107 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.1 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	**1050**	25.0	1	02/20/26	02/21/26	
Oil Range Organics (C28-C36)	**286**	50.0	1	02/20/26	02/21/26	
Surrogate: n-Nonane		*102 %*	*61-141*	*02/20/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**659**	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS32-4'

E602235-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.3 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	**102**	25.0	1	02/20/26	02/21/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/21/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*02/20/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**50.0**	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS33-4'

E602235-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	**0.0514**	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	**0.0945**	0.0500	1	02/20/26	02/21/26	
Total Xylenes	**0.146**	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*108 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.5 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	**775**	25.0	1	02/20/26	02/21/26	
Oil Range Organics (C28-C36)	**212**	50.0	1	02/20/26	02/21/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*02/20/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**352**	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS34-4'

E602235-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.0 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	**35.6**	25.0	1	02/20/26	02/21/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/21/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*02/20/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**2970**	20.0	1	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS35-4'

E602235-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.2 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	**477**	25.0	1	02/20/26	02/21/26	
Oil Range Organics (C28-C36)	**138**	50.0	1	02/20/26	02/21/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*02/20/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**5170**	40.0	2	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS36-4'

E602235-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	ND	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	ND	0.0500	1	02/20/26	02/21/26	
Total Xylenes	ND	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.6 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	ND	25.0	1	02/20/26	02/21/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/20/26	02/21/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*02/20/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**4590**	40.0	2	02/20/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

FS44-8'

E602235-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Benzene	ND	0.0250	1	02/20/26	02/21/26	
Ethylbenzene	ND	0.0250	1	02/20/26	02/21/26	
Toluene	ND	0.0250	1	02/20/26	02/21/26	
o-Xylene	**0.0506**	0.0250	1	02/20/26	02/21/26	
p,m-Xylene	**0.110**	0.0500	1	02/20/26	02/21/26	
Total Xylenes	**0.160**	0.0250	1	02/20/26	02/21/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2608127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/20/26	02/21/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.8 %*	*70-130*	*02/20/26*	*02/21/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2608126
Diesel Range Organics (C10-C28)	**627**	25.0	1	02/20/26	02/21/26	
Oil Range Organics (C28-C36)	**169**	50.0	1	02/20/26	02/21/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*02/20/26*	*02/21/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2608121
Chloride	**2260**	20.0	1	02/20/26	02/23/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

Volatile Organics by EPA 8021B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608127-BLK1)									Prepared: 02/20/26 Analyzed: 02/21/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.00*		*8.00*		*99.9*	*70-130*			
LCS (2608127-BS1)									Prepared: 02/20/26 Analyzed: 02/21/26
Benzene	4.87	0.0250	5.00		97.5	70-130			
Ethylbenzene	4.85	0.0250	5.00		97.1	70-130			
Toluene	4.94	0.0250	5.00		98.7	70-130			
o-Xylene	4.93	0.0250	5.00		98.6	70-130			
p,m-Xylene	9.90	0.0500	10.0		99.0	70-130			
Total Xylenes	14.8	0.0250	15.0		98.8	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.96*		*8.00*		*99.4*	*70-130*			
Matrix Spike (2608127-MS1)				**Source: E602235-15**					Prepared: 02/20/26 Analyzed: 02/21/26
Benzene	5.15	0.0250	5.00	ND	103	70-130			
Ethylbenzene	5.13	0.0250	5.00	ND	103	70-130			
Toluene	5.23	0.0250	5.00	ND	105	70-130			
o-Xylene	5.29	0.0250	5.00	0.0506	105	70-130			
p,m-Xylene	10.5	0.0500	10.0	0.110	104	70-130			
Total Xylenes	15.8	0.0250	15.0	0.160	105	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.28*		*8.00*		*103*	*70-130*			
Matrix Spike Dup (2608127-MSD1)				**Source: E602235-15**					Prepared: 02/20/26 Analyzed: 02/21/26
Benzene	5.35	0.0250	5.00	ND	107	70-130	3.90	27	
Ethylbenzene	5.36	0.0250	5.00	ND	107	70-130	4.27	26	
Toluene	5.43	0.0250	5.00	ND	109	70-130	3.78	20	
o-Xylene	5.46	0.0250	5.00	0.0506	108	70-130	3.17	25	
p,m-Xylene	11.0	0.0500	10.0	0.110	109	70-130	3.89	23	
Total Xylenes	16.4	0.0250	15.0	0.160	108	70-130	3.65	26	
Surrogate: 4-Bromochlorobenzene-PID	*8.15*		*8.00*		*102*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608127-BLK1)									Prepared: 02/20/26 Analyzed: 02/21/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.35*		*8.00*		*91.9*	*70-130*			
LCS (2608127-BS2)									Prepared: 02/20/26 Analyzed: 02/21/26
Gasoline Range Organics (C6-C10)	57.8	20.0	50.0		116	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.34*		*8.00*		*91.7*	*70-130*			
Matrix Spike (2608127-MS2)				**Source: E602235-15**					Prepared: 02/20/26 Analyzed: 02/21/26
Gasoline Range Organics (C6-C10)	67.1	20.0	50.0	ND	134	70-130			M6
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.53*		*8.00*		*94.2*	*70-130*			
Matrix Spike Dup (2608127-MSD2)				**Source: E602235-15**					Prepared: 02/20/26 Analyzed: 02/21/26
Gasoline Range Organics (C6-C10)	70.1	20.0	50.0	ND	140	70-130	4.51	20	M6
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.49*		*8.00*		*93.7*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608126-BLK1)									Prepared: 02/20/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*49.4*		*50.0*		*98.9*	*61-141*			
LCS (2608126-BS1)									Prepared: 02/20/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	269	25.0	250		108	66-144			
Surrogate: n-Nonane	*50.2*		*50.0*		*100*	*61-141*			
Matrix Spike (2608126-MS1)				**Source: E602235-05**					Prepared: 02/20/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	278	25.0	250	ND	111	56-156			
Surrogate: n-Nonane	*52.0*		*50.0*		*104*	*61-141*			
Matrix Spike Dup (2608126-MSD1)				**Source: E602235-05**					Prepared: 02/20/26 Analyzed: 02/20/26
Diesel Range Organics (C10-C28)	280	25.0	250	ND	112	56-156	0.547	20	
Surrogate: n-Nonane	*52.0*		*50.0*		*104*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/25/2026 4:21:59PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2608121-BLK1)									Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	ND	20.0							
LCS (2608121-BS1)									Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	258	20.0	250		103	90-110			
Matrix Spike (2608121-MS1)				**Source: E602235-02**					Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	266	20.0	250	ND	106	80-120			
Matrix Spike Dup (2608121-MSD1)				**Source: E602235-02**					Prepared: 02/20/26 Analyzed: 02/23/26
Chloride	267	20.0	250	ND	107	80-120	0.266	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/25/26 16:21

M6	Matrix spike recovery has a high bias. The native sample results were below the RL, but appears to have contributed to high MS recoveries.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO# 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602235	Job Number 01058.0007	1D 2D 3D Std: x	NM x CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Samle Temp	Remarks
0758	2/18/2026	Soil	1	SW02-0'-3'		1									X			2.7	
0806				03-0'-6'		2									X			3.3	
0814				04-		3									X			1.4	
1314				05-		4									X			2.4	
0934				06-		5									X			3.0	
0939				07-		6									X			1.3	
0820				08-		7									X			2.4	
0804				FS30-4'		8									X			2.4	
0806				31-		9									X			2.4	
0802				32-		10									X			0.2	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/19/2026	7:00	Marissa Gonzales	2-19-26	0700
Marissa Gonzales	2-19-26	1515	Nathan Gonzales	2-19-26	1515
Nathan Gonzales	2-19-26	1900	Johnny Archuleta	2-19-26	1900
Johnny Archuleta	2-19-26	2315	Cath Mann	2.20.26	730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO# 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E402235	Job Number 21058.0007	1D 2D 3D Std: x	NM: x CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
0808	2/18/26	Soil	1	FS33-4'		11								+		1.6	
0810	↓	↓	↓	34-↓		12								+		1.6	
1312				35-		13								+		1.4	
0812				36-↓		14								+		3.0	
1314	↓	↓	↓	↓44-8'		15								+		0.2	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/19/2026	7:00	Marissa Gonzales	2-19-26	0700
Marissa Gonzales	2-19-26	1515	Nathan Gonzales	2-19-26	1515
Nathan Gonzales	2-19-26	1900	Johnny Archuleta	2-19-26	1900
Johnny Archuleta	2-19-26	2315	Cath Mar	2.20.26	730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/20/2026 9:22:14AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/20/26 07:30	Work Order ID:	E602235
Phone:	(505) 382-1211	Date Logged In:	02/19/26 16:02	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	02/26/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-DT

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602253

Job Number: 01058-0007

Received: 2/23/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/26/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/26/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602253
Date Received: 2/23/2026 7:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/23/2026 7:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

SW09-0'-6' 5

SW15-0'-4' 6

SW16-0'-4' 7

SW20-0'-7' 8

SW22-0'-7' 9

SW23-0'-7' 10

FS01-4'-7' 11

FS16-4' 12

FS23-4'-16' 13

FS24-4-16' 14

FS27-4' 15

FS40-4'-7' 16

FS43-4' 17

QC Summary Data 18

QC - Volatile Organic Compounds by EPA8260B 18

QC - Nonhalogenated Organics by EPA 8015D - GRO 19

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 20

QC - Anions by EPA 300.0/9056A 21

Definitions and Notes 22

Chain of Custody etc. 23

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/26/26 16:31

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SW09-0'-6'	E602253-01A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
SW15-0'-4'	E602253-02A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
SW16-0'-4'	E602253-03A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
SW20-0'-7'	E602253-04A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
SW22-0'-7'	E602253-05A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
SW23-0'-7'	E602253-06A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
FS01-4'-7'	E602253-07A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
FS16-4'	E602253-08A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
FS23-4'-16'	E602253-09A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
FS24-4-16'	E602253-10A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
FS27-4'	E602253-11A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
FS40-4'-7'	E602253-12A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.
FS43-4'	E602253-13A	Soil	02/19/26	02/23/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

SW09-0'-6'

E602253-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*115 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**35.1**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

SW15-0'-4'

E602253-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	ND	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

SW16-0'-4'

E602253-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*98.3 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*98.3 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*111 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	ND	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

SW20-0'-7'

E602253-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.7 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.7 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**72.7**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

SW22-0'-7'

E602253-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**449**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

SW23-0'-7'

E602253-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	ND	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

FS01-4'-7'

E602253-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	**497**	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	**94.1**	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*108 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**134**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

FS16-4'

E602253-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.1 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.1 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/23/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/23/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/23/26*	*02/23/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**60.2**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

FS23-4'-16'

E602253-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*94.7 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*94.7 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	**361**	25.0	1	02/23/26	02/24/26	
Oil Range Organics (C28-C36)	**61.6**	50.0	1	02/23/26	02/24/26	
Surrogate: n-Nonane		*111 %*	*61-141*	*02/23/26*	*02/24/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**345**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

FS24-4-16'

E602253-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.9 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.9 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	**1170**	25.0	1	02/23/26	02/24/26	
Oil Range Organics (C28-C36)	**211**	50.0	1	02/23/26	02/24/26	
Surrogate: n-Nonane		*114 %*	*61-141*	*02/23/26*	*02/24/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**505**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

FS27-4'

E602253-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	**512**	25.0	1	02/23/26	02/24/26	
Oil Range Organics (C28-C36)	**88.6**	50.0	1	02/23/26	02/24/26	
Surrogate: n-Nonane		*108 %*	*61-141*	*02/23/26*	*02/24/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**3420**	40.0	2	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

FS40-4'-7'

E602253-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.2 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*97.2 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	**454**	25.0	1	02/23/26	02/24/26	
Oil Range Organics (C28-C36)	**92.9**	50.0	1	02/23/26	02/24/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/23/26*	*02/24/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**290**	20.0	1	02/23/26	02/23/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

FS43-4'

E602253-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Benzene	ND	0.0250	1	02/23/26	02/23/26	
Ethylbenzene	ND	0.0250	1	02/23/26	02/23/26	
Toluene	ND	0.0250	1	02/23/26	02/23/26	
o-Xylene	ND	0.0250	1	02/23/26	02/23/26	
p,m-Xylene	ND	0.0500	1	02/23/26	02/23/26	
Total Xylenes	ND	0.0250	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*98.0 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609013
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/23/26	02/23/26	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: 1,2-Dichloroethane-d4		*98.0 %*	*70-130*	*02/23/26*	*02/23/26*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/23/26*	*02/23/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609021
Diesel Range Organics (C10-C28)	ND	25.0	1	02/23/26	02/24/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/23/26	02/24/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*02/23/26*	*02/24/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609019
Chloride	**5180**	40.0	2	02/23/26	02/23/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

Volatile Organic Compounds by EPA 8260B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609013-BLK1)									Prepared: 02/23/26 Analyzed: 02/23/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.509*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.514*		*0.500*		*103*	*70-130*			
Surrogate: Toluene-d8	*0.541*		*0.500*		*108*	*70-130*			
LCS (2609013-BS1)									Prepared: 02/23/26 Analyzed: 02/23/26
Benzene	2.03	0.0250	2.50		81.3	70-130			
Ethylbenzene	2.13	0.0250	2.50		85.1	70-130			
Toluene	2.10	0.0250	2.50		83.9	70-130			
o-Xylene	2.21	0.0250	2.50		88.6	70-130			
p,m-Xylene	4.47	0.0500	5.00		89.3	70-130			
Total Xylenes	6.68	0.0250	7.50		89.1	70-130			
Surrogate: Bromofluorobenzene	*0.511*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.507*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.537*		*0.500*		*107*	*70-130*			
Matrix Spike (2609013-MS1)				**Source: E602253-06**					Prepared: 02/23/26 Analyzed: 02/23/26
Benzene	2.11	0.0250	2.50	ND	84.4	48-131			
Ethylbenzene	2.19	0.0250	2.50	ND	87.7	45-135			
Toluene	2.16	0.0250	2.50	ND	86.4	48-130			
o-Xylene	2.26	0.0250	2.50	ND	90.4	43-135			
p,m-Xylene	4.55	0.0500	5.00	ND	91.0	43-135			
Total Xylenes	6.81	0.0250	7.50	ND	90.8	43-135			
Surrogate: Bromofluorobenzene	*0.505*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.505*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.542*		*0.500*		*108*	*70-130*			
Matrix Spike Dup (2609013-MSD1)				**Source: E602253-06**					Prepared: 02/23/26 Analyzed: 02/23/26
Benzene	2.26	0.0250	2.50	ND	90.6	48-131	7.09	23	
Ethylbenzene	2.36	0.0250	2.50	ND	94.3	45-135	7.23	27	
Toluene	2.32	0.0250	2.50	ND	92.9	48-130	7.25	24	
o-Xylene	2.47	0.0250	2.50	ND	98.8	43-135	8.86	27	
p,m-Xylene	4.97	0.0500	5.00	ND	99.5	43-135	8.87	27	
Total Xylenes	7.44	0.0250	7.50	ND	99.2	43-135	8.87	27	
Surrogate: Bromofluorobenzene	*0.520*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.505*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.536*		*0.500*		*107*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609013-BLK1)									Prepared: 02/23/26 Analyzed: 02/23/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.509*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.514*		*0.500*		*103*	*70-130*			
Surrogate: Toluene-d8	*0.541*		*0.500*		*108*	*70-130*			
LCS (2609013-BS2)									Prepared: 02/23/26 Analyzed: 02/23/26
Gasoline Range Organics (C6-C10)	49.7	20.0	50.0		99.3	70-130			
Surrogate: Bromofluorobenzene	*0.509*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.506*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.551*		*0.500*		*110*	*70-130*			
Matrix Spike (2609013-MS2)				**Source: E602253-06**					Prepared: 02/23/26 Analyzed: 02/23/26
Gasoline Range Organics (C6-C10)	54.0	20.0	50.0	ND	108	70-130			
Surrogate: Bromofluorobenzene	*0.519*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.482*		*0.500*		*96.4*	*70-130*			
Surrogate: Toluene-d8	*0.556*		*0.500*		*111*	*70-130*			
Matrix Spike Dup (2609013-MSD2)				**Source: E602253-06**					Prepared: 02/23/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	47.4	20.0	50.0	ND	94.8	70-130	13.0	20	
Surrogate: Bromofluorobenzene	*0.507*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.487*		*0.500*		*97.4*	*70-130*			
Surrogate: Toluene-d8	*0.564*		*0.500*		*113*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609021-BLK1)									Prepared: 02/23/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*52.8*		*50.0*		*106*	*61-141*			
LCS (2609021-BS1)									Prepared: 02/23/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	245	25.0	250		98.0	66-144			
Surrogate: n-Nonane	*52.4*		*50.0*		*105*	*61-141*			
Matrix Spike (2609021-MS1)				**Source: E602253-07**					Prepared: 02/23/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	757	25.0	250	497	104	56-156			
Surrogate: n-Nonane	*52.6*		*50.0*		*105*	*61-141*			
Matrix Spike Dup (2609021-MSD1)				**Source: E602253-07**					Prepared: 02/23/26 Analyzed: 02/23/26
Diesel Range Organics (C10-C28)	769	25.0	250	497	109	56-156	1.58	20	
Surrogate: n-Nonane	*55.6*		*50.0*		*111*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	2/26/2026 4:31:46PM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609019-BLK1)									Prepared: 02/23/26 Analyzed: 02/23/26
Chloride	ND	20.0							
LCS (2609019-BS1)									Prepared: 02/23/26 Analyzed: 02/23/26
Chloride	253	20.0	250		101	90-110			
Matrix Spike (2609019-MS1)				**Source: E602253-07**					Prepared: 02/23/26 Analyzed: 02/23/26
Chloride	400	20.0	250	134	106	80-120			
Matrix Spike Dup (2609019-MSD1)				**Source: E602253-07**					Prepared: 02/23/26 Analyzed: 02/23/26
Chloride	389	20.0	250	134	102	80-120	2.90	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	02/26/26 16:31

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO #2172190

Client Information	Invoice Information	Lab Use Only		TAT				State					
Client: Devon	Company: Devon Energy	Lab WO#	Job Number	1D	2D	3D	Std	NM	CO	UT	TX		
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	E600225 3	01058-0007				x	x					
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220												
Address: 3122 National Parks Hwy	Phone: (575)689-7597												
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com												
Phone: 575-988-0055	Miscellaneous: Jim Raley												
Email: agiovengo@ensolum.com													

Sample Information							Analysis and Method										EPA Program		
Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		SDWA	CWA	RCRA
																	Compliance	Y	or N
																	PWSID #		
0806	2/19/26	S	1	SW09-0'-6'		1									X			4.5	
0909				SW15-0'-4'		2												3.8	
0903				SW16-0'-4'		3												4.2	
0823				SW20-0'-7'		4												4.7	
0832				SW22-0'-7'		5												4.1	
0834				SW23-0'-7'		6												4.4	
0942				FS01-4'-7'		7												4.2	
0913				FS16-4'		8												4.6	
1006				FS23-4'-16'		9												4.6	
1013				FS24-4'-16'		10												4.2	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Kelsie Smith	2/20/2026	7:05	Michelle Gonzales	2-20-26	0700
Michelle Gonzales	2-20-26	1315	Nathan Gonzales	2-20-26	1315
Nathan Gonzales	2-20-26	2045	Johnny Archuleta	2-20-26	2045
Johnny Archuleta	2-20-26	2300	Castle Mar	2-23-26	730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y)/N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____ Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO#: E602253	Job Number: 01058.0007	1D: 2D: 3D: Std: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			NM: x CO: UT: TX:
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Analysis and Method: DRO/ORO by 8015; GRO/DRO by 8015; BTEX by 8021; VOC by 8260; Chloride 300.0; TCEQ 1005 - TX; RCRA 8 Metals; BGDOC - NM; BGDOC - TX

EPA Program: SDWA; CWA; RCRA; Compliance Y or N; PWSID #

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	BGDOC - NM	Sample Temp	Remarks
0856	2/19/26	S	1	FS27 - 4'		11	X	3.6	
0849	↓	↓	↓	FS40 - 4' - 7'		12	↓	3.6	
0842	↓	↓	↓	FS43 - 4'		13	↓	4.4	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Kelsie Smith	2/20/2026	7:00	Michelle Gonzales	2-20-26	0700
Michelle Gonzales	2-20-26	1315	Nathan Gonzales	2-20-26	1315
Nathan Gonzales	2-20-26	2043	Johnny Archuleta	2-20-26	2043
Johnny Archuleta	2-20-26	2300	Courtney Mc	2-23-26	730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: Y / N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/23/2026 10:40:38AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/23/26 07:30	Work Order ID:	E602253
Phone:	(505) 382-1211	Date Logged In:	02/20/26 15:54	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	02/27/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-NS

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Ashley Giovengo



5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602271

Job Number: 01058-0007

Received: 2/24/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
3/2/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 3/2/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602271
Date Received: 2/24/2026 6:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/24/2026 6:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- SW10-0’-7’ 6
- SW18-0’-5’ 7
- FS03-8’ 8
- FS08-8’ 9
- FS09-8’ 10
- FS10-8’ 11
- FS11-8’ 12
- FS12-8’ 13
- FS14-5’ 14
- FS15-5’ 15
- FS17-5’ 16
- FS21-6’-16’ 17
- FS28-5’ 18
- FS29-5’ 19
- FS42-5’ 20

QC Summary Data 21

- QC - Volatile Organics by EPA 8021B 21
- QC - Nonhalogenated Organics by EPA 8015D - GRO 22
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 23
- QC - Anions by EPA 300.0/9056A 24

Table of Contents (continued)

Definitions and Notes 25

Chain of Custody etc. 26

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/02/26 14:05

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SW10-0'-7'	E602271-01A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
SW18-0'-5'	E602271-02A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS03-8'	E602271-03A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS08-8'	E602271-04A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS09-8'	E602271-05A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS10-8'	E602271-06A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS11-8'	E602271-07A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS12-8'	E602271-08A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS14-5'	E602271-09A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS15-5'	E602271-10A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS17-5'	E602271-11A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS21-6'-16'	E602271-12A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS28-5'	E602271-13A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS29-5'	E602271-14A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.
FS42-5'	E602271-15A	Soil	02/20/26	02/24/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

SW10-0'-7'

E602271-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*112 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	ND	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*98.8 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**111**	20.0	1	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

SW18-0'-5'

E602271-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*113 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	ND	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*99.1 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	ND	20.0	1	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS03-8'

E602271-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*112 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**437**	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	**124**	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	ND	100	5	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS08-8'

E602271-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	**0.103**	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	**0.425**	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	**1.41**	0.0500	1	02/24/26	02/26/26	
Total Xylenes	**1.83**	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*104 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	**38.0**	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*120 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**1000**	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	**248**	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**5640**	100	5	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS09-8'

E602271-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*102 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*112 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**78.7**	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*98.6 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**6310**	100	5	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS10-8'

E602271-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*103 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*112 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**240**	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	**81.7**	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*100 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**5940**	100	5	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS11-8'

E602271-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	**0.0635**	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	**0.246**	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	**0.736**	0.0500	1	02/24/26	02/26/26	
Total Xylenes	**0.982**	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	**32.4**	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*117 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**2440**	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	**584**	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**5880**	100	5	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS12-8'

E602271-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*104 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*114 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**65.4**	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*99.6 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**4550**	40.0	2	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS14-5'

E602271-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*111 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	ND	25.0	1	02/25/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/26/26	
Surrogate: n-Nonane		*98.4 %*	*61-141*	*02/25/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**3450**	40.0	2	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS15-5'

E602271-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.1 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*111 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	ND	25.0	1	02/25/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/27/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*02/25/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**4370**	40.0	2	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS17-5'

E602271-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*113 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	ND	25.0	1	02/25/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/27/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*02/25/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**101**	20.0	1	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS21-6'-16'

E602271-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	**0.0296**	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*110 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**331**	25.0	1	02/25/26	02/27/26	
Oil Range Organics (C28-C36)	**104**	50.0	1	02/25/26	02/27/26	
Surrogate: n-Nonane		*99.8 %*	*61-141*	*02/25/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**185**	20.0	1	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS28-5'

E602271-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*93.9 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*115 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**256**	25.0	1	02/25/26	02/27/26	
Oil Range Organics (C28-C36)	**86.8**	50.0	1	02/25/26	02/27/26	
Surrogate: n-Nonane		*102 %*	*61-141*	*02/25/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**141**	20.0	1	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS29-5'

E602271-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	ND	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/24/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*93.9 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*114 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	ND	25.0	1	02/25/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/25/26	02/27/26	
Surrogate: n-Nonane		*100 %*	*61-141*	*02/25/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	ND	20.0	1	02/25/26	02/26/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

FS42-5'

E602271-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Benzene	ND	0.0250	1	02/24/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/24/26	02/26/26	
Toluene	ND	0.0250	1	02/24/26	02/26/26	
o-Xylene	**0.0408**	0.0250	1	02/24/26	02/26/26	
p,m-Xylene	**0.0671**	0.0500	1	02/24/26	02/26/26	
Total Xylenes	**0.108**	0.0250	1	02/24/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609049
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/24/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*117 %*	*70-130*	*02/24/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609091
Diesel Range Organics (C10-C28)	**317**	25.0	1	02/25/26	02/27/26	
Oil Range Organics (C28-C36)	**83.5**	50.0	1	02/25/26	02/27/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*02/25/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609099
Chloride	**669**	20.0	1	02/25/26	02/26/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609049-BLK1)									Prepared: 02/24/26 Analyzed: 02/26/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.98*		*8.00*		*99.7*	*70-130*			
LCS (2609049-BS1)									Prepared: 02/24/26 Analyzed: 02/26/26
Benzene	4.20	0.0250	5.00		84.1	70-130			
Ethylbenzene	3.99	0.0250	5.00		79.9	70-130			
Toluene	4.16	0.0250	5.00		83.1	70-130			
o-Xylene	4.08	0.0250	5.00		81.6	70-130			
p,m-Xylene	8.20	0.0500	10.0		82.0	70-130			
Total Xylenes	12.3	0.0250	15.0		81.8	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.16*		*8.00*		*102*	*70-130*			
Matrix Spike (2609049-MS1)				**Source: E602271-12**					Prepared: 02/24/26 Analyzed: 02/26/26
Benzene	4.71	0.0250	5.00	ND	94.3	70-130			
Ethylbenzene	4.45	0.0250	5.00	ND	89.0	70-130			
Toluene	4.67	0.0250	5.00	0.0296	92.7	70-130			
o-Xylene	4.53	0.0250	5.00	ND	90.7	70-130			
p,m-Xylene	9.13	0.0500	10.0	ND	91.3	70-130			
Total Xylenes	13.7	0.0250	15.0	ND	91.1	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.11*		*8.00*		*101*	*70-130*			
Matrix Spike Dup (2609049-MSD1)				**Source: E602271-12**					Prepared: 02/24/26 Analyzed: 02/26/26
Benzene	4.46	0.0250	5.00	ND	89.2	70-130	5.55	27	
Ethylbenzene	4.20	0.0250	5.00	ND	83.9	70-130	5.89	26	
Toluene	4.41	0.0250	5.00	0.0296	87.6	70-130	5.64	20	
o-Xylene	4.26	0.0250	5.00	ND	85.2	70-130	6.19	25	
p,m-Xylene	8.59	0.0500	10.0	ND	85.9	70-130	6.06	23	
Total Xylenes	12.9	0.0250	15.0	ND	85.7	70-130	6.10	26	
Surrogate: 4-Bromochlorobenzene-PID	*8.14*		*8.00*		*102*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609049-BLK1)									Prepared: 02/24/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.75*		*8.00*		*109*	*70-130*			
LCS (2609049-BS2)									Prepared: 02/24/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	43.2	20.0	50.0		86.5	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.89*		*8.00*		*111*	*70-130*			
Matrix Spike (2609049-MS2)				**Source: E602271-12**					Prepared: 02/24/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	48.0	20.0	50.0	ND	96.1	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.92*		*8.00*		*111*	*70-130*			
Matrix Spike Dup (2609049-MSD2)				**Source: E602271-12**					Prepared: 02/24/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	48.6	20.0	50.0	ND	97.2	70-130	1.13	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.96*		*8.00*		*112*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609091-BLK1)									Prepared: 02/25/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*47.8*		*50.0*		*95.5*	*61-141*			
LCS (2609091-BS1)									Prepared: 02/25/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	245	25.0	250		97.8	66-144			
Surrogate: n-Nonane	*48.4*		*50.0*		*96.9*	*61-141*			
Matrix Spike (2609091-MS1)				**Source: E602271-03**					Prepared: 02/25/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	609	25.0	250	437	69.1	56-156			
Surrogate: n-Nonane	*47.5*		*50.0*		*95.1*	*61-141*			
Matrix Spike Dup (2609091-MSD1)				**Source: E602271-03**					Prepared: 02/25/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	641	25.0	250	437	82.0	56-156	5.12	20	
Surrogate: n-Nonane	*49.7*		*50.0*		*99.4*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/2/2026 2:05:04PM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609099-BLK1)									Prepared: 02/25/26 Analyzed: 02/26/26
Chloride	ND	20.0							
LCS (2609099-BS1)									Prepared: 02/25/26 Analyzed: 02/26/26
Chloride	258	20.0	250		103	90-110			
Matrix Spike (2609099-MS1)				**Source: E602271-07**					Prepared: 02/25/26 Analyzed: 02/26/26
Chloride	5900	100	250	5880	7.33	80-120			M4
Matrix Spike Dup (2609099-MSD1)				**Source: E602271-07**					Prepared: 02/25/26 Analyzed: 02/26/26
Chloride	5680	100	250	5880	NR	80-120	3.84	20	M4

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/02/26 14:05

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO# 2172146

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602271	1D 2D 3D Std	NM CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number 01058-0007	x	x
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Analysis and Method: DRO/ORO by 8015; GRO/DRO by 8015; BTEX by 8021; VOC by 8260; Chloride 300.0; TCEQ 1005 - TX; RCRA 8 Metals; BGDOC - NM; BGDOC - TX

EPA Program: SDWA | CWA | RCRA; Compliance Y or N; PWSID #

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	Sample Temp	Remarks
1328	2/20/2026	Soil	1	SW10-0'-7'		1	1.0	
1336				SW18-0'-5'		2	1.5	
1316				FS03-8'		3	1.9	
1308				08-8'		4	1.8	
1040				09-8'		5	1.5	
1038				10-8'		6	2.1	
1034				11-8'		7	1.8	
1036				12-8'		8	1.3	
1011				14-5'		9	1.0	
1009				15-5'		10	2.8	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/23/2026	7:00	Michelle Gonzales	2-23-26	0700
Michelle Gonzales	2.23.26	1600	Marissa Gonzales	2-23-26	1600
Marissa Gonzales	2-23-26	2030	Johnny Archuleta	2-23-26	2030
Johnny Archuleta	2-24-26	0030	Noe Sotelo	2-24-26	0630
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 217 2190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602271	Job Number 01058-0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
0951	2/20/2026	Soil	1	FS17-5'		11									X			0.8	
1016	↓	↓	↓	21-6'-16'		12									X			1.0	
0947				28-5'		13									X			1.2	
0949				24-5'		14									X			1.4	
1333	↓	↓	↓	↓ 42-5'		15									X			1.0	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/23/2026	7:00	Michelle Gonzales	2.23.26	0700
Michelle Gonzales	2.23.26	1600	Marissa Gonzales	2.23.26	1600
Marissa Gonzales	2.23.26	2030	Johnny Archuleta	2-23-26	2030
Johnny Archuleta	2-24-26	0030	Nae Sab	2-24-26	0630
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: Y / N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____ Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/24/2026 9:51:01AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/24/26 06:30	Work Order ID:	E602271
Phone:	(505) 382-1211	Date Logged In:	02/23/26 16:23	Logged In By:	Noe Soto
Email:	agiovengo@ensolum.com	Due Date:	03/02/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-NS
R-NV

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Ashley Giovengo



5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name:	Exmoor 15 CTB 2
Work Order:	E602282
Job Number:	01058-0007
Received:	2/24/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
3/3/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 3/3/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602282
Date Received: 2/24/2026 11:00:00PM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/24/2026 11:00:00PM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SW11-0’-4’ 5
- SW12-0’-8’ 6
- SW13-0’-8’ 7
- SW14-0’-8’ 8
- FS02-10’ 9
- FS06-7’ 10
- FS18-6’ 11
- FS19-7’ 12
- FS20-10’ 13
- FS25-4’-10’ 14
- FS26-6’ 15

QC Summary Data 16

- QC - Volatile Organics by EPA 8021B 16
- QC - Nonhalogenated Organics by EPA 8015D - GRO 17
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 18
- QC - Anions by EPA 300.0/9056A 19

Definitions and Notes 20

Chain of Custody etc. 21

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/03/26 09:30

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SW11-0'-4'	E602282-01A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
SW12-0'-8'	E602282-02A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
SW13-0'-8'	E602282-03A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
SW14-0'-8'	E602282-04A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
FS02-10'	E602282-05A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
FS06-7'	E602282-06A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
FS18-6'	E602282-07A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
FS19-7'	E602282-08A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
FS20-10'	E602282-09A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
FS25-4'-10'	E602282-10A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.
FS26-6'	E602282-11A	Soil	02/23/26	02/24/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

SW11-0'-4'

E602282-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	ND	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/25/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*107 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.8 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**26.8**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

SW12-0'-8'

E602282-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	ND	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/25/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*106 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.2 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*109 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**20.4**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

SW13-0'-8'

E602282-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	ND	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/25/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*106 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.4 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*111 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

SW14-0'-8'

E602282-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	ND	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/25/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*107 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.6 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*110 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**75.3**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

FS02-10'

E602282-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	**0.0604**	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	**0.139**	0.0500	1	02/25/26	02/26/26	
Total Xylenes	**0.199**	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.3 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	**599**	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	**160**	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*106 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**645**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

FS06-7'

E602282-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/27/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/27/26	
Toluene	ND	0.0250	1	02/25/26	02/27/26	
o-Xylene	**0.0334**	0.0250	1	02/25/26	02/27/26	
p,m-Xylene	**0.0869**	0.0500	1	02/25/26	02/27/26	
Total Xylenes	**0.120**	0.0250	1	02/25/26	02/27/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.2 %*	*70-130*	*02/25/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/27/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.6 %*	*70-130*	*02/25/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	**252**	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	**84.2**	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*108 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**7460**	400	20	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

FS18-6'

E602282-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	ND	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	ND	0.0500	1	02/25/26	02/26/26	
Total Xylenes	ND	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.9 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	**588**	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	**176**	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*107 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**5250**	40.0	2	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

FS19-7'

E602282-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	**0.0570**	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	**0.111**	0.0500	1	02/25/26	02/26/26	
Total Xylenes	**0.168**	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*110 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.2 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	**1540**	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	**391**	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*110 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**6970**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

FS20-10'

E602282-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	**0.0949**	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	**0.209**	0.0500	1	02/25/26	02/26/26	
Total Xylenes	**0.304**	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*110 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.1 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	**734**	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	**215**	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*105 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**6260**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

FS25-4'-10'

E602282-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	**0.0337**	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	**0.155**	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	**0.341**	0.0500	1	02/25/26	02/26/26	
Total Xylenes	**0.496**	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	**22.8**	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.2 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	**953**	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	**270**	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*111 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**36.5**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

FS26-6'

E602282-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Benzene	ND	0.0250	1	02/25/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/25/26	02/26/26	
Toluene	ND	0.0250	1	02/25/26	02/26/26	
o-Xylene	ND	0.0250	1	02/25/26	02/26/26	
p,m-Xylene	**0.0581**	0.0500	1	02/25/26	02/26/26	
Total Xylenes	**0.0581**	0.0250	1	02/25/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*106 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609083
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/25/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.9 %*	*70-130*	*02/25/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609106
Diesel Range Organics (C10-C28)	**70.7**	25.0	1	02/26/26	02/26/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/26/26	
Surrogate: n-Nonane		*108 %*	*61-141*	*02/26/26*	*02/26/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**3680**	40.0	2	02/26/26	02/27/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609083-BLK1)									Prepared: 02/25/26 Analyzed: 02/27/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.87*		*8.00*		*98.4*	*70-130*			
LCS (2609083-BS1)									Prepared: 02/25/26 Analyzed: 02/27/26
Benzene	5.06	0.0250	5.00		101	70-130			
Ethylbenzene	4.93	0.0250	5.00		98.6	70-130			
Toluene	5.07	0.0250	5.00		101	70-130			
o-Xylene	5.03	0.0250	5.00		101	70-130			
p,m-Xylene	10.0	0.0500	10.0		100	70-130			
Total Xylenes	15.1	0.0250	15.0		100	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.71*		*8.00*		*96.3*	*70-130*			
Matrix Spike (2609083-MS1)				**Source: E602282-06**					Prepared: 02/25/26 Analyzed: 02/27/26
Benzene	5.74	0.0250	5.00	ND	115	70-130			
Ethylbenzene	5.53	0.0250	5.00	ND	111	70-130			
Toluene	5.70	0.0250	5.00	ND	114	70-130			
o-Xylene	5.62	0.0250	5.00	0.0334	112	70-130			
p,m-Xylene	11.3	0.0500	10.0	0.0869	112	70-130			
Total Xylenes	16.9	0.0250	15.0	0.120	112	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.07*		*8.00*		*101*	*70-130*			
Matrix Spike Dup (2609083-MSD1)				**Source: E602282-06**					Prepared: 02/25/26 Analyzed: 02/27/26
Benzene	5.48	0.0250	5.00	ND	110	70-130	4.67	27	
Ethylbenzene	5.27	0.0250	5.00	ND	105	70-130	4.91	26	
Toluene	5.42	0.0250	5.00	ND	108	70-130	5.06	20	
o-Xylene	5.35	0.0250	5.00	0.0334	106	70-130	4.95	25	
p,m-Xylene	10.8	0.0500	10.0	0.0869	107	70-130	4.77	23	
Total Xylenes	16.1	0.0250	15.0	0.120	107	70-130	4.83	26	
Surrogate: 4-Bromochlorobenzene-PID	*8.01*		*8.00*		*100*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609083-BLK1)									Prepared: 02/25/26 Analyzed: 02/27/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.28*		*8.00*		*90.9*	*70-130*			
LCS (2609083-BS2)									Prepared: 02/25/26 Analyzed: 02/27/26
Gasoline Range Organics (C6-C10)	58.0	20.0	50.0		116	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.44*		*8.00*		*93.0*	*70-130*			
Matrix Spike (2609083-MS2)				**Source: E602282-06**					Prepared: 02/25/26 Analyzed: 02/27/26
Gasoline Range Organics (C6-C10)	60.5	20.0	50.0	ND	121	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.18*		*8.00*		*89.7*	*70-130*			
Matrix Spike Dup (2609083-MSD2)				**Source: E602282-06**					Prepared: 02/25/26 Analyzed: 02/27/26
Gasoline Range Organics (C6-C10)	57.0	20.0	50.0	ND	114	70-130	5.96	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.15*		*8.00*		*89.4*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: NV

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609106-BLK1)									Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*52.1*		*50.0*		*104*	*61-141*			
LCS (2609106-BS1)									Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	257	25.0	250		103	66-144			
Surrogate: n-Nonane	*52.5*		*50.0*		*105*	*61-141*			
Matrix Spike (2609106-MS1)				**Source: E602282-01**					Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	283	25.0	250	ND	113	56-156			
Surrogate: n-Nonane	*58.5*		*50.0*		*117*	*61-141*			
Matrix Spike Dup (2609106-MSD1)				**Source: E602282-01**					Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	275	25.0	250	ND	110	56-156	2.84	20	
Surrogate: n-Nonane	*56.9*		*50.0*		*114*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 9:30:43AM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609109-BLK1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	ND	20.0							
LCS (2609109-BS1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	260	20.0	250		104	90-110			
Matrix Spike (2609109-MS1)				**Source: E602282-07**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	5040	40.0	250	5250	NR	80-120			M4
Matrix Spike Dup (2609109-MSD1)				**Source: E602282-07**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	5210	40.0	250	5250	NR	80-120	3.19	20	M4

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/03/26 09:30

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172190

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602282	Job Number 01058.0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information							Analysis and Method										EPA Program	
Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		SDWA / CWA / RCRA; Compliance Y or N; PWSID #
0911	2/23/26	Soil	1	SW11 - 0'-4'		1									X		2.8	
1003				12 - 0'-8'		2									X		1.9	
0917				13 - 0'-8'		3									X		2.4	
0918				14 - 0'-8'		4									X		2.0	
1430				FS02 - 10'		5									X		1.6	
0907				06 - 7'		6									X		1.8	
1200				18 - 6'		7									X		2.0	
1202				19 - 7'		8									X		2.2	
1426				20 - 10'		9									X		2.0	
1210				25 - 4'-10'		10									X		2.4	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/24/2026	7:00	Michelle Gonzales	2-24-26	0700
Michelle Gonzales	2-24-26	1500	Marissa Gonzales	2-24-26	1500
Marissa Gonzales	2-24-26	1930	Johnny Archuleta	2-24-26	1930
Johnny Archuleta	2-24-26	2300	Cody Mann	2-24-26	2300
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO # 2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602282	Job Number 01058.0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
0854	2/23/2026	Soil	1	FS26-6'		11									+			2.0	

Analysis and Method

EPA Program

SDWA	CWA	RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/24/2026	7:00	Michelle Gonzales	2-24-26	0700
Michelle Gonzales	2-24-26	1500	Marissa Gonzales	2-24-26	1500
Marissa Gonzales	2-24-26	1930	Johnny Archuleta	2-24-26	1930
Johnny Archuleta	2-24-26	2300	Cadin Harr	2.24.26	2300
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/25/2026 10:39:38AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/24/26 23:00	Work Order ID:	E602282
Phone:	(505) 382-1211	Date Logged In:	02/24/26 15:44	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	03/03/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Comments/Resolution

L-CM
R-NS

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filtration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602297

Job Number: 01058-0007

Received: 2/26/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
3/3/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 3/3/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602297
Date Received: 2/26/2026 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/26/2026 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

FS45-7’ 5

QC Summary Data 6

QC - Volatile Organics by EPA 8021B 6

QC - Nonhalogenated Organics by EPA 8015D - GRO 7

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 8

QC - Anions by EPA 300.0/9056A 9

Definitions and Notes 10

Chain of Custody etc. 11

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/03/26 16:54

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
FS45-7'	E602297-01A	Soil	02/25/26	02/26/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 4:54:52PM

FS45-7'

E602297-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: SL			Batch: 2609105
Benzene	ND	0.0250	1	02/26/26	02/26/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/26/26	
Toluene	ND	0.0250	1	02/26/26	02/26/26	
o-Xylene	**0.0358**	0.0250	1	02/26/26	02/26/26	
p,m-Xylene	**0.139**	0.0500	1	02/26/26	02/26/26	
Total Xylenes	**0.175**	0.0250	1	02/26/26	02/26/26	
Surrogate: 4-Bromochlorobenzene-PID		*106 %*	*70-130*	*02/26/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: SL			Batch: 2609105
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/26/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.8 %*	*70-130*	*02/26/26*	*02/26/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609112
Diesel Range Organics (C10-C28)	**151**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*99.5 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2609109
Chloride	**4880**	40.0	2	02/26/26	02/27/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 4:54:52PM

Volatile Organics by EPA 8021B

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609105-BLK1)									Prepared: 02/26/26 Analyzed: 02/26/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.06*		*8.00*		*101*	*70-130*			
LCS (2609105-BS1)									Prepared: 02/26/26 Analyzed: 02/26/26
Benzene	5.10	0.0250	5.00		102	70-130			
Ethylbenzene	5.06	0.0250	5.00		101	70-130			
Toluene	5.13	0.0250	5.00		103	70-130			
o-Xylene	5.10	0.0250	5.00		102	70-130			
p,m-Xylene	10.3	0.0500	10.0		103	70-130			
Total Xylenes	15.4	0.0250	15.0		103	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.16*		*8.00*		*102*	*70-130*			
Matrix Spike (2609105-MS1)				**Source: E602295-01**					Prepared: 02/26/26 Analyzed: 02/26/26
Benzene	5.04	0.0250	5.00	ND	101	70-130			
Ethylbenzene	4.99	0.0250	5.00	ND	99.9	70-130			
Toluene	5.07	0.0250	5.00	ND	101	70-130			
o-Xylene	5.02	0.0250	5.00	ND	100	70-130			
p,m-Xylene	10.2	0.0500	10.0	ND	102	70-130			
Total Xylenes	15.2	0.0250	15.0	ND	101	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.98*		*8.00*		*99.8*	*70-130*			
Matrix Spike Dup (2609105-MSD1)				**Source: E602295-01**					Prepared: 02/26/26 Analyzed: 02/26/26
Benzene	5.50	0.0250	5.00	ND	110	70-130	8.64	27	
Ethylbenzene	5.46	0.0250	5.00	ND	109	70-130	8.89	26	
Toluene	5.54	0.0250	5.00	ND	111	70-130	8.80	20	
o-Xylene	5.47	0.0250	5.00	ND	109	70-130	8.50	25	
p,m-Xylene	11.1	0.0500	10.0	ND	111	70-130	8.61	23	
Total Xylenes	16.6	0.0250	15.0	ND	110	70-130	8.57	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.81*		*8.00*		*97.7*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 4:54:52PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: SL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609105-BLK1)									Prepared: 02/26/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.21*		*8.00*		*90.1*	*70-130*			
LCS (2609105-BS2)									Prepared: 02/26/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	56.6	20.0	50.0		113	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.35*		*8.00*		*91.9*	*70-130*			
Matrix Spike (2609105-MS2)				**Source: E602295-01**					Prepared: 02/26/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	60.2	20.0	50.0	ND	120	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.59*		*8.00*		*94.8*	*70-130*			
Matrix Spike Dup (2609105-MSD2)				**Source: E602295-01**					Prepared: 02/26/26 Analyzed: 02/26/26
Gasoline Range Organics (C6-C10)	55.4	20.0	50.0	ND	111	70-130	8.31	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.52*		*8.00*		*94.0*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 4:54:52PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609112-BLK1)									Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*47.4*		*50.0*		*94.9*	*61-141*			
LCS (2609112-BS1)									Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	268	25.0	250		107	66-144			
Surrogate: n-Nonane	*50.0*		*50.0*		*100*	*61-141*			
Matrix Spike (2609112-MS1)				**Source: E602295-04**					Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	325	25.0	250	43.7	112	56-156			
Surrogate: n-Nonane	*51.9*		*50.0*		*104*	*61-141*			
Matrix Spike Dup (2609112-MSD1)				**Source: E602295-04**					Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	308	25.0	250	43.7	106	56-156	5.21	20	
Surrogate: n-Nonane	*50.3*		*50.0*		*101*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/3/2026 4:54:52PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609109-BLK1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	ND	20.0							
LCS (2609109-BS1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	260	20.0	250		104	90-110			
Matrix Spike (2609109-MS1)				**Source: E602282-07**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	5040	40.0	250	5250	NR	80-120			M4
Matrix Spike Dup (2609109-MSD1)				**Source: E602282-07**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	5210	40.0	250	5250	NR	80-120	3.19	20	M4

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/03/26 16:54

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172140

Page 1 of 1

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E002297	1D 2D 3D Std	NM CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number 01058.0007	x	x
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
0842	2/25/2026	Soil	1	FS45-7'		1									+			3.3	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/25/2026	9:00	Michelle Gonzales	2.25.26	0900
Michelle Gonzales	2.25.26	1415	Marissa Gonzales	2.25.26	1415
Marissa Gonzales	2.25.26	1845	Johnny Archuleta	2.25.26	1845
Johnny Archuleta	2-25-26	2200	Caitlin Mars	2.26.26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/26/2026 11:20:13AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/26/26 08:00	Work Order ID:	E602297
Phone:	(505) 382-1211	Date Logged In:	02/25/26 15:01	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	03/04/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-CM
R-NS

Client Instruction


Signature of client authorizing changes to the COC or sample disposition.


Date

envirotech Inc.

Report to:

Ashley Giovengo









5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name: Exmoor 15 CTB 2

Work Order: E602302

Job Number: 01058-0007

Received: 2/26/2026

Revision: 2

Report Reviewed By:

Walter Hinchman
Laboratory Director
3/11/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 3/11/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E602302
Date Received: 2/26/2026 8:00:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/26/2026 8:00:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 7

SW17-0’-8’ 7

SW19-0’-7’ 8

SW21-0’-12’ 9

SW24-0’-10’ 10

SW25-0’-10’ 11

SW26-0’-10’ 12

SW27-0’-10’ 13

SW28-0’-10’ 14

SW29-0’-4’ 15

SW30-0’-4’ 16

SW31-0’-4’ 17

SW32-0’-4’ 18

SW33-0’-4’ 19

SW34-0’-4’ 20

SW35-0’-10’ 21

SW36-0’-10’ 22

SW37-4’-16’ 23

FS04-12’ 24

FS05-12’ 25

FS07-12’ 26

Table of Contents (continued)

FS13-12’ 27

FS22-10’ 28

FS38-9’ 29

FS41-8’ 30

FS46-9’ 31

FS54-7’ 32

QC Summary Data 33

QC - Volatile Organics by EPA 8021B 33

QC - Nonhalogenated Organics by EPA 8015D - GRO 36

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 39

QC - Anions by EPA 300.0/9056A 42

Definitions and Notes 44

Chain of Custody etc. 45

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/11/26 09:26

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SW17-0'-8'	E602302-01A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW19-0'-7'	E602302-02A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW21-0'-12'	E602302-03A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW24-0'-10'	E602302-04A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW25-0'-10'	E602302-05A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW26-0'-10'	E602302-06A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW27-0'-10'	E602302-07A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW28-0'-10'	E602302-08A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW29-0'-4'	E602302-09A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW30-0'-4'	E602302-10A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW31-0'-4'	E602302-11A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW32-0'-4'	E602302-12A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW33-0'-4'	E602302-13A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW34-0'-4'	E602302-14A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW35-0'-10'	E602302-15A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW36-0'-10'	E602302-16A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
SW37-4'-16'	E602302-17A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS04-12'	E602302-18A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS05-12'	E602302-19A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS07-12'	E602302-20A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS13-12'	E602302-21A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS22-10'	E602302-22A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS38-9'	E602302-23A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS41-8'	E602302-24A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS46-9'	E602302-25A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.
FS54-7'	E602302-26A	Solid	02/24/26	02/26/26	Glass Jar, 2 oz.

Case Narative:

Project Name: Exmoor 15 CTB 2
Workorder:E602302
Date Received: 02/26/26 08:00

The client requested the following sample(s) to be re-extracted and re-analyzed:

Sample Name	Laboratory ID	Analysis
FS54-7'	E602302-26A	GRO/DRO/ORO by 8015

The analytical test results summarized in this revised report represent this re-extration and re-analysis.

If you have any questions regarding this report please feel free to contact Envirotech Inc.

Respectfully,

Walter Hinchman

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW17-0'-8'

E602302-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.9 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.7 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*95.0 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW19-0'-7'

E602302-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.2 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*93.6 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW21-0'-12'

E602302-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.0 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.0 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*100 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW24-0'-10'

E602302-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.9 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.1 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*99.0 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW25-0'-10'

E602302-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.7 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.2 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*95.2 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**42.7**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW26-0'-10'

E602302-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.9 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.1 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*96.0 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW27-0'-10'

E602302-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*97.4 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.8 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*95.9 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW28-0'-10'

E602302-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.3 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.7 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*93.7 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**417**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW29-0'-4'

E602302-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.2 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.5 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*93.2 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**86.8**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW30-0'-4'

E602302-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.9 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.9 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*94.2 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW31-0'-4'

E602302-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.8 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.6 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*94.6 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**26.1**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW32-0'-4'

E602302-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.4 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.9 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*94.2 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW33-0'-4'

E602302-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.5 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*95.1 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**44.6**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW34-0'-4'

E602302-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.5 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.9 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*94.2 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**49.9**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW35-0'-10'

E602302-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.7 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.4 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*93.1 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW36-0'-10'

E602302-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.0 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*88.2 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*95.3 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	ND	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

SW37-4'-16'

E602302-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.6 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	**769**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	**236**	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*95.3 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**375**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS04-12'

E602302-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	**0.171**	0.0250	1	02/26/26	02/28/26	
Toluene	**0.0751**	0.0250	1	02/26/26	02/28/26	
o-Xylene	**0.758**	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	**2.08**	0.0500	1	02/26/26	02/28/26	
Total Xylenes	**2.83**	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*108 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	**50.3**	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.8 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	**1700**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	**441**	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*112 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**6490**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS05-12'

E602302-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	**0.314**	0.0250	1	02/26/26	02/28/26	
Toluene	**0.112**	0.0250	1	02/26/26	02/28/26	
o-Xylene	**1.28**	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	**3.36**	0.0500	1	02/26/26	02/28/26	
Total Xylenes	**4.64**	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*109 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	**80.0**	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*100 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	**2150**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	**552**	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*120 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**6040**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS07-12'

E602302-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Benzene	ND	0.0250	1	02/26/26	02/28/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/28/26	
Toluene	ND	0.0250	1	02/26/26	02/28/26	
o-Xylene	ND	0.0250	1	02/26/26	02/28/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/28/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/28/26	
Surrogate: 4-Bromochlorobenzene-PID		*99.6 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2609116
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/28/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.6 %*	*70-130*	*02/26/26*	*02/28/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2609121
Diesel Range Organics (C10-C28)	**113**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	**50.4**	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*99.7 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609124
Chloride	**4230**	40.0	2	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS13-12'

E602302-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Benzene	ND	0.0250	1	02/26/26	02/27/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/27/26	
Toluene	ND	0.0250	1	02/26/26	02/27/26	
o-Xylene	ND	0.0250	1	02/26/26	02/27/26	
p,m-Xylene	**0.0524**	0.0500	1	02/26/26	02/27/26	
Total Xylenes	**0.0524**	0.0250	1	02/26/26	02/27/26	
Surrogate: 4-Bromochlorobenzene-PID		*94.8 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/27/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*117 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609122
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*91.9 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609123
Chloride	**7480**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS22-10'

E602302-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Benzene	ND	0.0250	1	02/26/26	02/27/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/27/26	
Toluene	ND	0.0250	1	02/26/26	02/27/26	
o-Xylene	ND	0.0250	1	02/26/26	02/27/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/27/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/27/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/27/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*118 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609122
Diesel Range Organics (C10-C28)	**323**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	**126**	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*93.6 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609123
Chloride	**5850**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS38-9'

E602302-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Benzene	ND	0.0250	1	02/26/26	02/27/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/27/26	
Toluene	ND	0.0250	1	02/26/26	02/27/26	
o-Xylene	ND	0.0250	1	02/26/26	02/27/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/27/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/27/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/27/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*118 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609122
Diesel Range Organics (C10-C28)	ND	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*99.2 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609123
Chloride	**2670**	100	5	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS41-8'

E602302-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Benzene	ND	0.0250	1	02/26/26	02/27/26	
Ethylbenzene	ND	0.0250	1	02/26/26	02/27/26	
Toluene	ND	0.0250	1	02/26/26	02/27/26	
o-Xylene	ND	0.0250	1	02/26/26	02/27/26	
p,m-Xylene	ND	0.0500	1	02/26/26	02/27/26	
Total Xylenes	ND	0.0250	1	02/26/26	02/27/26	
Surrogate: 4-Bromochlorobenzene-PID		*93.3 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/26/26	02/27/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*118 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609122
Diesel Range Organics (C10-C28)	**49.6**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	ND	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*96.4 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609123
Chloride	**87.9**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS46-9'

E602302-25

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Benzene	ND	0.0250	1	02/26/26	02/27/26	
Ethylbenzene	**0.0639**	0.0250	1	02/26/26	02/27/26	
Toluene	**0.0331**	0.0250	1	02/26/26	02/27/26	
o-Xylene	**0.286**	0.0250	1	02/26/26	02/27/26	
p,m-Xylene	**1.03**	0.0500	1	02/26/26	02/27/26	
Total Xylenes	**1.31**	0.0250	1	02/26/26	02/27/26	
Surrogate: 4-Bromochlorobenzene-PID		*98.0 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2609107
Gasoline Range Organics (C6-C10)	**26.4**	20.0	1	02/26/26	02/27/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*121 %*	*70-130*	*02/26/26*	*02/27/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2609122
Diesel Range Organics (C10-C28)	**661**	25.0	1	02/26/26	02/27/26	
Oil Range Organics (C28-C36)	**198**	50.0	1	02/26/26	02/27/26	
Surrogate: n-Nonane		*98.8 %*	*61-141*	*02/26/26*	*02/27/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609123
Chloride	**1770**	20.0	1	02/26/26	02/27/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

FS54-7'

E602302-26

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2610102
Benzene	ND	0.0250	1	02/26/26	03/07/26	
Ethylbenzene	**0.632**	0.0250	1	02/26/26	03/07/26	
Toluene	**0.0979**	0.0250	1	02/26/26	03/07/26	
o-Xylene	**3.88**	0.0250	1	02/26/26	03/07/26	
p,m-Xylene	**11.0**	0.0500	1	02/26/26	03/07/26	
Total Xylenes	**14.9**	0.0250	1	02/26/26	03/07/26	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*02/26/26*	*03/07/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2610102
Gasoline Range Organics (C6-C10)	**232**	20.0	1	02/26/26	03/07/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*120 %*	*70-130*	*02/26/26*	*03/07/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2611002
Diesel Range Organics (C10-C28)	**4970**	25.0	1	02/26/26	03/09/26	T9
Oil Range Organics (C28-C36)	**1260**	50.0	1	02/26/26	03/09/26	
Surrogate: n-Nonane		*173 %*	*61-141*	*02/26/26*	*03/09/26*	*S5*
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2609123
Chloride	**1030**	20.0	1	02/26/26	02/27/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609107-BLK1)									Prepared: 02/26/26 Analyzed: 02/27/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.79*		*8.00*		*97.4*	*70-130*			
LCS (2609107-BS1)									Prepared: 02/26/26 Analyzed: 02/27/26
Benzene	3.92	0.0250	5.00		78.4	70-130			
Ethylbenzene	3.72	0.0250	5.00		74.4	70-130			
Toluene	3.88	0.0250	5.00		77.7	70-130			
o-Xylene	3.82	0.0250	5.00		76.4	70-130			
p,m-Xylene	7.66	0.0500	10.0		76.6	70-130			
Total Xylenes	11.5	0.0250	15.0		76.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.77*		*8.00*		*97.1*	*70-130*			
Matrix Spike (2609107-MS1)				**Source: E602300-06**					Prepared: 02/26/26 Analyzed: 02/27/26
Benzene	23.6	0.125	25.0	ND	94.6	70-130			
Ethylbenzene	25.6	0.125	25.0	2.99	90.6	70-130			
Toluene	28.8	0.125	25.0	5.12	94.7	70-130			
o-Xylene	29.3	0.125	25.0	5.65	94.8	70-130			
p,m-Xylene	55.7	0.250	50.0	9.63	92.0	70-130			
Total Xylenes	85.0	0.125	75.0	15.3	92.9	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*41.6*		*40.0*		*104*	*70-130*			
Matrix Spike Dup (2609107-MSD1)				**Source: E602300-06**					Prepared: 02/26/26 Analyzed: 02/27/26
Benzene	23.8	0.125	25.0	ND	95.4	70-130	0.813	27	
Ethylbenzene	25.7	0.125	25.0	2.99	90.9	70-130	0.355	26	
Toluene	28.5	0.125	25.0	5.12	93.7	70-130	0.867	20	
o-Xylene	29.4	0.125	25.0	5.65	94.9	70-130	0.0784	25	
p,m-Xylene	55.8	0.250	50.0	9.63	92.3	70-130	0.276	23	
Total Xylenes	85.2	0.125	75.0	15.3	93.2	70-130	0.208	26	
Surrogate: 4-Bromochlorobenzene-PID	*42.8*		*40.0*		*107*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609116-BLK1)									Prepared: 02/26/26 Analyzed: 03/01/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*8.09*		*8.00*		*101*	*70-130*			
LCS (2609116-BS1)									Prepared: 02/26/26 Analyzed: 02/28/26
Benzene	4.47	0.0250	5.00		89.4	70-130			
Ethylbenzene	4.27	0.0250	5.00		85.3	70-130			
Toluene	4.41	0.0250	5.00		88.2	70-130			
o-Xylene	4.27	0.0250	5.00		85.4	70-130			
p,m-Xylene	8.69	0.0500	10.0		86.9	70-130			
Total Xylenes	13.0	0.0250	15.0		86.4	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.05*		*8.00*		*101*	*70-130*			
Matrix Spike (2609116-MS1)				**Source: E602302-09**					Prepared: 02/26/26 Analyzed: 02/28/26
Benzene	5.28	0.0250	5.00	ND	106	70-130			
Ethylbenzene	5.02	0.0250	5.00	ND	100	70-130			
Toluene	5.19	0.0250	5.00	ND	104	70-130			
o-Xylene	5.09	0.0250	5.00	ND	102	70-130			
p,m-Xylene	10.2	0.0500	10.0	ND	102	70-130			
Total Xylenes	15.3	0.0250	15.0	ND	102	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.07*		*8.00*		*101*	*70-130*			
Matrix Spike Dup (2609116-MSD1)				**Source: E602302-09**					Prepared: 02/26/26 Analyzed: 02/28/26
Benzene	5.46	0.0250	5.00	ND	109	70-130	3.42	27	
Ethylbenzene	5.20	0.0250	5.00	ND	104	70-130	3.63	26	
Toluene	5.38	0.0250	5.00	ND	108	70-130	3.53	20	
o-Xylene	5.26	0.0250	5.00	ND	105	70-130	3.36	25	
p,m-Xylene	10.6	0.0500	10.0	ND	106	70-130	3.46	23	
Total Xylenes	15.8	0.0250	15.0	ND	106	70-130	3.43	26	
Surrogate: 4-Bromochlorobenzene-PID	*8.13*		*8.00*		*102*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2610102-BLK1)									Prepared: 03/06/26 Analyzed: 03/07/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.55*		*8.00*		*94.4*	*70-130*			
LCS (2610102-BS1)									Prepared: 03/06/26 Analyzed: 03/07/26
Benzene	4.10	0.0250	5.00		82.1	70-130			
Ethylbenzene	3.84	0.0250	5.00		76.8	70-130			
Toluene	4.04	0.0250	5.00		80.8	70-130			
o-Xylene	3.91	0.0250	5.00		78.3	70-130			
p,m-Xylene	7.88	0.0500	10.0		78.8	70-130			
Total Xylenes	11.8	0.0250	15.0		78.6	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.54*		*8.00*		*94.2*	*70-130*			
Matrix Spike (2610102-MS1)				**Source: E603050-04**					Prepared: 03/06/26 Analyzed: 03/07/26
Benzene	4.31	0.0250	5.00	ND	86.2	70-130			
Ethylbenzene	4.05	0.0250	5.00	ND	81.0	70-130			
Toluene	4.24	0.0250	5.00	ND	84.8	70-130			
o-Xylene	4.11	0.0250	5.00	ND	82.2	70-130			
p,m-Xylene	8.32	0.0500	10.0	ND	83.2	70-130			
Total Xylenes	12.4	0.0250	15.0	ND	82.9	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.52*		*8.00*		*94.0*	*70-130*			
Matrix Spike Dup (2610102-MSD1)				**Source: E603050-04**					Prepared: 03/06/26 Analyzed: 03/07/26
Benzene	4.48	0.0250	5.00	ND	89.5	70-130	3.76	27	
Ethylbenzene	4.20	0.0250	5.00	ND	84.0	70-130	3.58	26	
Toluene	4.41	0.0250	5.00	ND	88.1	70-130	3.80	20	
o-Xylene	4.27	0.0250	5.00	ND	85.3	70-130	3.70	25	
p,m-Xylene	8.62	0.0500	10.0	ND	86.2	70-130	3.53	23	
Total Xylenes	12.9	0.0250	15.0	ND	85.9	70-130	3.58	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.57*		*8.00*		*94.6*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609107-BLK1)									Prepared: 02/26/26 Analyzed: 02/27/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.36*		*8.00*		*117*	*70-130*			
LCS (2609107-BS2)									Prepared: 02/26/26 Analyzed: 02/28/26
Gasoline Range Organics (C6-C10)	38.4	20.0	50.0		76.7	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*9.00*		*8.00*		*112*	*70-130*			
Matrix Spike (2609107-MS2)				**Source: E602300-06**					Prepared: 02/26/26 Analyzed: 02/27/26
Gasoline Range Organics (C6-C10)	472	100	250	191	112	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*49.0*		*40.0*		*122*	*70-130*			
Matrix Spike Dup (2609107-MSD2)				**Source: E602300-06**					Prepared: 02/26/26 Analyzed: 02/27/26
Gasoline Range Organics (C6-C10)	483	100	250	191	117	70-130	2.27	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*48.6*		*40.0*		*122*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609116-BLK1)									Prepared: 02/26/26 Analyzed: 03/01/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.28*		*8.00*		*91.0*	*70-130*			
LCS (2609116-BS2)									Prepared: 02/26/26 Analyzed: 02/28/26
Gasoline Range Organics (C6-C10)	54.8	20.0	50.0		110	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.16*		*8.00*		*89.5*	*70-130*			
Matrix Spike (2609116-MS2)				**Source: E602302-09**					Prepared: 02/26/26 Analyzed: 02/28/26
Gasoline Range Organics (C6-C10)	53.4	20.0	50.0	ND	107	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.17*		*8.00*		*89.6*	*70-130*			
Matrix Spike Dup (2609116-MSD2)				**Source: E602302-09**					Prepared: 02/26/26 Analyzed: 02/28/26
Gasoline Range Organics (C6-C10)	50.8	20.0	50.0	ND	102	70-130	5.08	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.18*		*8.00*		*89.7*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2610102-BLK1)									Prepared: 03/06/26 Analyzed: 03/07/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.41*		*8.00*		*92.6*	*70-130*			
LCS (2610102-BS2)									Prepared: 03/06/26 Analyzed: 03/07/26
Gasoline Range Organics (C6-C10)	50.9	20.0	50.0		102	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.36*		*8.00*		*92.0*	*70-130*			
Matrix Spike (2610102-MS2)				**Source: E603050-04**					Prepared: 03/06/26 Analyzed: 03/07/26
Gasoline Range Organics (C6-C10)	50.9	20.0	50.0	ND	102	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.44*		*8.00*		*93.0*	*70-130*			
Matrix Spike Dup (2610102-MSD2)				**Source: E603050-04**					Prepared: 03/06/26 Analyzed: 03/07/26
Gasoline Range Organics (C6-C10)	50.5	20.0	50.0	ND	101	70-130	0.846	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.44*		*8.00*		*93.0*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609121-BLK1)									Prepared: 02/26/26 Analyzed: 02/27/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*45.0*		*50.0*		*90.1*	*61-141*			
LCS (2609121-BS1)									Prepared: 02/26/26 Analyzed: 02/27/26
Diesel Range Organics (C10-C28)	240	25.0	250		96.2	66-144			
Surrogate: n-Nonane	*46.2*		*50.0*		*92.4*	*61-141*			
Matrix Spike (2609121-MS1)				**Source: E602302-07**					Prepared: 02/26/26 Analyzed: 02/27/26
Diesel Range Organics (C10-C28)	251	25.0	250	ND	100	56-156			
Surrogate: n-Nonane	*46.6*		*50.0*		*93.2*	*61-141*			
Matrix Spike Dup (2609121-MSD1)				**Source: E602302-07**					Prepared: 02/26/26 Analyzed: 02/27/26
Diesel Range Organics (C10-C28)	254	25.0	250	ND	102	56-156	1.19	20	
Surrogate: n-Nonane	*47.2*		*50.0*		*94.4*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: NV

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609122-BLK1)									Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.0*		*50.0*		*92.0*	*61-141*			
LCS (2609122-BS1)									Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	242	25.0	250		96.9	66-144			
Surrogate: n-Nonane	*46.0*		*50.0*		*92.1*	*61-141*			
Matrix Spike (2609122-MS1)				**Source: E602301-04**					Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	253	25.0	250	ND	101	56-156			
Surrogate: n-Nonane	*47.8*		*50.0*		*95.6*	*61-141*			
Matrix Spike Dup (2609122-MSD1)				**Source: E602301-04**					Prepared: 02/26/26 Analyzed: 02/26/26
Diesel Range Organics (C10-C28)	249	25.0	250	ND	99.5	56-156	1.89	20	
Surrogate: n-Nonane	*46.9*		*50.0*		*93.8*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2611002-BLK1)									Prepared: 03/08/26 Analyzed: 03/08/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*44.1*		*50.0*		*88.3*	*61-141*			
LCS (2611002-BS1)									Prepared: 03/08/26 Analyzed: 03/08/26
Diesel Range Organics (C10-C28)	224	25.0	250		89.5	66-144			
Surrogate: n-Nonane	*42.2*		*50.0*		*84.3*	*61-141*			
Matrix Spike (2611002-MS1)				**Source: E603042-22**					Prepared: 03/08/26 Analyzed: 03/08/26
Diesel Range Organics (C10-C28)	241	25.0	250	ND	96.5	56-156			
Surrogate: n-Nonane	*44.6*		*50.0*		*89.2*	*61-141*			
Matrix Spike Dup (2611002-MSD1)				**Source: E603042-22**					Prepared: 03/08/26 Analyzed: 03/08/26
Diesel Range Organics (C10-C28)	234	25.0	250	ND	93.6	56-156	2.99	20	
Surrogate: n-Nonane	*43.3*		*50.0*		*86.6*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609123-BLK1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	ND	20.0							
LCS (2609123-BS1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	257	20.0	250		103	90-110			
Matrix Spike (2609123-MS1)				**Source: E602300-03**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	2800	40.0	250	2540	102	80-120			
Matrix Spike Dup (2609123-MSD1)				**Source: E602300-03**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	2980	40.0	250	2540	174	80-120	6.19	20	M4

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/11/2026 9:26:53AM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2609124-BLK1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	ND	20.0							
LCS (2609124-BS1)									Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	258	20.0	250		103	90-110			
Matrix Spike (2609124-MS1)				**Source: E602302-11**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	285	20.0	250	26.1	103	80-120			
Matrix Spike Dup (2609124-MSD1)				**Source: E602302-11**					Prepared: 02/26/26 Analyzed: 02/27/26
Chloride	286	20.0	250	26.1	104	80-120	0.352	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/11/26 09:26

M4	Matrix spike recovery value is suspect since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS spike recovery was acceptable.
S5	Surrogate spike recovery exceeded acceptance limits due to interfering target and/or non-target analytes.
T9	DRO includes undifferentiated early eluting analytes characteristic of GRO.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO# 2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602302	Job Number 01058-0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Sample Temp	Remarks
1020	2/24/2026	S	1	SW17-0'-8'		1									X			1.1	
1016				14-0'-7'		2									X			2.5	
1155				21-0'-12'		3									X			2.7	
0810				24-0'-10'		4									X			1.6	
1328				25-0'-10'		5									X			1.6	
0809				26-0'-10'		6									X			1.4	
0807				27-0'-10'		7									X			2.1	
1027				28-0'-10'		8									X			1.2	
1030				29-0'-4'		9									X			0.1	
1032				30-0'-4'		10									X			0.3	

Analysis and Method

EPA Program: SDWA | CWA | RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/25/2026	7:00	Michelle Gonzales	2.25.26	0700
Michelle Gonzales	2.25.26	1415	Marissa Gonzales	2.25.26	1415
Marissa Gonzales	2.25.26	1845	Johnny Archuleta	2.25.26	1845
Johnny Archuleta	2.25.26	2200	Cath Man	2.26.26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) / N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO#2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602302	1D 2D 3D Std	NM CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr	Job Number 01058.0007	x	x
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Analysis and Method / **EPA Program**: SDWA | CWA | RCRA; Compliance Y or N; PWSID #

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
1034	2/24/2026	Soil	1	SW31 - 0'-4'		11								+		0.6	
1037				32 - 0'-4'		12								+		0.1	
1123				33 - 0'-4'		13								+		1.0	
1331				34 - 0'-4'		14								+		0.1	
1158				35 - 0'-10'		15								+		1.4	
1132				36 - 0'-10'		16								+		0.9	
1207				37 - 4'-16'		17								+		1.2	
0806				FS 04 - 12'		18								+		2.0	
0808				05 - 12'		19								+		2.1	
1023				07 - 12'		20								+		0.8	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/25/2026	7:00	Michelle Gonzales	2.25.26	0700
Michelle Gonzales	2.25.26	1415	Marissa Gonzales	2.25.26	1415
Marissa Gonzales	2.25.26	1845	Johnny Archuleta	2.25.26	1845
Johnny Archuleta	2-25-26	2200	Cuth Mas	2.26.26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602302	Job Number 01058.0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX		Samle Temp	Remarks
1024	2/24/2026	Soil	1	FS13-12'		21									X			0.3	
1127				22-10'		22									X			2.1	
1425				38-9'		23									X			1.6	
0910				41-8'		24									X			2.1	
1626				46-9'		25									X			1.9	
1426				54-7'		26									X			1.4	

Analysis and Method

EPA Program

SDWA	CWA	RCRA

Compliance Y or N

PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/25/2026	7:00	Michelle Gonzales	2-25-26	0700
Michelle Gonzales	2-25-26	1415	Marissa Gonzales	2-25-26	1415
Marissa Gonzales	2-25-26	1845	Johnny Archuleta	2-25-26	1845
Johnny Archuleta	2-25-26	2300	~~Johnny Archuleta~~ JA		
~~Johnny Archuleta~~ JA				2-26-26	800

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only

Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 2/26/2026 11:21:41AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	02/26/26 08:00	Work Order ID:	E602302
Phone:	(505) 382-1211	Date Logged In:	02/25/26 15:31	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	03/04/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Comments/Resolution

L-CM
R-NS

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO# 2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602302	Job Number 01059-0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Sample Temp	Remarks
1020	2/24/2026	Soil	1	SW17-0'-8'		1								X		1.1	Client
1016				14-0'-7'		2								X		2.5	requested
1155				21-0'-12'		3								X		2.7	re-extract
0810				24-0'-10'		4								X		1.6	for sample
1328				25-0'-10'		5								X		1.6	#26
0809				26-0'-10'		6								X		1.4	for TPH
0807				27-0'-10'		7								X		2.1	by J.H
1027				28-0'-10'		8								X		1.2	NS 3-6-26
1030				29-0'-4'		9								X		0.1	
1032				30-0'-4'		10								X		0.3	

Analysis and Method | **EPA Program**: SDWA | CWA | RCRA; Compliance Y or N; PWSID #

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/25/2026	7:00	Michelle Gonzales	2.25.26	0700
Michelle Gonzales	2.25.26	1415	Marissa Gonzales	2.25.26	1415
Marissa Gonzales	2.25.26	1845	Johnny Archuleta	2.25.26	1845
Johnny Archuleta	2.25.26	2200	Cath Mar	2.26.26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) / N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____ | Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO#2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602302	Job Number 01058:0007	1D 2D 3D Std: x	NM CO UT TX: x
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information							Analysis and Method									EPA Program	
Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals		BGDOC - NM	BGDOC - TX	Sample Temp / Remarks
																	SDWA / CWA / RCRA
																	Compliance Y or N
																	PWSID #
1034	2/24/2026	Soil	1	SW31 - 0'-4'		11									+		0.6
1037				32 - 0'-4'		12									+		0.1
1123				33 - 0'-4'		13									+		1.0
1331				34 - 0'-4'		14									+		0.1
1158				35 - 0'-10'		15									+		1.4
1132				36 - 0'-10'		16									+		0.9
1207				37 - 4'-16'		17									+		1.2
0806				FS 04 - 12'		18									+		2.0
0808				05 - 12'		19									+		2.1
1023				07 - 12'		20									+		0.8

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/25/2026	7:00	Michelle Gonzales	2.25.26	0700
Michelle Gonzales	2.25.26	1415	Marissa Gonzales	2.25.26	1415
Marissa Gonzales	2.25.26	1845	Johnny Archuleta	2.25.26	1845
Johnny Archuleta	2-25-26	2200	Cathy Mays	2.26.26	800
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____ Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody

WO# 2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E602302	Job Number 01058-0007	1D 2D 3D Std: x	NM: x CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Sample Information / **Analysis and Method** / **EPA Program**

EPA Program: SDWA | CWA | RCRA; Compliance Y or N; PWSID #

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Chloride 300.0	TCEQ 1005 - TX	RCRA 8 Metals	BGDOC - NM	BGDOC - TX	Samle Temp	Remarks
1024	2/24/2026	Soil	1	FS13-12'		21								X		0.3	client
1127	↓	↓	↓	22-10'		22								X		2.1	J. H requested re-extract for TPH
1425				38-9'		23								X		1.6	
0910				41-8'		24								X		2.1	
1626				46-9'		25								X		1.9	NS 3-6-26
1426	↓	↓	↓	↓54-7'		26	(N)	(K)						X		1.4	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle and Kelsie Smith

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	2/25/2026	7:00	Michelle Gonzales	2.25.26	0700
Michelle Gonzales	2.25.26	1415	Marissa Gonzales	2.25.26	1415
Marissa Gonzales	2.25.26	1845	Johnny Archuleta	2-25-26	1845
Johnny Archuleta	2-25-26	2300	~~Johnny Archuleta~~		
~~Johnny Archuleta~~			Arthur Mc	2.26.26	800

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N


Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Report to:

Ashley Giovengo



5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Devon Energy - Carlsbad

Project Name:	Exmoor 15 CTB 2
Work Order:	E603173
Job Number:	01058-0007
Received:	3/16/2026

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
3/19/26

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 3/19/26

Ashley Giovengo
333 W Sheridan Avenue
Oklahoma City, OK 73102-5010

Project Name: Exmoor 15 CTB 2
Workorder: E603173
Date Received: 3/16/2026 7:30:00AM

Ashley Giovengo,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 3/16/2026 7:30:00AM, under the Project Name: Exmoor 15 CTB 2.

The analytical test results summarized in this report with the Project Name: Exmoor 15 CTB 2 apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Gonzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- FS04-13’ 5
- FS05-13’ 6
- FS08-9’ 7
- FS11-9’ 8
- FS19-9’ 9
- FS24-6’-16’ 10
- FS31-6’ 11
- FS54-8’ 12

QC Summary Data 13

- QC - Volatile Organics by EPA 8021B 13
- QC - Nonhalogenated Organics by EPA 8015D - GRO 14
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 15
- QC - Anions by EPA 300.0/9056A 16

Definitions and Notes 17

Chain of Custody etc. 18

Sample Summary

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/19/26 14:47

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
FS04-13'	E603173-01A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.
FS05-13'	E603173-02A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.
FS08-9'	E603173-03A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.
FS11-9'	E603173-04A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.
FS19-9'	E603173-05A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.
FS24-6'-16'	E603173-06A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.
FS31-6'	E603173-07A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.
FS54-8'	E603173-08A	Soil	03/12/26	03/16/26	Glass Jar, 2 oz.

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS04-13'

E603173-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/18/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/18/26	
Toluene	ND	0.0250	1	03/17/26	03/18/26	
o-Xylene	ND	0.0250	1	03/17/26	03/18/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/18/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*90.8 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*101 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	**44.9**	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*102 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	**6620**	100	5	03/17/26	03/17/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS05-13'

E603173-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/18/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/18/26	
Toluene	ND	0.0250	1	03/17/26	03/18/26	
o-Xylene	ND	0.0250	1	03/17/26	03/18/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/18/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*103 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	ND	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*106 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	**5210**	100	5	03/17/26	03/17/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS08-9'

E603173-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/18/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/18/26	
Toluene	ND	0.0250	1	03/17/26	03/18/26	
o-Xylene	ND	0.0250	1	03/17/26	03/18/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/18/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*91.9 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*99.4 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	ND	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*104 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	**4680**	40.0	2	03/17/26	03/17/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS11-9'

E603173-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/18/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/18/26	
Toluene	ND	0.0250	1	03/17/26	03/18/26	
o-Xylene	ND	0.0250	1	03/17/26	03/18/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/18/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*92.6 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*99.9 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	ND	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	**5370**	40.0	2	03/17/26	03/18/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS19-9'

E603173-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/18/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/18/26	
Toluene	ND	0.0250	1	03/17/26	03/18/26	
o-Xylene	ND	0.0250	1	03/17/26	03/18/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/18/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*93.9 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*101 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	ND	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*103 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	**4520**	40.0	2	03/17/26	03/18/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS24-6'-16'

E603173-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/18/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/18/26	
Toluene	ND	0.0250	1	03/17/26	03/18/26	
o-Xylene	ND	0.0250	1	03/17/26	03/18/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/18/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*93.2 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*102 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	**134**	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	**360**	40.0	2	03/17/26	03/18/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS31-6'

E603173-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/18/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/18/26	
Toluene	ND	0.0250	1	03/17/26	03/18/26	
o-Xylene	ND	0.0250	1	03/17/26	03/18/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/18/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/18/26	
Surrogate: 4-Bromochlorobenzene-PID		*93.2 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/18/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*101 %*	*70-130*	*03/17/26*	*03/18/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	**36.4**	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*101 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	ND	20.0	1	03/17/26	03/18/26	

Sample Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

FS54-8'

E603173-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Benzene	ND	0.0250	1	03/17/26	03/19/26	
Ethylbenzene	ND	0.0250	1	03/17/26	03/19/26	
Toluene	ND	0.0250	1	03/17/26	03/19/26	
o-Xylene	ND	0.0250	1	03/17/26	03/19/26	
p,m-Xylene	ND	0.0500	1	03/17/26	03/19/26	
Total Xylenes	ND	0.0250	1	03/17/26	03/19/26	
Surrogate: 4-Bromochlorobenzene-PID		*94.2 %*	*70-130*	*03/17/26*	*03/19/26*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: MB			Batch: 2612051
Gasoline Range Organics (C6-C10)	ND	20.0	1	03/17/26	03/19/26	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.4 %*	*70-130*	*03/17/26*	*03/19/26*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: NV			Batch: 2612054
Diesel Range Organics (C10-C28)	ND	25.0	1	03/17/26	03/18/26	
Oil Range Organics (C28-C36)	ND	50.0	1	03/17/26	03/18/26	
Surrogate: n-Nonane		*106 %*	*61-141*	*03/17/26*	*03/18/26*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: TP			Batch: 2612063
Chloride	**1910**	20.0	1	03/17/26	03/18/26	

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

Volatile Organics by EPA 8021B

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2612051-BLK1)									Prepared: 03/17/26 Analyzed: 03/18/26
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.42*		*8.00*		*92.8*	*70-130*			
LCS (2612051-BS1)									Prepared: 03/17/26 Analyzed: 03/18/26
Benzene	4.09	0.0250	5.00		81.7	70-130			
Ethylbenzene	4.14	0.0250	5.00		82.9	70-130			
Toluene	4.21	0.0250	5.00		84.1	70-130			
o-Xylene	4.25	0.0250	5.00		84.9	70-130			
p,m-Xylene	8.49	0.0500	10.0		84.9	70-130			
Total Xylenes	12.7	0.0250	15.0		84.9	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.53*		*8.00*		*94.1*	*70-130*			
Matrix Spike (2612051-MS1)				**Source: E603173-02**					Prepared: 03/17/26 Analyzed: 03/18/26
Benzene	4.23	0.0250	5.00	ND	84.5	70-130			
Ethylbenzene	4.27	0.0250	5.00	ND	85.4	70-130			
Toluene	4.34	0.0250	5.00	ND	86.8	70-130			
o-Xylene	4.38	0.0250	5.00	ND	87.6	70-130			
p,m-Xylene	8.73	0.0500	10.0	ND	87.3	70-130			
Total Xylenes	13.1	0.0250	15.0	ND	87.4	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.56*		*8.00*		*94.5*	*70-130*			
Matrix Spike Dup (2612051-MSD1)				**Source: E603173-02**					Prepared: 03/17/26 Analyzed: 03/18/26
Benzene	4.19	0.0250	5.00	ND	83.8	70-130	0.895	27	
Ethylbenzene	4.25	0.0250	5.00	ND	84.9	70-130	0.578	26	
Toluene	4.31	0.0250	5.00	ND	86.2	70-130	0.679	20	
o-Xylene	4.37	0.0250	5.00	ND	87.5	70-130	0.0811	25	
p,m-Xylene	8.68	0.0500	10.0	ND	86.8	70-130	0.543	23	
Total Xylenes	13.1	0.0250	15.0	ND	87.1	70-130	0.389	26	
Surrogate: 4-Bromochlorobenzene-PID	*7.51*		*8.00*		*93.8*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: MB

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2612051-BLK1)									Prepared: 03/17/26 Analyzed: 03/18/26
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.13*		*8.00*		*102*	*70-130*			
LCS (2612051-BS2)									Prepared: 03/17/26 Analyzed: 03/18/26
Gasoline Range Organics (C6-C10)	49.8	20.0	50.0		99.6	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.14*		*8.00*		*102*	*70-130*			
Matrix Spike (2612051-MS2)				**Source: E603173-02**					Prepared: 03/17/26 Analyzed: 03/18/26
Gasoline Range Organics (C6-C10)	51.9	20.0	50.0	ND	104	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.91*		*8.00*		*98.9*	*70-130*			
Matrix Spike Dup (2612051-MSD2)				**Source: E603173-02**					Prepared: 03/17/26 Analyzed: 03/18/26
Gasoline Range Organics (C6-C10)	51.2	20.0	50.0	ND	102	70-130	1.28	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.21*		*8.00*		*103*	*70-130*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: NV

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2612054-BLK1)									Prepared: 03/17/26 Analyzed: 03/17/26
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*45.1*		*50.0*		*90.2*	*61-141*			
LCS (2612054-BS1)									Prepared: 03/17/26 Analyzed: 03/17/26
Diesel Range Organics (C10-C28)	229	25.0	250		91.6	66-144			
Surrogate: n-Nonane	*45.6*		*50.0*		*91.1*	*61-141*			
Matrix Spike (2612054-MS1)				**Source: E603167-06**					Prepared: 03/17/26 Analyzed: 03/17/26
Diesel Range Organics (C10-C28)	507	25.0	250	259	99.2	56-156			
Surrogate: n-Nonane	*45.4*		*50.0*		*90.8*	*61-141*			
Matrix Spike Dup (2612054-MSD1)				**Source: E603167-06**					Prepared: 03/17/26 Analyzed: 03/17/26
Diesel Range Organics (C10-C28)	489	25.0	250	259	92.3	56-156	3.48	20	
Surrogate: n-Nonane	*45.7*		*50.0*		*91.4*	*61-141*			

QC Summary Data

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	**Reported:**
333 W Sheridan Avenue	Project Number:	01058-0007	
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	3/19/2026 2:47:21PM

Anions by EPA 300.0/9056A

Analyst: TP

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2612063-BLK1)									Prepared: 03/17/26 Analyzed: 03/17/26
Chloride	ND	20.0							
LCS (2612063-BS1)									Prepared: 03/17/26 Analyzed: 03/17/26
Chloride	258	20.0	250		103	90-110			
Matrix Spike (2612063-MS1)				**Source: E603171-01**					Prepared: 03/17/26 Analyzed: 03/17/26
Chloride	1360	20.0	250	899	185	80-120			M2
Matrix Spike Dup (2612063-MSD1)				**Source: E603171-01**					Prepared: 03/17/26 Analyzed: 03/17/26
Chloride	1360	20.0	250	899	183	80-120	0.435	20	M2

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Devon Energy - Carlsbad	Project Name:	Exmoor 15 CTB 2	
333 W Sheridan Avenue	Project Number:	01058-0007	**Reported:**
Oklahoma City OK, 73102-5010	Project Manager:	Ashley Giovengo	03/19/26 14:47

M2	Matrix spike recovery was outside quality control limits. The associated LCS spike recovery was acceptable.
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 4/13/2026 3:27:34 PM
Received by OCD: 4/7/2026 11:07:41 AM

envirotech
Analytical Laboratory

Chain of Custody WO# 2172140

Client Information	Invoice Information	Lab Use Only	TAT	State
Client: Devon	Company: Devon Energy	Lab WO# E603173	Job Number 01058.0007	1D 2D 3D Std: x	NM: x CO UT TX
Project: Exmoor 15 CTB 2	Address: 5315 Buena Vista Dr			
Project Manager: Ashley Giovengo	City, State, Zip: Carlsbad NM, 88220			
Address: 3122 National Parks Hwy	Phone: (575)689-7597			
City, State, Zip: Carlsbad NM, 88220	Email: agiovengo@ensolum.com			
Phone: 575-988-0055	Miscellaneous: Jim Raley			
Email: agiovengo@ensolum.com				

Analysis and Method: DRO/ORO by 8015; GRO/DRO by 8015; BTEX by 8021; VOC by 8260; Chloride 300.0; TCEQ 1005 - TX; RCRA 8 Metals; BGDOC - NM; BGDOC - TX

EPA Program: SDWA | CWA | RCRA; Compliance Y or N; PWSID #

Sample Information

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Field Filter	Lab Number	BGDOC - NM	Sample Temp	Remarks
1421	3/12/2026	Soil	1	FS04 - 13'		1	+	1.0	
1336				05 - 13'		2	+	1.1	
1109				08 - 9'		3	+	1.2	
1110				11 - 9'		4	+	1.0	
1102				19 - 9'		5	+	0.9	
1339				24 - 6'-16'		6	+	1.1	
1342				31 - 6'		7	+	1.0	
1115				54 - 8'		8	+	1.2	

Additional Instructions: Please CC: cburton@ensolum.com, agiovengo@ensolum.com, jim.raley@dvn.com, iestrella@ensolum.com, chamilton@ensolum.com, bmoir@ensolum.com, jhinkle@ensolum.com, akone@ensolum.com, jmccauley@ensolum.com, eplugge@ensolum.com, llinehan@ensolum.com, kelsie.smith@ensolum.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action.

Sampled by: Jenna Hinkle

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jenna Hinkle	3/13/2026	7:00	Michelle Gonzales	3-13-26	0700
Michelle Gonzales	3-14-26	0700	Marissa Gonzales	3-14-26	0700
Marissa Gonzales	3-14-26	1100	Johnny Archuleta	3-14-26	1100
Johnny Archuleta	3-14-26	1400	Cath Mara	3.16.26	730

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed on ice at a temp above 0 but less than 6°C on subsequent days.

Lab Use Only
Received on ice: (Y) N

Sample Matrix: **S** - Soil, **Sd** - Solid, **Sg** - Sludge, **A** - Aqueous, **O** - Other _____

Container Type: **g** - glass, **p** - poly/plastic, **ag** - amber glass, **v** - VOA

Note: Samples are discarded 14 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 3/16/2026 1:46:35PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Devon Energy - Carlsbad	Date Received:	03/16/26 07:30	Work Order ID:	E603173
Phone:	(505) 382-1211	Date Logged In:	03/16/26 09:35	Logged In By:	Caitlin Mars
Email:	agiovengo@ensolum.com	Due Date:	03/20/26 17:00 (4 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	Yes	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? Note: Thermal preservation is not required, if samples are received within 15 minutes of sampling	Yes	
13. See COC for individual sample temps. Samples outside of 0°C-6°C will be recorded in comments.		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filtration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

L-NS
R-CM

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

ENSOLUM

APPENDIX F

NMOCD Correspondence

From: Buchanan, Michael, EMNRD
To: Cole Burton
Cc: Ashley Giovengo; Raley, Jim
Subject: RE: [EXTERNAL] Extension Request - Devon Energy Production Company, LP - Exmoor 15 CTB 2 - nAPP2528628335
Date: Wednesday, January 7, 2026 9:54:17 AM
Attachments: image001.png
image002.png
image003.png

[**EXTERNAL EMAIL**]

Good morning, Cole

The request for a 90-day extension from the current deadline (01/08/2026) to submit the report for incident **Exmoor 15 CTB 2 - nAPP2528628335** is approved. The new due date submit is 04/13/2026, which will be updated and reflected in the incident file. Please keep a copy of this correspondence and include it as part of the closure report.

Kind regards,

Mike

From: Cole Burton <cburton@ensolum.com>
Sent: Tuesday, January 6, 2026 1:22 PM
To: Enviro, OCD, EMNRD <OCD.Enviro@emnrd.nm.gov>
Cc: Ashley Giovengo <agiovengo@ensolum.com>; Raley, Jim <Jim.Raley@dvn.com>
Subject: [EXTERNAL] Extension Request - Devon Energy Production Company, LP - Exmoor 15 CTB 2 - nAPP2528628335

CAUTION: This email originated outside of our organization. Exercise caution prior to clicking on links or opening attachments.

Hello all,

Devon Energy Production Company, LP (Devon) is requesting an extension for the current deadline of January 8, 2026, for submitting a remediation work plan or closure report required in 19.15.29.12.B.(1) NMAC at the Exmoor 15 CTB 2 (Site) (Incident Number nAPP2528628335). The release occurred on October 10, 2025, and 40 barrels (bbls) of produced water and 7 barrels (bbls) of crude oil were released; 40 bbls of produced water and 7 bbls of crude oil were recovered. The release impacted an area off-pad approximately 9,566 square feet in size on Federal Land managed by the Bureau of Land Management (BLM). Lateral delineation soil sampling in accordance with the strictest Closure Criteria per NMOCD Table I has been completed at the Site (see Table 1 and Figure 2). Vertical delineation soil sampling with an air

rotary drill rig is currently ongoing. Excavation of the subject matter release will begin as soon as delineation soil sampling is complete and as soon as Devon selects a subcontractor. Devon intends to submit a work plan or closure report upon receiving final laboratory analytical data from confirmation sampling activities. Devon respectfully requests a 90-day extension until April 8, 2026. Please let me know if you have any further questions regarding this site.

Thanks,

Cole Burton
Project Manager
575-706-5056
Ensolum, LLC

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 549863

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549863
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/05/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 549863

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549863
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/3/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/3/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 549866

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549866
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/06/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549866
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/3/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/3/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 549871

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549871
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/09/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 549871

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549871
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/3/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/3/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 549879

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549879
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/10/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 549879

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549879
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/3/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/3/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 549884

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549884
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/11/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 549884

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549884
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/3/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/3/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 549888

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549888
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/12/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 549888

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549888
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/3/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/3/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 549889

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549889
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/13/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 549889

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 549889
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/3/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/3/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 553580

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553580
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/16/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553580
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/12/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/12/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 553583

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553583
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/17/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553583
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/12/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/12/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 553586

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553586
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/18/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553586
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/12/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/12/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 553587

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553587
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/19/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553587
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/12/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/12/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 553589

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553589
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/20/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 553589
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/12/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/12/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 556157

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556157
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/23/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 556157

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556157
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/19/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/19/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 556158

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556158
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/24/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 556158

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556158
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/19/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/19/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 556159

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556159
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/25/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 556159

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556159
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/19/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/19/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 556160

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556160
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	02/26/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 556160

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 556160
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	2/19/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	2/19/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 560658

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560658
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	03/10/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560658
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	3/6/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	3/6/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 560659

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560659
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	03/11/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 560659

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560659
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	3/6/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	3/6/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 560660

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560660
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	03/12/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 560660

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560660
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	3/6/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	3/6/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 560661

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560661
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Initial C-141 Approved**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Site Name	**EXMOOR 15 CTB 2**
Date Release Discovered	**10/10/2025**
Surface Owner	**Federal**

Sampling Event General Information *Please answer all the questions in this group.*	
What is the sampling surface area in square feet	10,896
What is the estimated number of samples that will be gathered	77
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	03/13/2026
Time sampling will commence	09:00 AM
Please provide any information necessary for observers to contact samplers	Jenna Hinkle (510-417-5262)
Please provide any information necessary for navigation to sampling site	32.135813,-103.758983

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 560661

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 560661
	Action Type: [NOTIFY] Notification Of Sampling (C-141N)

CONDITIONS

Created By	Condition	Condition Date
jraley	Failure to notify the OCD of sampling events including any changes in date/time per the requirements of 19.15.29.12.D.(1).(a) NMAC, may result in the remediation closure samples not being accepted.	3/6/2026
jraley	If confirmation sampling is going to take place over multiple days, individual C-141N applications must be submitted for each sampling date. Date ranges are not currently accepted on the C-141N application.	3/6/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Action 572044

QUESTIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2528628335**
Incident Name	**NAPP2528628335 EXMOOR 15 CTB 2 @ FAPP2333921910**
Incident Type	**Produced Water Release**
Incident Status	**Reclamation Report Received**
Incident Facility	**[fAPP2333921910] EXMOOR 15 CTB 2**

Location of Release Source	
Please answer all the questions in this group.	
Site Name	EXMOOR 15 CTB 2
Date Release Discovered	10/10/2025
Surface Owner	Federal

Incident Details	
Please answer all the questions in this group.	
Incident Type	Produced Water Release
Did this release result in a fire or is the result of a fire	No
Did this release result in any injuries	No
Has this release reached or does it have a reasonable probability of reaching a watercourse	No
Has this release endangered or does it have a reasonable probability of endangering public health	No
Has this release substantially damaged or will it substantially damage property or the environment	No
Is this release of a volume that is or may with reasonable probability be detrimental to fresh water	No

Nature and Volume of Release	
Material(s) released, please answer all that apply below. Any calculations or specific justifications for the volumes provided should be attached to the follow-up C-141 submission.	
Crude Oil Released (bbls) Details	Cause: Equipment Failure | Flow Line - Production | Crude Oil | Released: 7 BBL | Recovered: 0 BBL | Lost: 7 BBL.
Produced Water Released (bbls) Details	Cause: Equipment Failure | Flow Line - Production | Produced Water | Released: 40 BBL | Recovered: 0 BBL | Lost: 40 BBL.
Is the concentration of chloride in the produced water >10,000 mg/l	Yes
Condensate Released (bbls) Details	*Not answered.*
Natural Gas Vented (Mcf) Details	*Not answered.*
Natural Gas Flared (Mcf) Details	*Not answered.*
Other Released Details	*Not answered.*
Are there additional details for the questions above (i.e. any answer containing Other, Specify, Unknown, and/or Fire, or any negative lost amounts)	Flowline leak allowed release of fluids to pipeline ROW. Major notification sent via email 10/10/2025 to (M. Bratcher, R. Romero)

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Nature and Volume of Release (continued)	
Is this a gas only submission (i.e. only significant Mcf values reported)	**No, according to supplied volumes this does not appear to be a "gas only" report.**
Was this a major release as defined by Subsection A of 19.15.29.7 NMAC	**Yes**
Reasons why this would be considered a submission for a notification of a major release	**From paragraph A. "Major release" determine using:** **(1) an unauthorized release of a volume, excluding gases, of 25 barrels or more.**
With the implementation of the 19.15.27 NMAC (05/25/2021), venting and/or flaring of natural gas (i.e. gas only) are to be submitted on the C-129 form.	

Initial Response	
The responsible party must undertake the following actions immediately unless they could create a safety hazard that would result in injury.	
The source of the release has been stopped	True
The impacted area has been secured to protect human health and the environment	True
Released materials have been contained via the use of berms or dikes, absorbent pads, or other containment devices	True
All free liquids and recoverable materials have been removed and managed appropriately	True
If all the actions described above have not been undertaken, explain why	*Not answered.*
Per Paragraph (4) of Subsection B of 19.15.29.8 NMAC the responsible party may commence remediation immediately after discovery of a release. If remediation has begun, please prepare and attach a narrative of actions to date in the follow-up C-141 submission. If remedial efforts have been successfully completed or if the release occurred within a lined containment area (see Subparagraph (a) of Paragraph (5) of Subsection A of 19.15.29.11 NMAC), please prepare and attach all information needed for closure evaluation in the follow-up C-141 submission.	

I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to OCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the OCD does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to groundwater, surface water, human health or the environment. In addition, OCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.

I hereby agree and sign off to the above statement	Name: James Raley Title: EHS Professional Email: jim.raley@dvn.com Date: 04/07/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Site Characterization	
Please answer all the questions in this group (only required when seeking remediation plan approval and beyond). This information must be provided to the appropriate district office no later than 90 days after the release discovery date.	
What is the shallowest depth to groundwater beneath the area affected by the release in feet below ground surface (ft bgs)	Between 51 and 75 (ft.)
What method was used to determine the depth to ground water	NM OSE iWaters Database Search
Did this release impact groundwater or surface water	No
What is the minimum distance, between the closest lateral extents of the release and the following surface areas:	
A continuously flowing watercourse or any other significant watercourse	Between 1 and 5 (mi.)
Any lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark)	Between 1000 (ft.) and ½ (mi.)
An occupied permanent residence, school, hospital, institution, or church	Between 1 and 5 (mi.)
A spring or a private domestic fresh water well used by less than five households for domestic or stock watering purposes	Between 1 and 5 (mi.)
Any other fresh water well or spring	Between 1 and 5 (mi.)
Incorporated municipal boundaries or a defined municipal fresh water well field	Greater than 5 (mi.)
A wetland	Between 1000 (ft.) and ½ (mi.)
A subsurface mine	Greater than 5 (mi.)
An (non-karst) unstable area	Between 1 and 5 (mi.)
Categorize the risk of this well / site being in a karst geology	Low
A 100-year floodplain	Between 1 and 5 (mi.)
Did the release impact areas not on an exploration, development, production, or storage site	Yes

Remediation Plan	
Please answer all the questions that apply or are indicated. This information must be provided to the appropriate district office no later than 90 days after the release discovery date.	
Requesting a remediation plan approval with this submission	Yes
Attach a comprehensive report demonstrating the lateral and vertical extents of soil contamination associated with the release have been determined, pursuant to 19.15.29.11 NMAC and 19.15.29.13 NMAC.	
Have the lateral and vertical extents of contamination been fully delineated	Yes
Was this release entirely contained within a lined containment area	No
Soil Contamination Sampling: (Provide the highest observable value for each, in milligrams per kilograms.)	
Chloride (EPA 300.0 or SM4500 Cl B)	35800
TPH (GRO+DRO+MRO) (EPA SW-846 Method 8015M)	48711
GRO+DRO (EPA SW-846 Method 8015M)	37011
BTEX (EPA SW-846 Method 8021B or 8260B)	179
Benzene (EPA SW-846 Method 8021B or 8260B)	1
Per Subsection B of 19.15.29.11 NMAC unless the site characterization report includes completed efforts at remediation, the report must include a proposed remediation plan in accordance with 19.15.29.12 NMAC, which includes the anticipated timelines for beginning and completing the remediation.	
On what estimated date will the remediation commence	02/11/2026
On what date will (or did) the final sampling or liner inspection occur	03/12/2026
On what date will (or was) the remediation complete(d)	03/12/2026
What is the estimated surface area (in square feet) that will be reclaimed	10896
What is the estimated volume (in cubic yards) that will be reclaimed	3774
What is the estimated surface area (in square feet) that will be remediated	10896
What is the estimated volume (in cubic yards) that will be remediated	3774
These estimated dates and measurements are recognized to be the best guess or calculation at the time of submission and may (be) change(d) over time as more remediation efforts are completed.	
The OCD recognizes that proposed remediation measures may have to be minimally adjusted in accordance with the physical realities encountered during remediation. If the responsible party has any need to significantly deviate from the remediation plan proposed, then it should consult with the division to determine if another remediation plan submission is required.	

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Remediation Plan (continued)	
Please answer all the questions that apply or are indicated. This information must be provided to the appropriate district office no later than 90 days after the release discovery date.	
This remediation will (or is expected to) utilize the following processes to remediate / reduce contaminants:	
(Select all answers below that apply.)	
(Ex Situ) Excavation and **off-site** disposal (i.e. dig and haul, hydrovac, etc.)	Yes
Which OCD approved facility will be used for **off-site** disposal	fEEM0112334510 HALFWAY DISPOSAL AND LANDFILL
OR which OCD approved well (API) will be used for **off-site** disposal	*Not answered.*
OR is the **off-site** disposal site, to be used, out-of-state	*Not answered.*
OR is the **off-site** disposal site, to be used, an NMED facility	*Not answered.*
(Ex Situ) Excavation and **on-site** remediation (i.e. On-Site Land Farms)	*Not answered.*
(In Situ) Soil Vapor Extraction	*Not answered.*
(In Situ) Chemical processing (i.e. Soil Shredding, Potassium Permanganate, etc.)	*Not answered.*
(In Situ) Biological processing (i.e. Microbes / Fertilizer, etc.)	*Not answered.*
(In Situ) Physical processing (i.e. Soil Washing, Gypsum, Disking, etc.)	*Not answered.*
Ground Water Abatement pursuant to 19.15.30 NMAC	*Not answered.*
OTHER (Non-listed remedial process)	*Not answered.*
Per Subsection B of 19.15.29.11 NMAC unless the site characterization report includes completed efforts at remediation, the report must include a proposed remediation plan in accordance with 19.15.29.12 NMAC, which includes the anticipated timelines for beginning and completing the remediation.	
I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to OCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the OCD does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to groundwater, surface water, human health or the environment. In addition, OCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.	
I hereby agree and sign off to the above statement	Name: James Raley Title: EHS Professional Email: jim.raley@dvn.com Date: 04/07/2026
The OCD recognizes that proposed remediation measures may have to be minimally adjusted in accordance with the physical realities encountered during remediation. If the responsible party has any need to significantly deviate from the remediation plan proposed, then it should consult with the division to determine if another remediation plan submission is required.	

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Deferral Requests Only *Only answer the questions in this group if seeking a deferral upon approval this submission. Each of the following items must be confirmed as part of any request for deferral of remediation.*	
Requesting a deferral of the remediation closure due date with the approval of this submission	No

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Sampling Event Information	
Last sampling notification (C-141N) recorded	**560661**
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	**03/13/2026**
What was the (estimated) number of samples that were to be gathered	**77**
What was the sampling surface area in square feet	**10896**

Remediation Closure Request	
Only answer the questions in this group if seeking remediation closure for this release because all remediation steps have been completed.	
Requesting a remediation closure approval with this submission	Yes
Have the lateral and vertical extents of contamination been fully delineated	**Yes**
Was this release entirely contained within a lined containment area	**No**
All areas reasonably needed for production or subsequent drilling operations have been stabilized, returned to the sites existing grade, and have a soil cover that prevents ponding of water, minimizing dust and erosion	Yes
What was the total surface area (in square feet) remediated	10896
What was the total volume (cubic yards) remediated	3774
All areas not reasonably needed for production or subsequent drilling operations have been reclaimed to contain a minimum of four feet of non-waste contain earthen material with concentrations less than 600 mg/kg chlorides, 100 mg/kg TPH, 50 mg/kg BTEX, and 10 mg/kg Benzene	Yes
What was the total surface area (in square feet) reclaimed	10896
What was the total volume (in cubic yards) reclaimed	3774
Summarize any additional remediation activities not included by answers (above)	Remediation Complete

The responsible party must attach information demonstrating they have complied with all applicable closure requirements and any conditions or directives of the OCD. This demonstration should be in the form of a comprehensive report (in .pdf format) including a scaled site map, sampling diagrams, relevant field notes, photographs of any excavation prior to backfilling, laboratory data including chain of custody documents of final sampling, and a narrative of the remedial activities. Refer to 19.15.29.12 NMAC.

I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to OCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the OCD does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to groundwater, surface water, human health or the environment. In addition, OCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations. The responsible party acknowledges they must substantially restore, reclaim, and re-vegetate the impacted surface area to the conditions that existed prior to the release or their final land use in accordance with 19.15.29.13 NMAC including notification to the OCD when reclamation and re-vegetation are complete.

I hereby agree and sign off to the above statement	Name: James Raley Title: EHS Professional Email: jim.raley@dvn.com Date: 04/07/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Reclamation Report	
Only answer the questions in this group if all reclamation steps have been completed.	
Requesting a reclamation approval with this submission	Yes
What was the total reclamation surface area (in square feet) for this site	10896
What was the total volume of replacement material (in cubic yards) for this site	3774
Per Paragraph (1) of Subsection D of 19.15.29.13 NMAC the reclamation must contain a minimum of four feet of non-waste containing, uncontaminated, earthen material with chloride concentrations less than 600 mg/kg as analyzed by EPA Method 300.0, or other test methods approved by the division. The soil cover must include a top layer, which is either the background thickness of topsoil or one foot of suitable material to establish vegetation at the site, whichever is greater.	
Is the soil top layer complete and is it suitable material to establish vegetation	Yes
On what (estimated) date will (or was) the reseeding commence(d)	04/15/2026
Summarize any additional reclamation activities not included by answers (above)	Reclamation Complete
The responsible party must attach information demonstrating they have complied with all applicable reclamation requirements and any conditions or directives of the OCD. This demonstration should be in the form of attachments (in .pdf format) including a scaled site map, any proposed reseeding plans or relevant field notes, photographs of reclaimed area, and a narrative of the reclamation activities. Refer to 19.15.29.13 NMAC.	
I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to OCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the OCD does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to groundwater, surface water, human health or the environment. In addition, OCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations. The responsible party acknowledges they must substantially restore, reclaim, and re-vegetate the impacted surface area to the conditions that existed prior to the release or their final land use in accordance with 19.15.29.13 NMAC including notification to the OCD when reclamation and re-vegetation are complete.	
I hereby agree and sign off to the above statement	Name: James Raley Title: EHS Professional Email: jim.raley@dvn.com Date: 04/07/2026

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

QUESTIONS

Revegetation Report	
Only answer the questions in this group if all surface restoration, reclamation and re-vegetation obligations have been satisfied.	
Requesting a restoration complete approval with this submission	No
Per Paragraph (4) of Subsection (D) of 19.15.29.13 NMAC for any major or minor release containing liquids, the responsible party must notify the division when reclamation and re-vegetation are complete.	

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 572044

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 572044
	Action Type: [C-141] Reclamation Report C-141 (C-141-v-Reclamation)

CONDITIONS

Created By	Condition	Condition Date
michael.buchanan	All revegetation activities will need to be documented and included in the revegetation report. The revegetation report will need to include: An executive summary of the revegetation activities including: Seed mix, Method of seeding, dates of when the release area was reseeded, information pertinent to inspections, information about any amendments added to the soil, information on how the vegetative cover established meets the life-form ratio of plus or minus fifty percent of pre-disturbance levels and a total percent plant cover of at least seventy percent of pre-disturbance levels, excluding noxious weeds per 19.15.29.13 D.(3) NMAC, and any additional information; a scaled Site Map including area that was revegetated in square feet; and pictures of the revegetated areas during reseeding activities, inspections, and final pictures when revegetation is achieved.	4/13/2026
michael.buchanan	A revegetation report will not be accepted until revegetation of the release area, including areas reasonably needed for production or drilling activities, is complete and meet the requirements of 19.15.29.13 NMAC. Areas not reasonably needed for production or drilling activities will still need to be reclaimed and revegetated as early as practicable.	4/13/2026
michael.buchanan	Per 19.15.29.13 E. NMAC, if a reclamation and revegetation report has been submitted to the surface owner, it may be used if the requirements of the surface owner provide equal or better protection of freshwater, human health, and the environment. A copy of the approval of the reclamation and revegetation report from the surface owner and a copy of the approved reclamation and revegetation report will need to be submitted to the OCD via the Permitting website.	4/13/2026
michael.buchanan	Reclamation report is approved.	4/13/2026