State of New Mexico
Energy, Minerals, and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-021-20237

5. Indicate Type of Lease
STATE ☐   FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

BRAVO DOME CO2 GAS UNIT

1. Type of Well
OIL WELL ☐   GAS WELL ☐   OTHER   CO2

8. Well No.
2033-281G

2. Name of Operator
AMOCO PRODUCTION COMPANY

3. Address of Operator
P.O. Box 303,   AMISTAD,   NEW MEXICO   88410

9. Pool name or Wildcat
BRAVO DOME CO2 GAS UNIT

4. Well Location

| Unit Letter | G | : | 1724 | Feet From The | North | Line and | 1859 | Feet From The | East | Line |

| Section | 28 | Township | 20N | Range | 33E | NMPM | Harding | County |

10. Elevation   (Show whether DF, RKE, RT, GR, etc.)
4957   GR

11. **Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☒		REMEDIAL WORK ☐ ALTERING CASING ☐	
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐		COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐	
PULL OR ALTER CASING ☐		CASING TEST AND CEMENT JOB ☐	
OTHER: ☐		OTHER: ☐	

12. Describe Proposed or Completed Operations   *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)*
SEE RULE 1103.

MIRUSU, kill well as necessary, NUBOP, run workstring to 2,457 feet, spot 7 sacks of class C cement, pull workstring, WOC, run workstring, tag cement, cement should be above 2,380 feet, pressure test casing to 500 psi, displace casing with corrosion inhibited fluid, pull workstring to 1,994 feet, spot 7 sacks of cement, pull workstring to 30 feet and fill casing with cement, NDBOP, RDMOSU, cut off wellhead, install PXA marker, cut off well anchors and clean location.

I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNATURE _____   TITLE   Field Foreman   DATE   2-29-00

TYPE OR PRINT NAME   Danny J. Holcomb   TELEPHONE NO.   (505) 374-3010

This space for State Use)
APPROVED BY _____   TITLE   DISTRICT SUPERVISOR   DATE   3/9/00
CONDITIONS OF APPROVAL, IF ANY: