7. ZERO SIGNAL IN AIR
8. ILd TEST LOOP (2 OHM SIGNAL)
9. ILm TEST LOOP (2 OHM SIGNAL)
10. Rxo Rt UNITY
11. Rxo Rt CALIBRATE

CALIBRATION RECORD

COMPANY WM. GRUENERWALD & ASSOCIATES, INC.
WELL GONZALES PITMAN NO. 2
FIELD -
COUNTY MORA STATE NEW MEXICO

SCHL. FR 889
SCHL. TD 899
DRLR TD 895
Elev: KB -
DF -
GL 6220

SWS-1974-C

Log Analysis

Schlumberger

COMPANY WM. GRUENERWALD & ASSOCIATES
WELL GONZALES PITMAN NO. 2
FIELD -
COUNTY MORA
STATE NEW MEXICO

DEPTH		RW		RT		ØN		ØD			% POROSITY X-PLOT	% WATER	REMARKS
430-40		.28		1000		7		26			16	10	PROB GAS
40-50		"		1000		7		15			11	15	"
50-62		"		700		6		28			18	11	"
530-36		"		60		18		20			19	36	"
38-40		"		120		16		19			18	27	"
46-50		"		90		15		17			16	35	"
54-62		"		200		12		15			14	27	"
776-86		"		250		8		14			11	30	"
790-800		"		1000		11		14			13	13	"
806-22		"		1000		7		10			9	19	"
28-32		"		100		12		14			13	41	POSS GAS
32-40		"		100		10		12			11	48	"
40-54		"		150		9		11			10	43	"

RECEIVED
OCT 24 1977
OIL CONSERVATION COMM.
Santa Fe