Current Schematic

ConocoPhillips

Well Name: WALKER SRC #1

API / UWI	Surface Legal Location	Field Name	License No.	State/Province	Well Configuration Type
3004508823	1920- FNL & 1920- FEL, 03-025N-012W	FULCHER KUTZ (P.C. (GAS)		NEW MEXICO	Edit

Ground Elevation (ft)	Original KB/RT Elevation (ft)	KB-Ground Distance (ft)	KB-Casing Flange Distance (ft)	KB-Tubing Hanger Distance (ft)
5,843.00	5,853.00	10.00	5,853.00	5,853.00

Well Config: - Original Hole, 7/10/2009 12:10:05 PM

ftKB (MD)	Schematic - Actual	Frm Final
10		
10	Surface Casing Cement, 10-62, 2/26/1943, No data available on cementing of surface casing. Surface, 8 5/8in, 8.097in, 10 ftKB, Data unclear in records. Assuming a 10' KB., 62 ftKB	
61		
62		
582		OJO ALAMO, 582
687	Tubing, 2 1/16in, 3.25lbs/ft, J-55, 10 ftKB, 2,009 ftKB	KIRTLAND, 687
1,580		FRUITLAND COAL, 1,580
1,929	Intermediate Casing Cement, 1,685-1,930, 3/20/1943, Cemented w/ 50 sx cement. TOC @ approximately 1685' w/ 75% eff. Intermediate, 5 1/2in, 4.950in, 10 ftKB, Data unclear in records. Assuming a 10' KB., 1,930 ftKB	
1,930		
1,938		
1,952	Hydraulic Fracture, 2/5/1965, Frac'd w/ 10,000# 20/40 sand; 10,000# 10/20 sand; 16,170 gals water.	PICTURED CLIFFS, ~~1,952~~ 1936
1,974	Pictured Cliffs, 1,938-1,974, 2/5/1965	
1,986	Hydraulic Fracture, 10/31/1997, Frac'd w/ 703 bbls 25# linear gel w/ 70Q foam; 256,000# 20/40 AZ sand; 1,400,000 scf N2.	
2,009	Pictured Cliffs, 1,986-2,016, 10/31/1997	
	Pup Joint, 2 1/16in, 3.25lbs/ft, J-55, 2,009 ftKB, 2,011 ftKB	
2,011	F-Nipple, 2 1/16in, 0.00lbs/ft, 0, 2,011 ftKB, 2,011 ftKB	
2,011	Notched Collar/Expendable Check, 2 1/16in, 0.00lbs/ft, 0, 2,011 ftKB, 2,012 ftKB	
2,012		
2,016		
2,030	PBTD, 2,030	
2,057	Production Casing Cement, 10-2,058, 2/3/1965, Cemented w/ 175 sx cement. TOC @ surface w/ 75% eff. Cement Plug, 2,030-2,058, 2/6/1965, PBTD	
2,058	TD, 2,058, 3/25/1943	Production, 3 1/2in, 3.068in, 10 ftKB, Data unclear in records. Assuming a 10' KB. Hole was originally an OH completion until 1965 when 3-1/2" casing was set., 2,058 ftKB

Report Printed: 7/10/2009