Form 9-331a
(Feb. 1951)

APPROVED
SEP 11 1956
JERRY W. LEWIS
ACTING DISTRICT ENGINEER

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 079171
Unit Canyon Largo Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

SCHULTZ, TURNER, FIELDS-GOVERNMENT #1-24: August 8, 1956

Well No. 1-24 is located 990 ft. from {N/S} line and 990 ft. from {E/W} line of sec. 24

SE/4 section 24 (¼ Sec. and Sec. No.) 25N (Twp.) 6W (Range) NMPM (Meridian)

Wildcat (Field) Rio Arriba (County or Subdivision) New Mexico (State or Territory)

(Canyon Largo Unit)
The elevation of the derrick floor above sea level is 6489' KB ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TOP PICTURED CLIFFS: 2472' (-4017)

TD: 2552' PBTD 2525'

Ran 5-1/2", 15.5#, J-55, R-2, STAC, casing to 2552' and cemented w/200 sax Regular cement. Landed casing. Released Rotary Rig. Moved in Spudder Cleaned out cement to 2525'. Swabbed casing dry. Casing test OK.

RECEIVED
SEP 12 1956
OIL CON. COM.
DIST. 3

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Superior Oil Company

Address Midland, Texas

By L. J. Willis (L. J. Willis)

Title Petroleum Engineer)