Form 9-331
Dec. 1973

Form Approved.
Budget Bureau No. 42-R1424

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other

2. NAME OF OPERATOR
Supron Energy Corp. % John H. Hill, et al

3. ADDRESS OF OPERATOR Suite 020, Kysar Building
300 W. Arrington, Farmington, New Mexico 87401

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1690' FNL & 1680' FEL (SW NE)
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

5. LEASE
Tribal 105

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
Jicarilla-Apache

7. UNIT AGREEMENT NAME
N/A

8. FARM OR LEASE NAME
Jicarilla "A"

9. WELL NO.
10-E

10. FIELD OR WILDCAT NAME
Blanco Mesa Verde/Basin Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 23 T26N R4W

12. COUNTY OR PARISH: Rio Arriba
13. STATE: New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
7140' GR

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:		SUBSEQUENT REPORT OF:
TEST WATER SHUT-OFF	☐	☐
FRACTURE TREAT	☐	☐
SHOOT OR ACIDIZE	☐	☐
REPAIR WELL	☐	☐
PULL OR ALTER CASING	☐	☐
MULTIPLE COMPLETE	☐	☐
CHANGE ZONES	☐	☐
ABANDON*	☐	☐
(other) Squeeze Gallup Zone	X	

RECEIVED
JUN 1 1981
U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

RECEIVED
JUN 1 1981
OIL CON. COM.
DIST.

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Squeezed the Gallup formation (7530 - 24 - 18 - 12) with 225 sx. Class "B" cement, 2% Calcium Chloride and ½ cu.ft. Perlite/sk. Minimum Pressure 1000 PSI, Maximum Pressure 4500 PSI. Job completed 11:15 A.M., 5/7/81. Squeeze job tested to 1500 PSI and held at 12:20 P.M., 5/9/81.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Herman V. Wallace TITLE Exploration/Development Superintendent DATE May 26, 1981

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE ACCEPTED FOR RECORD
CONDITIONS OF APPROVAL, IF ANY:

JUN 01 1981
FARMINGTON DISTRICT

*See Instructions on Reverse Side