9-331
1973

Form Approved.
Budget Bureau No. 42-R1424

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other

2. NAME OF OPERATOR
[illegible] Resources Group, Inc.

3. ADDRESS OF OPERATOR
[illegible] Denver, Wyoming 82602

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1,120' FSL & 1,780' FWL (SE/SW)
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

5. LEASE
SF-078109

6. IF INDIAN ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME
Gallegos Canyon Unit

8. FARM OR LEASE NAME

9. WELL NO.
309

10. FIELD OR WILDCAT NAME
West Kutz Pictured Cliffs

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 9-T28N-R12W

12. COUNTY OR PARISH: San Juan
13. STATE: New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
G.L. 5,472'; K.B. 5,474'

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:		SUBSEQUENT REPORT OF:
TEST WATER SHUT-OFF	☐	☒
FRACTURE TREAT	☐	☐
SHOOT OR ACIDIZE	☐	☐
REPAIR WELL	☐	☐
PULL OR ALTER CASING	☐	☐
MULTIPLE COMPLETE	☐	☐
CHANGE ZONES	☐	☐
ABANDON*	☐	☐
(other) Well History		x

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The above referenced well was spudded @ 8:30 AM 3-9-81.

Drld 9-7/8" hole to 127'. Ran 3 jts 7" O.D., 17#, H-40, R-3, ST&C new casing set @ 126'. Cemented w/60 sx of Class "B" cement w/2% $CaCl_2$ & 1/4# Celloflake/sk. Plug down @ 12:45 PM 3-9-81. Good cement returns.

N.U. & pressure tested BOPE to 500 psi--held o.k.

Drld 6-1/4" hole to 1,500' and ran logs.

Ran 37 jts 4-1/2" O.D., 10.5#, K-55, R-#, ST&C new casing set @ 1,493'. Cemented w/160 sx of 50-50 Pozmix w/2% Gel & 1/4# Flocele/sx & 0.5% D-65. Plug down @ 12:30 PM 3-11-81. Good circulation but no cement to surface.

Ran temperature survey--top of cement @ 650'.

RECEIVED
MAR 19 1981
OIL CON. COM.
DIST. 3

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED [illegible] TITLE Drlg Supt - RMD DATE 3-13-81

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

NMOCC

ACCEPTED FOR RECORD
MAR 17 1981
FARMINGTON DISTRICT
BY [illegible]

*See Instructions on Reverse Side