APPROVED

JUL 27 1956

JERRY W. LONG
ACTING DISTRICT ENGINEER

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office __Santa Fe__
Lease No. __07319A__
Unit __Ludwick__

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF		X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING		
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY		
NOTICE OF INTENTION TO ABANDON WELL				

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 10 , 1956

Well No. __9__ is located __1090__ ft. from __{S}__ line and __939__ ft. from __{W}__ line of sec. __29__

SE section 29	30N	10W	NMPM
(¼ Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)

Blanco	San Juan	New Mexico
(Field)	(County or Subdivision)	(State or Territory)

The elevation of the derrick floor above sea level is __6066__ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spud date 6-5-56.
On 6-8-56. Total Depth 165'.
Ran 4 joints 10 3/4", 32.75#, Armco spiral weld casing (161') set at 163'
with 285 sacks regular cement circulated to surface.
Held 500# 30 minutes.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __El Paso Natural Gas Company__

Address __Box 997__

__Farmington, New Mexico__

By __W. F. Court__

Title __Petroleum Engineer__