Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other Instructions on reverse side)

5. LEASE DESIGNATION AND SERIAL NO.

NM03190

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Cox Canyon Unit

1.

| OIL WELL ☐ | GAS WELL ☒ | OTHER |

2. NAME OF OPERATOR

Northwest Pipeline Corporation

3. ADDRESS OF OPERATOR

P.O. Box 90 , Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' FNL & 660' FEL

8. FARM OR LEASE NAME

Cox Canyon Unit

9. WELL NO.

8A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 17, T32N, R11W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6693' GR

12. COUNTY OR PARISH: San Juan
13. STATE: NM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT	MULTIPLE COMPLETE
SHOOT OR ACIDIZE	ABANDON*
REPAIR WELL	CHANGE PLANS
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT*
(Other)	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

8-4-76   MOL & RU.

8-5-76   Spud at 3:00 am. Drilled 12-1/4" hole to 230'KB. Ran 5 jts. (207')
         9-5/8", 40#, K-55 casing set at 220' KB. Cemented with 115 sxs Cl. "B"
         w/1/4# gel flake/sx. and 3% CC. Cement circ.   WOC 12 hrs. Tested
         surface casing and BOP's to 600 PSI for 30 minutes. Held OK.

AUG 2 1976
OIL CON. COM.
DIST. 3

RECORDED
AUG 11 1976
U. S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED _D. H. Maroncelli_   TITLE _Production Engineer_   DATE _8-10-76_

D.H. Maroncelli

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____

CONDITIONS OF APPROVAL, IF ANY:

See Instructions on Reverse Side

ks