NUMBER OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
TRANSPORTER	OIL	
	GAS	
PRORATION OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

HOBBS OFFICE O. C. C.
APR 13 8 20 AM '64

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company	Address
Sunray DX Oil Company	Box 128, Hobbs, New Mexico

Lease	Well No.	Unit Letter	Section	Township	Range
N.M. State "AP"	1	I	17	10S	34E

Date Work Performed	Pool	County
	Simanola Penn	Lea

THIS IS A REPORT OF: *(Check appropriate block)*

☐ Beginning Drilling Operations ☒ Casing Test and Cement Job ☐ Other *(Explain)*:

☐ Plugging ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

1. Drilled to TD 10,015'. Ran 317 jts 5½", 17#, J-55 and N-80 STC & LTC csg to csg point 10,015'.
2. Cemented w/225 sx Incore Posmix 50-50 w/2% gel. Top of cement by Temp. Survey 9260'.
3. Perf 9962-66 w/2 E Bullets /ft. Wash perfs w/500 gal BDA.
4. Nipple up tree and put on production.
5. Well flowed 3 hours and died. Swabbed 60 BNO and 450 BSW.
6. Shut well. Plans being made to retest well.

Witnessed by	Position	Company
Tuney Burger	Drlg. Foreman	Sunray DX Oil Company

FILL IN BELOW FOR REMEDIAL WORK REPORTS *ONLY*

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date

Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth

Perforated Interval(s)

Open Hole Interval	Producing Formation(s)

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

Approved by

Title

Date

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name V. R. Mayabb

Position District Engineer

Company Sunray DX Oil Company