Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
OFFICE O. C. C.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT---" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.
NM 0108997 A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.
OIL WELL ☒   GAS WELL ☐   OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR
Kern County Land Company

8. FARM OR LEASE NAME
Federal 26

3. ADDRESS OF OPERATOR
418 First State Bldg   Midland, Texas

9. WELL NO.
8

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

10. FIELD AND POOL, OR WILDCAT
Chaveroo-San Andres

660' FSL & 660' FEL Sec 26 (Unit P, SE/4 SE/4)

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
26 T7S R33E NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
To Be Furnished Later

12. COUNTY OR PARISH
Roosevelt

13. STATE
N.M.

16.
Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other)

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other)

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion or Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spud: 7:00 PM 5-11-66

Drilling Contractor: Tom Brown Drilling Company

Ran 60 JTS 7" 24# Casing Set at 1820'

Cemented w/250 sx Incor plus 8% Gel

Tailed in with 100 sx Incor Neat +2% CaCl2

Plug Down 3:30 AM 5-13-66

Cement Circulated To Surface

Tested Casing to 1000 PSI for 30 minutes - Held O.K.

18. I hereby certify that the foregoing is true and correct

SIGNED _____   TITLE District Accountant   DATE 5-13-66

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

APPROVED

MAY 18 1966

J. L. GORDON
ACTING DISTRICT ENGINEER