Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

10,250/112/78/0. Logging. Circ and cond hole and mud 2 hrs. Short tripped 18 stds w/several tight spots coming out but none going in. Had 1' of fill. Circ and cond hole and mud 4 hrs. Tripped out w/tight spot out. RU Schl and attempted to run DIL/SP - tool failed. Logged DIL/SP and BHCS-GR w/cal from TD to 7450.
Mud: (.504) 9.7 x 50 x 9.0 JAN - 7 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

10,250/112/79/0. Circ and cond hole and mud. Ran CNL/FDC/GR w/cal. Tripped in, moving DP rubbers. Circ at 5300, 7300 and 8500. Washed and reamed 90' to btm. Circ and cond hole and mud 7 hrs. Background gas: 3 units. Trip gas: 62 units.
Mud: (.509) 9.8 x 70 x 10.9 JAN - 8 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

10,250/112/80/0. RU test manifold. Circ and cond mud 30 min prior to short trip. Circ and cond hole and mud 5-1/2 hrs. Slugged pipe and made SLM out of hole. Tripped in w/DST tools.
Mud: (.520) 10.0+ x 54 x 8.8 (5% oil) JAN - 9 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

10,250/112/81/0. Tripping in w/BHA. Set packers at 10,098 and 10,212. Press'd DP to 2500 psi w/N2. Attempted to get test. Bled off N2. Packer failed. Tripped out slowly, tearing packer rubber swbg hole. Left one pkr rubber in hole. Broke down test tools and started in hole w/BHA, circ at 5300' and 7300'.
Mud: (.509) 9.8 x 65 x 8.4 (4.5% oil) JAN 10 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

1/11: 10,451/112/82/201. Checking DC's. Washed and reamed 55' to btm w/no fill. Tripped out checking HWDP and upper and lower kelly.
Mud: (.509) 9.8 x 78 x 10.8 (4% oil)
1/12: 10,665/112/83/214. Drilling. Dev: 4-3/4 deg at 10,445. Finished magnafluxing kelly, DC's and HWDP. Tripped in breaking circ at 5300, 7320, and 9305. Washed and reamed 50' to btm w/no fill. Background gas: 9 units. Trip gas: 45 units.
1/13: 10,709/112/84/44. Working stuck pipe. Dropped survey, stopped moving pipe for survey when pipe stuck w/bit at 10,679. Circ and worked pipe. Sptd 100 bbls Black Magic Supermix w/4# SA-81 per bbl (9.8 ppg), sptg 40 bbls inside DP and 60 bbls outside. Black Magic in place at 4:15 AM.
Mud: (.504) 9.7+ x 63 x 10.8 (3% oil) JAN 13 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

10,709/112/85/0. Working stuck pipe. Worked stuck pipe 24 hrs, pmpg 1 B/H. Prep to RU Dialog and run freepoint.
Mud: (.520) 10.0 x 83 x 9.4 (2.5% oil) JAN 14 1975