CANRIG

Daily Wellbore Schematics Report

Well ID: 30-015-37503 **Well Name:** FIRECRACKER STATE #11 **Event#:** 4.00 **Report Dates:** 04/12/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	GUIDE SHOE		288.85	290.00	1.15	14.38		48.0	H-40	8RD
SURFACE	CASING	7	-3.46	288.85	292.31	13.38	12.71	48.0	H-40	8RD
INTERMEDIATE #1	GUIDE SHOE		849.02	850.00	0.98	9.63		24.0	J-55	8RD
INTERMEDIATE #1	CASING	1	808.09	849.02	40.93	8.63	8.00	24.0	J-55	8RD
INTERMEDIATE #1	FLOAT COLLAR		806.64	808.09	1.45	9.63		24.0	J-55	8RD
INTERMEDIATE #1	CASING	18	-2.67	806.64	809.31	8.63	8.00	24.0	J-55	8RD
PRODUCTION	GUIDE SHOE		5416.97	5418.42	1.45	6.05		17.0	J-55	8RD
PRODUCTION	CASING	1	5374.47	5416.97	42.50	5.50	4.89	17.0	J-55	8RD
PRODUCTION	FLOAT COLLAR		5373.14	5374.47	1.33	6.05		17.0	J-55	8RD
PRODUCTION	CASING	41	3515.14	5373.14	1858.00	5.50	4.89	17.0	J-55	8RD
PRODUCTION	MARKER JOINT	1	3500.85	3515.14	14.29	5.50	4.89	17.0	J-55	8RD
PRODUCTION	CASING	77	15.65	3500.85	3485.20	5.50	4.89	17.0	J-55	8RD
PRODUCTION	LANDING COLLAR		0.00	15.65	15.65	5.50	4.89	17.0	J-55	8RD
TUBING	BULL PLUG		4963.75	4964.55	0.80	2.88	2.44	6.5	J-55	
TUBING	TUBING	1	4801.00	4963.75	162.75	2.88	2.44	6.5	J-55	
TUBING	DESANDER	1	4781.00	4801.00	20.00	2.88	2.31	6.5	DESAND	
TUBING	TUBING PUMP	1	4752.00	4781.00	29.00	2.88	2.44	6.5	J-55	
TUBING	TUBING	1	0.00	4752.00	4752.00	2.88	2.44	6.5	J-55	

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0		
INTERMEDIATE #1	1	0.0	0.0	0.0	
PRODUCTION	1	0.0	0.0	2285.0	

BHA STRING

DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE

PERFORATION

ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
2	07/23/2010	BLINEBRY	4540.00	4740.00	0.25	25.00	N
3	07/23/2010	UPPER BLINEBRY	4270.00	4470.00			N