AMOCO PRODUCTION COMPANY
O'BRIAN RANCH NO. 1
BOTTOM HOLE PRESSURE TEST AND
4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: JUNE 18 to 20, 1983
TEST DEPTH: 8460 FEET
ELEMENT NO: 34911 (0-6000 psi)
OPERATOR: T.B.

DATE	TIME	CUM HRS./MIN.	PSIG @ 8460 FEET
6-18-83	10:15 A.M.		822 gauge reached 8460 feet
	11:15 A.M.	00 Hrs. 00 Min.	698 Shut-In, Begin Build-Up
	11:30 A.M.	00 15	828
	11:45 A.M.	00 30	861
	12:00 Noon	00 45	891
	12:15 P.M.	01 00	964
	12:45 P.M.	01 30	1036
	1:15 P.M.	02 00	1105
	1:45 P.M.	02 30	1160
	2:15 P.M.	03 00	1220
	3:15 P.M.	04 00	1298
	4:15 P.M.	05 00	1361
	5:15 P.M.	06 00	1407
	6:15 P.M.	07 00	1446
	7:15 P.M.	08 00	1482
	8:15 P.M.	09 00	1503
	9:15 P.M.	10 00	1527
6-18-83	11:15 P.M.	12 00	1569
6-19-83	1:15 A.M.	14 00	1605
	3:15 A.M.	16 00	1636
	5:15 A.M.	18 00	1666
	7:15 A.M.	20 00	1693
	12:15 P.M.	25 00	1738
	5:15 P.M.	30 00	1771
6-19-83	10:15 P.M.	35 00	1795
6-20-83	3:15 A.M.	40 00	1816
	8:15 A.M.	45 00	1831
	9:15 A.M.	46 00	1834
6-20-83	9:15 A.M.		1834
	10:15 A.M.	00 Hrs. 00 Min.	1834 begin 4-Point
	10:30 A.M.	00 15	1828
	10:45 A.M.	00 30	1756
	11:00 A.M.	00 45	1729
	11:15 A.M.	01 00	1708 End Rate I
	11:30 A.M.	01 15	1718
	11:45 A.M.	01 30	1718
	12:00 Noon	01 45	1718
	12:15 P.M.	02 00	1726 End Rate II
	12:30 P.M.	02 15	1720
	12:45 P.M.	02 30	1718
	1:00 P.M.	02 45	1718
	1:15 P.M.	03 00	1718 End Rate III
	1:30 P.M.	03 15	1723
	1:45 P.M.	03 30	1723
	2:00 P.M.	03 45	1723
6-20-83	2:15 P.M.	04 00	1723 End Rate IV