Form 9-331

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other Instructions
on reverse side)

Form approved
Budget Bureau No. 42-R1424

LEASE DESIGNATION AND SERIAL N.
LC-061638

IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

UNIT AGREEMENT NAME

FARM OR LEASE NAME
Brewer   SEP 18 1981

OIL WELL ☐ GAS WELL ☐ OTHER **Water Injection**	
2. NAME OF OPERATOR **General American Oil Company of Texas**	WELL NO **21**
3. ADDRESS OF OPERATOR **P. O. Box 128 Loco Hills, New Mexico 88255**	10. FIELD AND POOL, OR WILDCAT **High Lonesome**
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface **660' FNL and 660' FWL**	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA **Sec. 14, T-16S, R-29E**

14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) **3711' DF**	12. COUNTY OR PARISH **Eddy**	13. STATE **New Mexico**

16.   Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:		
TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐	WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE		FRACTURE TREATMENT		ALTERING CASING	
SHOOT OR ACIDIZE	☐	ABANDON*		SHOOTING OR ACIDIZING	☐	ABANDONMENT*	XX
REPAIR WELL	☐	CHANGE PLANS		(Other) _____			
(Other)				(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)		

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The following work was completed April 4 — 7, 1981:

1. Set 50 sack plug 2022'-1915'. (Open hole section 2022'-1991').

2. Determined no casing free.

3. Perforated 4 holes @ 825' (Base of Salt) and squeezed 55 sacks cement
   into formation, (plug inside casing 875'-705').

4. Perforated 4 holes @ 420' (Top of Salt and water zone) and squeezed 95 sacks
   cement into formation. Cement circulated to surface, (plug inside casing
   470'-200').

5. Set 10 sack surface plug.

6. Installed permanent dry hole marker.

   Additional report will be submitted when location is cleaned up at the end
   of the 10 well abandonment program.

18. I hereby certify that the foregoing is true and correct

SIGNED _M. 8. Lansing_   TITLE _Engineer_   DATE _April 8, 1981_

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side