Name Mike Stubblefield   Date 7-26-84   Miles _____ District II

Time of Departure _____   Time of Return _____ Car No. ____

In the space below indicate the purpose of the trip and the duties performed, listing wells or leases visited and any action taken.

Signature *Mike Stubblefield*

I N S P E C T I O N	C L A S S I F I C A T I O N	F A C I L I T Y	H O U R S	Q U A R T E R H O U R S	
P	U	I	5	2	O-8-16-30 7-26-84 Kay Jay Oil Co., S.W. Henshaw Premier Ut. #3. Rigged up plugging unit on abandoned injection well. Ran and set bridge plug at 2650'. Spotted 15 Sx cement on top bridge plug. Mudded up and free-pointed casing. Free point 800'. 7-27-84 Ran tubing and set 25 Sx cement plug at 2110'-1872'. Pumped 75 Sx cement plug through hole estimated at 1100'. WO.C. 7-28-84 Ran wireline and tagged TOC at 1010'. Ran tubing and PSI tested 5 1/2" casing. Perforated 5 1/2" casing at 533'. Spotted 40 Sx cement squeezed 100' outside casing and 100' inside casing. Tagged TOC at 440'. Pulled tubing and set 10 Sx surface plug. P & A

Mileage		Per Diem		Hours	
UIC	_____	UIC	_____	UIC	_____
RFA	_____	RFA	_____	RFA	_____
Other	_____	Other	_____	Other	_____