PRO WELL TESTING & WIRELINE, INC.

P.O. BOX 791 — HOBBS, NEW MEXICO 88241 — (505) 397-3590

COMPANY	LEASE NAME	WELL #	EQUIPMENT	DATE MTH/DAY/YR	PAGE #
Louis Dreyfus	Geronimo 33 state Com #	1	Stock pk.	6/30/00	1

FIELD	FORMATION	SEC/TWP/RGE	COUNTY	STATE	REPORT TIME/PHONE #

TEST BY	TYPE TEST	COMPANY NAME	METER RUN	TAPS	PROVER	TANK SIZE
J.C. Alexander	Nitrogen for flow Back	Keith Jackson	4	F1 DS	Barton	210

TIME	ELAP	TBG PRES	CSG PRES	METER OR PROVER PRES	DIFF	TEMP	CHOKE	ORIF	MCFD SCF	TOTAL FLUID TOP BBLS	WATER BBLS	CUT	H2O	OIL PH	ACCUM H2O	ACCUM OIL
930		4000		with tree saver on												
1020		3500		pulled tree saver off												
1020		3300					14/64									
1100		1200					14/64									
1130		980					17		put stock pack in service						115 Pa	
1200P		950					17				Coef. 1.98					
115		850					17	1.750	1.300							
200		600		480	8		19	1.750	1.250							
230		520		480	7		19	1.750	1.100							
245		500		470	7		20	1.750	1.100							
300		500		470	7		20	1.750	1.100							
400		500		465	6.5		20	1.750	1.100					1-3	11	