LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report: DATE: 8/17/00

Well: GERONIMO "33" ST COM # 1	WI:	RI	Spud date: 05/13/00	Days: 86
Legal Description: SEC. 33, TWP 17S, RGE 28E	County: EDDY		State: NM	Property No.: 5258-001
T.D.: 10,599 / P.B.T.D.: 10165	Operations: UNIT RIGGED UP - WOO			Contractor: KEY W/S
AFE No.: 3159	AFE CWC $:	TDC $: 7978		CWC $: 695,414
Gr. Elev.: 3665	Formation(s) & Perforation(s): STRAWN - (9528 - 34) - 7'- 4SPF- TOTAL OF 28 HOLES			
Csg. size: 5.5"-17# -N-80 & P-110	Tbg. size: 2-3/8" - P-110	Pkr. depth: 9422-(TEMP)		Misc:
BOPD:	MCFD:	BWPD:		Misc:

TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead:	Tanks:	0	RIG COST	1320	Trucking/Fork 0
Tbg. / rods:	Separator:		Dirt work:		Stimulation
Pkrs. / Tacs:	Heater:		Cementing:		Logging: 0
Pumping unit:	BHP:		Fuel / Water:		Perforating: 5608
Prime mover:	Misc.:		Pump truck:	600	Misc. / labor: 350
DE-HI:	Prod. unit:		Rental:	100	
$	$		$		

Daily tangible costs: $ 0 Daily intangible costs: $ 7978

Comments LAY DOWN 20 JTS, RIG UP W/L TIH & SET CIBP AT 10200, TEST TO 1500, HELD GOOD, THEN TIH & PERF 9528 -34 - (7') - 4SPF WITH 4" EXPENDABLE JET PERF GUNS (41.7" PENETRATION), TIH & DUM 35' OF CMT ON TOP OF PLUG. RIG DOWN W/L. TIH W W/L R/E GUIDE, "XN" PROFILE NIPPLE, 6' X 2-3/8" SU PLS PKR, 352 JTS 2-3/8" TBG, SET PKR WITH 7 pts COMPRESSION. S/I & SDFN.

NOTE: UNIT WILL BE SHUT DOWN ALL DAY TOMORROW, WORK ON TRANSMISSION. WILL ACIDIZE FRID

CMIC: M. W. HARBIN - (915)- 557-7615