LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report: DATE: 8/25/00

Well:	WI:	RI	Spud date:	Days:
GERONIMO "33" ST COM # 1			05/13/00	93

Legal Description:	County:	State:	Property No.:
SEC. 33, TWP 17S, RGE 28E	EDDY	NM	5258-001

T.D.:	P.B.T.D.	Operations:	Contractor:
10,599	8097	PREPARE TO ACIDIZE, PKR HANGING	KEY W/S

AFE No.:	AFE CWC $:	TDC $:	CWC $:
3159		6907	727,123

Gr. Elev.:	Formation(s) & Perforation(s):	TOTAL PERF'S = 64
3665	WOLFCAMP -7794 -7800 -(14);7813 - 17=(10);7920 -32=(26);7960 -66 = (14)	

Csg. size:	Tbg. size:	Pkr. depth:	Misc:
5.5"-17# -N-80 & P-110	2-3/8" - P-110	PKR HANGING	

BOPD:	MCFD:	BWPD:	Misc:

TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead:	Tanks:	0	RIG COST	1720	Trucking/Fork 0
Tbg. / rods:	Separator:		Dirt work:		Stimulation: 0
Pkrs / Tacs:	Heater:		Cementing:		Logging: 0
Pumping unit:	BHP:		Fuel / Water:	0	Perforating: 4237
Prime mover:	Misc.:		Pump truck:	400	Misc. / labor: 450
DE-HI:	Prod. unit:		Rental:	100	
$	$		PKR/OPER	0	

Daily tangible costs: $ 0 Daily intangible costs: $ 6907

Comments 14 HR SITP = 25#. OPENED & BLED RIGHT OFF. REMOVE TREE, NUBOP. UNSEAT PKR & TOH RIG UP JSI, TIH & SET CIBP @ 8132', TEST TO 1500. HELD GOOD. TIH & PERFORATE: 7794 -7800 = (14) 7813 - 17 = (10); 7920 -32 =(26); 7960 -66 = (14); TOTAL OF 64 SHOTS, 2SPF. 2 RUNS WITH 4" CS G GUNS. TOTAL INTERVAL = (172'). THEN TIH & DUMP CMT ON TOP OF PLUG. R/D W/L. P/U PLS PKR WITH 6'- SUB "XN" PROFILE NIPPLE & W/L R/E GUIDE, TIH W 118 STNDS, HYDROMATIC NOT WORKING RIGHT. BRAKES GETTING TO HOT TO HOLD STRING PROPERLY. SI & SDFN. CREW WORKING ON HYDROMATIC

PLANNED: DROP TO BOTTOM OF PERF'S, SPOT ACID, PULL BACK ABOVE PERF'S, SET PKR & PUMP 4500 GALS 15% NeFe ACID & BALLS

LOAD TO RECOVER	0
DAILY RECOVERY	0
TOTAL RECOVERY	0
LEFT TO RECOVER	0

CMIC: M. W. HARBIN - (915)- 557-7615