Budget Bureau 42-R358.2.
Approval expires 12-31-52.

Form 9-331a
(Feb. 1951)

JUL 25 1952
APPROVED
ACTING DISTRICT ENGINEER

Land Office __Las Cruces__

Lease No. __060525__

Unit __Arnold "D"__

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

JUL 2 1952

SUNDRY NOTICES AND REPORTS ON WELLS, NEW MEXICO

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			
NOTICE OF INTENTION TO RE-ENTER OLD PLUGGED AND ABANDONED WELL, AND SHOOT			X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

__Loco Hills, New Mexico, July 21__, 19__52__

Well No. __2-D__ is located __660__ ft. from [N]/S line and __660__ ft. from [E]/W line of sec. __35__

__NW¼ Sec. 35__   __17-S__   __30-E__   __NMPM__
(¼ Sec. and Sec. No.)   (Twp.)   (Range)   (Meridian)

__Wildcat__   __Eddy__   __New Mexico__
(Field)   (County or Subdivision)   (State or Territory)

The elevation of the derrick floor above sea level is __3587__ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

PREVIOUS WELL HISTORY:
    OLD TOTAL DEPTH: 3434'.
    DEEPEST ZONE TESTED: Premier Sand from 3299'-3312'.
    CASING NOW IN HOLE: 10-3/4" OD casing set at 571' and cemented with 50 sacks
        cement.
    WATER ZONES: None from 10-3/4" OD casing seat to present total depth.
    HOLE REDUCED AT: 3180' from 8" to 6-1/4".
    MISCELLANEOUS NOTES: 10-3/4" OD surface casing was originally set in this hole
        so that in the event that the shallow pay zones were barren and a 7"
        production string of casing was not run this hole would be in shape
        to drill deeper should deeper oil pays be indicated in this area in
        the future.

(Continued on next sheet)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __GENERAL AMERICAN OIL COMPANY OF TEXAS__

Address __Box 416, Loco Hills, New Mexico__

By __R. J. Heard,__

Title __Field Supt.__