JOB & TICKET PRINTED IN U.S.A. | 05-11-0885 | 1 | [illegible] | 12-05-[illegible]

WELL NAME AND NO.: Hawaiian #1
LOCATION: 50 Miles Windom
FORMATION:
OWNER OR OPERATOR: J.R. Gregory
COUNTY: Eddy
STATE: New Mexico
NAME: The Texas International Petroleum
AND: Corporation
ADDRESS: P.O. Box 4500 Centenary Station
Shreveport, Louisiana ZIP CODE: 71104
SPECIAL INSTRUCTIONS: Furnish materials, equipment & labor to plug to Windom

RIG NAME: MCE Drilling Co. #10

WELL DATA

| HOLE SIZE 7 7/8 | CASING | A | B | C | D |
|---|---|---|---|---|---|
| DEPTH 8875 | SIZE-WEIGHT | | | | |
| ☒ ROT ☐ CABLE | LENGTH | | | | |
| PHST | GRADE | | | | |
| PHLT | THREAD | | | | |
| BHCT | CAPACITY | | | | |

MUD TYPE Salt Gel WT. 8.8 VISC. [illegible]

| FLOAT SHOE | | STAGE TOOL | |
|---|---|---|---|
| TYPE | | TYPE | |
| DEPTH | | DEPTH | |
| TYPE | | TYPE | |
| DEPTH | | DEPTH | |

☐ TBG ☐ DP | HEAD & PLUGS | SQUEEZE JOB
SIZE 4 1/2 | ☐ DOUBLE | TOOL TYPE
WEIGHT 16.60 | ☐ SINGLE | DEPTH
GRADE E | ☐ SWAGE | TAIL PIPE IN
THREAD V.H. | ☐ KNOCKOFF | PERF. INTERVAL
☐ NEW ☐ USED | TOP ☐ P ☐ W | TO
DEPTH | BOT ☐ P ☐ W | TO
CAPACITY | OTHER | TO

PRESSURE LIMIT: PSI BUMP PLUG TO PSI MIN.
☐ ROTATE RPM ☐ RECIPROCATE FT. CENTRALIZERS NO.

JOB SCHEDULED FOR TIME [illegible] DATE 12-2-91
ARRIVED ON LOCATION TIME 18:00 DATE 12-2-91
LEFT LOCATION TIME DATE

| TIME | PRESSURE TBG OR D.P. | PRESSURE CASING | VOLUME PUMPED | INJECT. RATE | SERVICE LOG DETAIL |
|---|---|---|---|---|---|
| 1810 | | | | | START 35 sx Cement Plug to 8900'-8800' |
| 1835 | | | | | Plug Set - Pull 61 Jts D.P. |
| [illegible] | | | | | Start 35 sx Cement Plug to 7100'-7000' |
| 2035 | | | | | Plug Set - Pull 29 Jts D.P. |
| 2140 | | | | | Start 35 sx Cement Plug to 5875'-5775' |
| 2200 | | | | | Plug Set - Pull 45 Jts D.P. |
| 2250 | | | | | Start 35 sx Cement Plug to 4450'-4350' |
| 2305 | | | | | Plug Set - Pull 69 Jts D.P. |
| 2400 | | | | | Start 35 sx Cement Plug to 2275'-2175' |
| 0111 | | | | | Plug Set - Pull 29 Jts D.P. |
| 0130 | | | | | Start 35 sx Cement Plug to 1350'-1250' |
| | | | | | Plug Set - Pull out of Hole |

REMARKS: Dump 10 sx on top for surface plug

| SYSTEM CODE | NO. OF SACKS | YIELD CU. FT./SK. | COMPOSITION OF CEMENTING SYSTEMS | SLURRY MIXED VOL | WT. |
|---|---|---|---|---|---|
| I. | 100 | | Class "C" .2% D-13 | | 14.8 |
| II. | 120 | | Class "C" | | 14.8 |
| III. | | | | | |

BREAKDOWN FLUID ___ BBL. | SACKS MIXED ___ PUMPED | PRESSURE MAX. ___ MIN. ___
☐ HESITATION SQ. ☐ RUNNING SQ. | CIRCULATION LOST ☐ YES ☐ NO | CEMENT CIRCULATED TO SURF. ☐ YES ☐ NO
BREAKDOWN ___ PSI FINAL ___ PSI | CEMENT LEFT IN PIPE ___ FT.
WASHED THRU ☐ YES ☐ NO TO ___ FT. MEASURED ☐ DISPLACEMENT ☐ WIRELINE | ☐ AS PLANNED ☐ UNAVOIDABLE

TYPE OF WELL: ☐ OIL ☐ STORAGE ☐ BRINE WATER ☐ GAS ☐ INJECTION ☐ WILDCAT
CUSTOMER REPRESENTATIVE
DID CUSTOMER CONSIDER SERVICE: ☐ SATISFACTORY ☐ UNSATISFACTORY ☐ UNKNOWN