OTIS ENGINEERING CORPORATION
P.O. BOX 34380
DALLAS, TEXAS 75234

PRESSURE SURVEY

		DATE RUN
	FIELD	WELL NUMBER
	COUNTY OR PARISH	STATE

DESCRIPTION

ELEVATION	PERFORATION	DATUM	OIL LEVEL
WATER LEVEL	☐ SHUT-IN ☐ FLOWING	HOURS	DEPTH REACHED
BAR. PRESSURE	MAXIMUM PRESSURE	SURFACE TEMPERATURE °F	MAXIMUM TEMPERATURE °F
	TUBING DEPTH	PACKER DEPTH	SLANT HOLE ☐ YES ☐ NO

DEPTH OR TIME	PRESSURE PSIG	Difl. Incl.
3:15	2501	.972
3:30	2339	.909
3:45	2239	.870
4:00	2177	.846
End	Rate IV	
4:15	1742	.677
4:30	1598	.621
4:45	1557	.605
5:00	1541	.599
End	Rate V	

GAUGE NUMBER	RANGE	M.S.O. NUMBER	REMARKS
GAUGE NUMBER	RANGE	LEAD SCREW ☐ 7½ ☐ 15	

TAKEN BY

B. R. Duke