KENCO

PACKER INSTALLATION PLAN

RECEIVED
NOV 14 '90
O. C. D.
ARTESIA, OFFICE

PREPARED FOR	COMPANY	DATE
Bill Hansen	Yates Petroleum Corp.	10-3-90

LEASE	WELL No.	FIELD	CO./PARISH	STATE	☐ NEW COMPLETION ☐ WORKOVER
ENS "TX" Fed	#2		Eddy	N.M	

INSTALLATION

ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID
		0	15.00			
Long	23.00	15.00	38.00	3'-10'-10' 2 3/8 J-55 Subs		
Short	29.00	15.00	44.00	8'-8'-6'-4'-3' J-55 Subs		
Long	7741.46	38.00	7779.46	234 jts J-55 Tbg. Red		
Short	7726.58	44.00	7769.58	233 jts J-55 Red Tbg		
Short	.78	7769.58	7770.36	2 3/8 Mechanical Seating Nipple		
Short	4.10	7770.36	7774.46	Perforated Sub		
		7618	7685	Perfs		
Short	5.00	7774.46	7779.46	Parallel Stinger		
Long	1.18	7779.46	7780.64	Parallel Anchor		
Short	1.18	7779.46	7780.64	Parallel Anchor		
Long	1054.56	7780.64	8835.20	32 Jts J-55 Red Tbg.		
	.40	8835.20	8835.60	2 3/8 To 2 7/8 Crossover		
	2.00	8835.60	8837.60	Anderson 5½ x 2 7/8 x L 80 #/1.875 F Pack-off		
	7.58	8837.60	8845.18	Anderson 7" 23-26# x 2 7/8 UNI VI		
		8956	8966	Perfs		

GENERAL REMARKS Long String 6 pts Compression
Short String 10 pts Tension

PACKER TYPE	RETRIEVING METHOD Include shear release or collet snap value
top	
middle	
lower	

COMP. FLUID TYPE AND WEIGHT	ESTIMATED BHT	ESTIMATED BHP

MAX. ANGLE AND KICKOFF DEPTH (ft)	SAND CONTROL

DATE	OPERATOR'S NAME	AREA	DELIVERY TICKET No.
10-3-90	Billy Ray Tennison		

Order Code: 5318