c\s r

Form 3160-5
(June 1990)

**UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT**

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.	NM10190
6. If Indian, Allottee or Tribe Name	
7. If Unit or CA. Agreement Designation	East Shugart Unit

MAY 05 '94

O. C. D.
ARTESIA OFFICE

1. Type of Well
[X] Oil Well [ ] Gas Well [ ] Other

2. Name of Operator
Devon Energy Corporation (Nevada)

3. Address and Telephone No.
20 N. Broadway, Suite 1500, OKC, OK 73102-8260 (405) 235-3611

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
1650' FNL & 2210' FEL
Sec. 34-T18S-R31E, Unit G

8. Well Name and No.	East Shugart Unit #41
9. API Well No.	30-015-27676
10. Field and Pool, or Exploratory Area	Shugart (Y-SR-Q-G)
11. County or Parish, State	Eddy Cnty, NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION	
[ ] Notice of Intent	[ ] Abandonment	[ ] Change of Plans
[X] Subsequent Report	[ ] Recompletion	[ ] New Construction
	[ ] Plugging Back	[ ] Non-Routine Fracturing
[ ] Final Abandonment Notice	[ ] Casing Repair	[ ] Water Shut-Off
	[ ] Altering Casing	[ ] Conversion to Injection
	[X] Other ran production tubing, pump and rods	[ ] Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

02-14-94 thru 02-15-94 RIH with 2 7/8" tubing. Tagged sand at 3716'. Circulated out sand to 3936'.
Pulled work string. RIH with bull plug, mud anchor, perf'd sub, seating nipple and 124 jts 2 7/8" tubing
(3856'). RIH with 2 1/2" x 1 1/2" x 16' BHD pump and rods. Hung well on and began pumping.

02-20-94 thru 02-21-94 Pump tested at 0 BOPD and 588 BWPD. Pulled production equipment.
Schlumberger ran Multiple Isotope Tracer log. Reran tubing, pump and rods. Resumed pumping.

03-22-94 Pump tested at 0 BOPD and 519 BWPD.

Currently evaluating to determine source of water production.

J. Lara
4 1994

14. I hereby certify that the foregoing is true and correct

Signed _E.L. Buttross Jr._   E.L. Buttross, Jr.
Title District Engineer X4509   Date 04-14-94 /cg

(This space for Federal or State office use)

Approved by _____ Title: _____ Date _____
Conditions of approval, if any:

*See Instruction on Reverse Side