NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

MAY 12 1977

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

Submit 3 Copies to Appropriate District Office
State Fee XX

Indicate Type of Lease

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Oil Well [ ] Gas Well XX Other

2. Name of Operator: Western Oil Producers, Inc.

3. Address of Operator: P.O. Box 2055, Roswell, New Mexico 88201

4. Location of Well: Unit Letter K, 1980 Feet From The South Line and 1980 Feet From The West Line, Section 35, Township 21-S, Range 27-E, NMPM

Lease Name: Hunker Comm

Well No.: 1

Pool Name: East Carlsbad Morrow

15. Elevation (Show whether DF, RT, GR, etc.): GR 3113.5

County: Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- Perform Remedial Work [ ]
- Plug and Abandon [ ]
- Temporarily Abandon [ ]
- Pull or Alter Casing [ ]
- Change Plans [ ]
- Other [ ]

SUBSEQUENT REPORT OF:

- Remedial Work [ ]
- Altering Casing [ ]
- Commence Drilling [ ]
- Plug and Abandonment [ ]
- Casing Test and Cement Job XX
- Other [ ]

17. Description of Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4/1/77 Spud 17 1/2" hole 10:30 AM 3/31/77.

4/2/77 Depth 428' ran 10 jts 13 3/8" (432') 48# H-40 csg. with st & c, cmt @ 428' with 450 sx class C cmt with 2% ca cl, circ'l 40 sx PD 12:30 AM 4/1/77 after WOC 18 hrs. test csg. with 900 psi 30 min. test ok, drill cmt & plug, tested 400 psi 30 min. no communication.

4/8/77 Depth 2650' ran 66 jts (2668') of 8 5/8" J-55 8R-R3 csg. 3jts 32 lb on top 121.03 ft, 3 jts 3 lb on bottom 121.04 ft, 60 jts 24 lb 2425.28 ft and shoe 1.10ft with st & c cmt @ 2659' with 250 sx class C cmt with 2% ca cl and 700 sx Howcolite, circ'l 60 sx PD 2:45 PM 4/6/77 after WOC 12 hrs. tested csg, BPO, choke manifold and hydrill with 2000 psi 30 min. test ok, drill cmt and plug, tested 600 psi 30 min. no communication.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Arnold Kerkick TITLE Asst. Supt. DATE 5/10/77

For Record Only

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE MAY 13 1977

CONDITIONS OF APPROVAL, IF ANY: Minimum WOC 18 hrs.