Marathon Oil Company	RPT#:	3	Date:	5/9/99	Location Days:	3	Spud Days: 2
Midland, Texas	AFE#:	450499	GL:	3766'	KB:	17'	MOC WI: 100.
	AFE Total Depth:	8,250'	County:	Eddy	State:	NM	MOC NI: 93.2

WELL NAME: RIG: FTG: DEPTH:(MD) (TVD)

Start	End	Hours	Operations In Sequence
2:15	2:45	0.5	Rigged up bull Rogers
2:45	4:15	1.5	Run 9 5/8" 36# & set @ 1230'
4:15	5:00	0.75	Rigged up Halliburton
5:00	6:00	1	Cement w/ 10bbl gel spacer w/ 200/155 sks 1% thix-set A, 1/4 % thix-set B, 2 % Cacl2
			,5 % flocele, 5 # gilsonit, Tail in w/ 200 sks premuim plus w/ 2 % cacl2 Plug down 06:00 am
			Did not circ cmt. WOC