Halliburton

B LCG

		678	05/21/99
NORTH AMERICA LAND	CENTRAL REGION	MIDLAND, TX	EDDY
HO 0104	JIM BOB	ZONAL ISOLATION	
HOBBS, NM	YATES PET. CORP.	BILL MATHEWS	1-505-365-4072
	01 OIL		
S.E. CARLSBAD	CEMENTING SERVICES 100 03	7522	
JACQUE AQJ ST.#	Well No. #3		

Chart No.	Time	Rate (BPM)	Volume (BBL)(GAL)	Pmps T	Pmps C	Press.(PSI) Tbg	Press.(PSI) Csg	Job Description / Remarks
	1100							ARRIVE ON LOCATION 05/21/99
								CONDUCT LOCATION ASSESSMENT SAFETY MEETING
	1750	6.0	20.0		2		280	20 AHEAD
	1752	9.0	0		2		280	MIX INTERFIL C 1/4# FLOCLE/SKS 800 SKS. @ 11.9 #/GAL
	1827	9.0	37.0		2		240	" "
	1827	9.0	37.0		2		270	MIX PREMIUM PLUS 2% CACL2, 250 SKS. @ 14.8 #/GAL
	1836	9.0	43.0		2		270	" "
	1837	0	0		0		0	SHUT DOWN RELEASE PLUG
	1838	10.0	0		2		60	DISPLACE W H H2O
	1845	10.0	50.0		2		261	"
	1851	10.0	100.0		2		472	"
		10.0			2		472	"
	1855	10.0	150.0		2		472	"
	1903	10.0	200.0		2		930	"
	1906	3.0	220.0		1		1,126	SLOW DOWN RATE
	1909	3.0	230.0		1		1603	LANDED PLUG
								CIRCULATE 15 SKS