# SUBSURFACE EQUIPMENT INSTALLATION REPORT

OPERATOR: Perry R. Bass FIELD: Wild Cat COUNTY: Eddy New Mexico

LEASE: Big Eddy Unit WELL: 43 TOTAL DEPTH: 2880 DATE OF INSTALLATION: 4-1-75

REASON FOR INSTALLATION: New wall

TIME REQUIRED: UNIT NO. HOURS. OPERATOR HOURS. CREW MAN-HOURS.

DEPTHS ARE SHOWN FROM:

| No. of Joints | DESCRIPTION | THDS. OFF LENGTH | FROM | TO |
|---|---|---|---|---|
| | Rotary Correction. | 18.00 | 0.00 | 18.00 |
| 63 | 9-5/8" O.D. 36 #/ft. K-55 L T & C casing. | 2817.25 | 18.00 | 2835.25 |
| | Howco: Super seal float collar. | 1.63 | 2835.25 | 2836.88 |
| 1 | 9-5/8" O.D. 36 #/ft. L T & C casing, K-55. | 42.50 | 2836.88 | 2879.38 |
| | Howco: Downjet shoe. | 1.93 | 2879.38 | 2881.31 |
| | Bottom 2 jts. & float equipment sealed and welded. | | | |
| | 3 Howco bow spring type centrilizers on bottom 3 jts. | | | |
| | Howco: Cement with: | | | |
| | 1400 sacks Howcolite containing 18# sack 1/4#. Floseal. | | | |
| | Slurry wt. 13.2 PPG. | | | |
| | Followed with | | | |
| | 375 sacks Class "C" -- 2% CaCl. Slurry wt. 14.8 | | | |
| | Max. pump pressure 900#. Bump plug with 1500 psi. | | | |
| | Circulated out 145 sx. | | | |
| | Plug down 3:30 pm 4-1-75. | | | |

RECEIVED
APR 7 1975
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

REMARKS:

REPORTED BY: Leroy Hurt DATE: