BENNETT - CATHEY
Artesia, New Mexico 88210

SUBSURFACE PRESSURE MEASUREMENTS

COMPANY DINERO, INC. WELL NAME HUBER STATE WELL NO. 1
DATE OF TEST 1-18-82 TO 1-21-82 FORMATION PAGE 1 OF 1

CHART READINGS AND CALCULATIONS FOR BUILDUP OR DRAWDOWN TEST

ELEMENT NUMBER RPG3 #21121N RANGE 5,000 LBS.
CLOCK NUMBER 19040 RANGE 72 HOURS
TIME WELL SHUT IN 1038 HOURS
TIME CLOCK STARTED 1129 HOURS
DEAD WEIGHT ELEMENT ON SURFACE 737 PSIA FLOWED DOWN LBS.
TIME ELEMENT REACHED BOTTOM 1152 HOURS
DEAD WEIGHT ELEMENT ON BOTTOM 752 PSIA SHUT IN LBS.
ELEMENT SET AT 5,954 FEET.
TEMPERATURE 5,954 FT. 134 °F.
1774 PSIA DEAD WEIGHT AT THE END OF 74 HOURS 53 MINUTES.

DATE	HOUR	TIME	DEFLECTION in/inches	CALCULATED PRESSURE psig	CORRECTION P ± PC psig	CORRECTED PRESSURE psia	PRESSURE AT MID-POINT OF PERFORATIONS psia
1-18-82	0	1152		1964	13.2		1977
	1/4	1207		1966	13.2		1979
	1/2	1222		1969	13.2		1982
	3/4	1237		1972	13.2		1985
	1	1252		1974	13.2		1987
	1-1/4	1307		1978	13.2		1991
	1-1/2	1322		1981	13.2		1994
	1-3/4	1337		1985	13.2		1998
	2	1352		1887	13.2		2000
	3	1452		1997	13.2		2010
	4	1552		2006	13.2		2019
	5	1652		2012	13.2		2025
	6	1752		2019	13.2		2032
	7	1852		2022	13.2		2035
	8	1952		2027	13.2		2040
	9	2052		2030	13.2		2043
	10	2152		2033	13.2		2046
1-19-82	15	0252		2043	13.2		2056
	20	0752		2056	13.2		2069
	25	1252		2069	13.2		2082
	30	1752		2081	13.2		2094
	35	2252		2080	13.2		2103
1-20-82	40	0352		2049	13.2		2112
	45	0852		2107	13.2		2120
	50	1352		2115	13.2		2128
	55	1852		2120	13.2		2133
	60	2352		2132	13.2		2145
1-21-82	65	0452		2155	13.2		2168
	67-1/4	0707		2163	13.2		2176

RECEIVED
FEB 5 1982
O.C.D.
ARTESIA, OFFICE