# PRO WEL . TESTING & W RELINE

## FIELD DATA SHEET

COMPANY UNOCAL COMPANY REPRESENTATIVE DAVID WILKERSON

LEASE NAME & NO. CRAWFORD 27- 3 TEST DATE & TIME 4-24-92

COUNTY EDDY STATE N.M. ELEVATION _____ FORMATION Strawn

UNIT _____ SECTION 27 TOWNSHIP 24S RANGE 26E

TEST TYPE X INITIAL _____ ANNUAL _____ SPECIAL _____ TYPE WELL Gas

COMPLETION DATE 4-24-92 TD@ _____ PBTD@ 10,471 PKR@ 10,016

CONNECTION _____ METER RUN 3.826 TAPS FLG

CASING SIZE 5½ WT. _____ DIA. _____ SET@ _____

TUBING SIZE 2 3/8 WT. _____ DIA. _____ SET@ _____

PERFORATIONS FROM 10,108 TO 10,126

PRODUCING THRU TBG 2 3/8"

| TIME DATE 4-24-92 | ELAP. HR | TBG. PRES | CASING PRES | W/H TEMP | METER OR PROVER PRES | DIFF | TEMP | ORIF. SIZE | CHOKE SIZE 645 | MCFD | $H^2O$ P/H | TOTAL $H^2O$ | OIL P/H | TC C |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 7:PM | | 4850 | S.I.P. | | | | | | | | | | | |
| 7:15PM | .15 | 4510 | PKR. | 76° | 600 | 18" | 92° | 1.000 | 7/64 | 620 | | | | |
| 7:30PM | .30 | 4520 | " | 76° | 600 | 10" | 92° | 1.000 | 7/64 | 462 | | | | |
| 7:45PM | .45 | 4540 | " | 74° | 600 | 10" | 90° | 1.000 | 7/64 | 462 | | | | |
| 8:00PM | 1.00 | 4550 | " | 74° | 600 | 10" | 89° | 1.000 | 7/64 | 462 | | | | |
| | | | | | | | | | | | | | | |
| 8:15PM | 1.15 | 4250 | " | 74° | 600 | 28" | 88° | 1.000 | 9/64 | 773 | | | | |
| 8:30PM | 1.30 | 4240 | " | 74° | 600 | 26" | 90° | 1.000 | 9/64 | 745 | | | | |
| 8:45PM | 1.45 | 4230 | " | 74° | 600 | 24" | 90° | 1.000 | 9/64 | 716 | | | | |
| 9:00PM | 2.00 | 4250 | " | 74° | 600 | 24" | 90° | 1.000 | 9/64 | 716 | | | | |
| | | | | | | | | | | | | | | |
| 9:15PM | 2.15 | 3760 | " | 74° | 600 | 67" | 90° | 1.000 | 11/64 | 1.196 | | | | |
| 9:30PM | 2.30 | 3650 | " | 72° | 600 | 60" | 88° | 1.000 | 11/64 | 1.132 | | | | |
| 9:45PM | 2.45 | 3610 | " | 72° | 600 | 54" | 88° | 1.000 | 11/64 | 1.074 | | | | |
| 10:00PM | 3.00 | 3610 | " | 70° | 600 | 54" | 88° | 1.000 | 11/64 | 1.074 | | | | |
| | | | | | | | | | | | | | | |
| 10:15PM | 3.15 | 2980 | " | 70° | 600 | 32" | 80° | 1.500 | 14/64 | 1.890 | | | | |
| 10:30PM | 3.30 | 2730 | " | 70° | 600 | 24" | 80° | 1.500 | 14/64 | 1.637 | | | | |
| 10:45PM | 3.45 | 2640 | " | 70° | 600 | 22" | 80° | 1.500 | 14/64 | 1.567 | | | | |
| 11:00PM | 4.00 | 2610 | " | 70° | 600 | 22" | 84° | 1.500 | 14/64 | 1.567 | MADE 3 BBLS COND | | | |
| | | | | | | | | | | | 54 | @60° | | |