submitted in lieu of Form 3160-5

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED

OCT 12 2011

Sundry Notices and Reports on Wells

Farmington Field Office
Bureau of Land Management

1. **Type of Well**	5. **Lease Number** SF-078425
GAS	6. **If Indian, All. or Tribe Name**
2. **Name of Operator**	7. **Unit Agreement Name** San Juan 29-7 Unit

BURLINGTON
RESOURCES OIL & GAS COMPANY LP

8. **Well Name & Number** San Juan 29-7 Unit 30M

3. **Address & Phone No. of Operator**

PO Box 4289, Farmington, NM 87499 (505) 326-9700

9. **API Well No.**

30-039-30509

4. **Location of Well, Footage, Sec., T, R, M**

10. **Field and Pool** Basin DK/Blanco MV

Surface: **Unit O (SWSE), 930' FSL & 1475' FEL, Section 26, T29N, R7W, NMPM**

BH : **Unit B (NWNE), 574' FNL & 1657' FEL, Section 35, T29N, R7W, NMPM**

11. **County and State** Rio Arriba, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission	Type of Action		
___ Notice of Intent	___ Abandonment	___ Change of Plans	X Other – Cathodic
	___ Recompletion	___ New Construction	RCVD OCT 25 '11
X Subsequent Report	___ Plugging	___ Non-Routine Fracturing	
	___ Casing Repair	___ Water Shut off	OIL CONS. DIV.
___ Final Abandonment	___ Altering Casing	___ Conversion to Injection	

DIST. 3

13. Describe Proposed or Completed Operations

Attached is a drawing for the placement of the cathodic ground, rectifier and cable for the subject well.

ACCEPTED FOR RECORD

OCT 17 2011

FARMINGTON FIELD OFFICE
BY _____

14. I hereby certify that the foregoing is true and correct.

Signed _____ Denise Journey   Title: Staff Regulatory Technician   Date 10-11-11

(This space for Federal or State Office use)

APPROVED BY _____ Title _____ Date _____

CONDITION OF APPROVAL, if any:

Title 18 U.S.C Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of
the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

NMOCD

ConocoPhillips   **ENGINEERING CALCULATION**

S. J. 29-7 30M
S. J. 29-7 123
C.P. Plot
026-29-7

117'

123   30M

F. E. U. S.
OHAC

Drill ground bed 117' to the west of W/H for the #123 at stake. Set meter pole and rect. at entrance to location where it is staked. Trench cables as shown at lengths below.

Negatives

30M = 207'
123 = 241'
Positive = 358'

Total Ditch = 358'

25' 240/180 Meter Pole
40-16 Rectifier