Hilcorp Energy Company

Current Schematic - Version 1

Well Name: SAN JUAN 28-7 UNIT 134E

API / UWI	Surface Legal Location	Field Name	License No.	State/Province	Well Configuration Type
3003922625	021-028N-007W-E	DK		NEW MEXICO	Vertical

Ground Elevation (ft)	Original KB/RT Elevation (ft)	KB-Ground Distance (ft)	KB-Casing Flange Distance (ft)	KB-Tubing Hanger Distance (ft)
6,023.00	6,034.00	11.00		

Vertical, Original Hole, 3/28/2018 8:58:03 AM

MD (ftKB)	TVD (ftKB)	Vertical schematic (actual)
0.0		1; Casing 1; 0.00 in; 0.00 in; 0.0 ftKB; 0.0 ftKB
11.2		Tubing Hanger With Seal Sleeve; 7 1/16 in; 11.0 ftKB; 12.0 ftKB
11.8		
232.9		2; Surface; 9.63 in; 8.83 in; 11.0 ftKB; 234.0 ftKB
233.9		
238.8		
453.1		NACIMIENTO (final)
660.1		SQUEEZE PERFS; 660.0; 6/30/1992
1,819.9		OJO ALAMO (final)
1,917.0		KIRTLAND (final)
2,246.1		FRUITLAND (final)
2,259.8		
2,436.0		FRUITLAND COAL (final)
2,549.9		
2,668.0		PICTURED CLIFFS (final)
2,891.1		
2,892.1		
2,977.0		
2,978.0		4; Intermediate1; 7 in; 6.46 in; 11.0 ftKB; 2,978.0 ftKB
2,979.0		
3,279.9		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 12.0 ftKB; 7,089.2 ftKB
4,029.9		
4,293.0		
4,452.1		
4,455.1		MENEFEE (final)
4,524.9		PERF - MESAVERDE; 4,293.0-5,064.0; 3/6/2018
4,814.0		
4,873.0		
4,882.9		POINT LOOKOUT (final)
5,064.0		
5,357.9		MANCOS (final)
6,089.9		GALLUP (final)
6,482.0		
6,832.0		GREENHORN (final)
6,835.3		
6,852.0		
6,897.0		GRANEROS (final)
6,937.0		TWO WELLS (final)
6,948.2		PERF - DAKOTA; 6,948.0-6,974.0; 10/28/1981
6,974.1		
7,032.2		PAGUATE (final)
7,059.1		CUBERO (final)
7,070.9		Tubing Pup Joint Marker; 2 3/8 in; 4.70 lb/ft; J-55; 7,089.2 ftKB; 7,091.1 ftKB
7,085.0		
7,089.2		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 7,091.1 ftKB; 7,122.7 ftKB
7,091.2		Seat Nipple; 2 3/8 in; 4.70 lb/ft; J-55; 7,122.7 ftKB; 7,123.8 ftKB
7,122.7		PERF - DAKOTA; 7,071.0-7,148.0; 10/28/1981
7,123.7		Mule Shoe Expendable Check; 2 3/8 in; 4.70 lb/ft; J-55; 7,123.8 ftKB; 7,124.6 ftKB
7,124.7		
7,148.0		
7,155.8		ENCINAL CANYON (final)
7,173.9		
7,174.9		
7,178.1		PBTD; 7,178.0
7,181.1		
7,182.1		5; Production1; 4 1/2 in; 4.00 in; 2,260.0 ftKB; 7,182.0 ftKB

NMOCD
MAR 29 2018
DISTRICT III