COX CANYON UNIT #8C
BLANCO MESAVERDE

DEC 2003
OIL CONS. DIV.
DIST. 3

Spud date: 10/16/03
Completed: 12/19/03

Location:
1055' FSL and 585' FEL
SE/4 SE/4 Sec 17(P), T32N R11W
San Juan, New Mexico

Elevation: 6810' GR
API # 30-045-31187

6 jts 9-5/8", 36#, K-55, ST&C csg. Landed @ 286'
Cemented with 150 sx cmt

TOL @ 3415'

78 jts 7", 20#, K-55, ST&C csg. Landed @ 3560'.
Insert baffle @ 3512'. Cemented with 510 sx cmt.
+50 Tail

Top	Depth
Pictured Cliffs	3482'
Lewis	3637'
CliffHouse	5257'
Menefee	5420'
Point Lookout	5773'

5021'

5418'

197 jts 2-3/8", 4.7#, J-55, EUE, 8rd tbg w/ expendable check on bottom and SN 1 jt up @ 6067'. Landed @ 6098'

5480'

5722'

63 jts 4-1/2", 10.5#, K-55 ST&C csg. Landed @ 3415' - 6292'. Cemented with 185 sx cmt

5774'

6069'

STIMULATION

Menefee: 5021' - 5418' (45, 0.38" holes) Frac with 100,100# 20/40 sand in 2018 bbls slick water

CliffHouse: 5480' - 5722' (32, 0.38" holes) Frac with 60,000# 20/40 sand in 1704 bbls slick water.

Point Lookout: 5774' - 6069' (35, 0.38" holes) Frac with 80,000# 20/40 sand in 1971 bbls slick water.

TD @ 6312'
PBTD @ 6297'

Hole Size	Casing	Cement	Volume	Top of CMT
12-1/4"	9-5/8",36#	150 sx	212 cu ft.	Surface
8-3/4"	7", 20#	550 sx	1131 cu ft.	200'
6-1/4"	4-1/2",10.5#	185 sx	434 cu ft.	3586'

TR 12/22/03