Form 9-331
May 1963

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved
Budget Bureau No. 42-R1424

I-89-IND-57

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

Navajo Tribe

X

JOHN F. STAVER

Table Mesa

Box 51 Farmington, New Mexico

24

[redacted] [redacted]

Table Mesa - Penn

1750' FSL , 1750 FWL

Sec. 4 T27N R13W NMPM

5369 GR.

San Juan New Mexico

16 Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	PULL OR ALTER CASING	WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREAT	MULTIPLE COMPLETE	FRACTURE TREATMENT	ALTERING CASING
SHOOT OR ACIDIZE	ABANDON* X	SHOOTING OR ACIDIZING	ABANDONMENT*
REPAIR WELL	CHANGE PLANS	(Other)	
(Other)		Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17 DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Propose To plug and Abandon This well Starting May 16, 1974.

Plugging Sch.

T.D. 7469 - 6850'

100' - 6100' - 6200'

75' - bottom 9 5/8 5126'

100' - 4275' - 4375' DeChelly

100' - 2800' - 2900' Navajo

75' - Surface

Mud between Plugs

Tops are as follows: Gallup 579 - Dakota 1468 - Morrison 1648 - Entrada 2721 - DeChelly 4321 - Hermosa 6151 - Paradox 6740 Mississippi 7551 Devonia 7725 - Was Perforated in Miss. 7676' to 7698' Plugged back to 7469' and Perforated in Penn. 7081' to 7099' and 7200 - 7208. P.P. program as follows: 2 3/8" Tubing set @ 7150' on Baker "DA" packer - 4 1/2" casing N-80 11.6# set @ 7775' KB with 130 sks. Cement Top 6300' - 7" casing J-55 20# + 23# set @ 7003' KB with 225 sks. Est. Top Cement 5300'. 9 5/8" casing 36# + 40# set @ 5126' KB with 250 sks. Stage collar @ 1686' 100 sks. - 13 3/8" casing set @ 511' KB with 141 sks. Propose to pull 2 3/8" Tubing - 4 1/2" casing - 7" casing - setting plugs as directed - Erect dry hole marker and clean location.

I hereby certify that the foregoing is true and correct

SIGNED John Cunningham TITLE Manager DATE May 13, 1974

(This space for Federal or State office use)

APPROVED BY TITLE DATE
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side