(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency **Window Rock**

.... **Navajo** ....

Allottee .... **Tract #10** ...

Lease No. **14-20-603-5023**

SUNDRY NOTICES AND REPORTS ON WELLS RECEIVED

NOTICE OF INTENTION TO DRILL........................		SUBSEQUENT REPORT OF WATER SHUT-OFF................ JAN 8 1960
NOTICE OF INTENTION TO CHANGE PLANS..............		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING........
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING...............
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL...		SUBSEQUENT REPORT OF REDRILLING OR REPAIR U.S. GEOLOGICAL SURVEY
NOTICE OF INTENTION TO SHOOT OR ACIDIZE..........		SUBSEQUENT REPORT OF ABANDONMENT......... FARMINGTON, NEW MEXICO
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.......................
NOTICE OF INTENTION TO ABANDON WELL.............		Subsequent Report of Drill Stem Tests #1 and #2 X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

.... **January 7, 1960** ....

Well No. ..... **1** ..... is located **660'** ft. from {S} line and **660'** ft. from {E} line of sec. **24** ....

C-SE-SE-Sec-24, ... **30N** .... **20W** .... **N.M.P.M.**
(¼ Sec. and Sec. No.) .... (Twp.) .... (Range) .... (Meridian)

Wild Cat .... **San Juan** .... **New Mexico**
(Shiprock Wash Area) .... (County or Subdivision) .... (State or Territory)

RECEIVED
JAN 11 1960
OIL CON. COM.
DIST. 3

The elevation of the derrick floor above sea level is **5393'** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding and cementing points, and all other important proposed work)

1-1-60 - 6200' Total Depth:

D.S.T. #1 - From (5948'-6200') Paradox Zone, Top @ 5950', 2 Hr. Test, Recovered
350' of Fluffy Drilling mud, No show oil gas or water.
IHP-3015#, FHP-3015#, IFP-45#, FFP-180#, 30 Min. BHP 1220#.

1-2-60 - 6260' Total Depth:

D.S.T. #2 - From 6197'-6260', Paradox "B" Zone, Top at 6190', 2 Hr. Test, Recovered
696' of Fluid As follows:
10' of Drilling mud with few specks of black dead oil.
425' of Drilling Mud, Slightly Gas Cut.
261' of Slightly mud cut, very slightly gas cut salt water.
IHP-3110#, FHP-3110#, IFP-45#, FFP-315#, 30 Min BHP-3020#.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company... **Amerada Petroleum Corporation** ....

Address... **Box 1469, Durango, Colorado** ....

.... **PH-CN-7-5393** ....

By _[signature]_ **R. A. Drake**

Title ... **Dist. Supt.** ...