NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	✓	
FILE	✓	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	✓	

RECEIVED BY
APR 9 1986
O. C. D.
ARTESIA, OFFICE

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee XX

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL XX OTHER-

7. Unit Agreement Name

2. Name of Operator
TXO Production Corp.

8. Farm or Lease Name
Delta Fee

3. Address of Operator
900 Wilco Bldg. Midland, Texas 79701

9. Well No.
1

4. Location of Well
UNIT LETTER P, 660 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 2 TOWNSHIP 22-S RANGE 27-E NMPM.

10. Field and Pool, or Wildcat
Carlsbad, East (Wolf camp

15. Elevation *(Show whether DF, RT, GR, etc.)*
3082 GL & 3103 KB

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐		COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	CHANGE PLANS ☐	CASING TEST AND CEMENT JOB ☐	
OTHER ☐		OTHER Perf, acidize, & test well ☐	

17. Describe Proposed or Completed Operations *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)* SEE RULE 1103.

2-21-86 Set CIBP @ 11680' w/20' cmt on top. Pick up pkr and TIH to 9500'.
2-22-86 Pkr @ 11497. Perf Morrow 11,619'-646, 8 holes. Spt w/250 gal. 20% acetic acid.
2-23-86 Rlsd PSI. Acdz w/1500 gal 7-1/2% MS acid & 12 BS.
2-24-86 Testing
2-26-86 Rlsd pkr. NU BOP. CRC set cmt retainer @ 11630. Set pkr @ 11598. NU WH. Good gas blow.
2-27-86 Testing well.
2-29-86 Morrow perfs 11541-625. /7holes NU BOP. Spt w/250 gal 20% acetic acid. ND BOP. NU tree. Set pkr @ 11440.
3-05-86 Install BOP. Rlsd pkr & TOH. TIH w/CIBP. Set @ 11,500' w/35' cmt on top.
3-06-86 Set pkr @ 9603. Tested to 1500#. OK. ND BOP. NU WH.
3-07-86 Perf Wolfcamp 9700-9745 w/29 holes.
3-08-86 Acdz w/2000 gal. 15% spearhead acid w/claymaster & 45 BS.
3-09-86 Testing well. SI WOPL.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Alicia Henderson TITLE Engineering Assistant DATE 4-8-86

APPROVED BY Original Signed By Les A. Clements TITLE Supervisor District II DATE MAY 1 1986

CONDITIONS OF APPROVAL, IF ANY: