CANRIG

Daily Wellbore Schematics Report

Well ID: 30-015-36352 **Well Name:** TEXACO BE #9 **Event#:** 5.00 **Report Dates:** 06/11/2011



RECEIVED
JUN 17 2011
NMOCD ARTESIA

PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	CASING		0.00	414.00	414.00	13.38	12.35	72.0	C-90	
INTERMEDIATE #1	GUIDE SHOE	1	1323.00	1324.00	1.00	8.63	7.92	32.0	J-55	
INTERMEDIATE #1	SHOE JOINT	1	1281.00	1323.00	42.00	8.63	7.92	32.0	J-55	
INTERMEDIATE #1	FLOAT COLLAR	1	1280.00	1281.00	1.00	8.63	7.92	32.0	J-55	
INTERMEDIATE #1	CASING	27	0.00	1280.00	1280.00	8.63	7.92	32.0	J-55	
PRODUCTION	FLOAT SHOE		6028.50	6030.00	1.50	5.50	4.89	17.0	J-55	
PRODUCTION	CASING	1	5986.50	6028.50	42.00	5.50	4.89	17.0	J-55	
PRODUCTION	FLOAT COLLAR	1	5985.00	5986.50	1.50	5.50	4.89	17.0	J-55	
PRODUCTION	CASING	1	0.00	5985.00	5985.00	5.50	4.89	17.0	J-55	
TUBING	TUBING	1	964.11	5686.03	4721.92	2.88	2.44	6.5	J-55	
TUBING	MARKER JOINT	1	961.71	964.11	2.40	2.88	2.44	6.5	J-55	
TUBING	TUBING	1	896.71	961.71	65.00	2.88	2.44	6.5	J-55	
TUBING	TUBING ANCHOR	1	894.01	896.71	2.70	5.50	2.44	17.0	TUBING	
TUBING	TUBING	1	309.12	894.01	584.89	2.88	2.44	6.5	J-55	
TUBING	TUBING PUMP	1	280.02	309.12	29.10	2.88	2.23	6.5	MECHAN	
TUBING	GAS ANCHOR	1	260.72	280.02	19.30	2.88	2.44	6.5	J-55	
TUBING	TUBING	1	0 75	260.72	259.97	2.88	2.44	6.5	J-55	
TUBING	BULL PLUG	1	-0 00	0.75	0.75	2.88	2.44	6.5	J-55	

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0	200.0	
INTERMEDIATE #1	1	0.0	0.0	750.0	
PRODUCTION	1	0.0	0.0	3000.0	

BHA STRING

DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE

PERFORATION

ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	11/01/2008	LOWER BLINEBRY	5460.00	5660.00	0.41	18.50	N
2	11/04/2008	BLINEBRY	5200.00	5400.00			N
2	12/30/2008	BLINEBRY	5200.00	5400.00	0.41	18.50	N
3	11/04/2008	BLINEBRY	4900.00	5100.00			N
4	05/25/2011	PADDOCK	4450.00	4690.00			