NO. OF COPIES RECEIVED	4	
DISTRIBUTION		
SANTA FE	1	
FILE	1	
U.S.G.S.		
LAND OFFICE		
OPERATOR	2	

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

DEC 6 1967

Form C-103
Supersedes Old C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT –" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER-

7. Unit Agreement Name

2. Name of Operator
Cities Service Oil Company

8. Farm or Lease Name
O'Brien D

3. Address of Operator
Box 69, Hobbs, New Mexico

9. Well No.
1

4. Location of Well
UNIT LETTER I, 1980 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 8S RANGE 29E NMPM.

10. Field and Pool, or Wildcat
Wildcat

15. Elevation *(Show whether DF, RT, GR, etc.)*
4095 D.F.

12. County
Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
PLUG AND ABANDON ☒
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)* SEE RULE 1103.

We propose to P & A this well in the following manner:

1. Displace 30 sack cement plug thru open end tubing in 4½" casing across San Andres from PBD 3365 to 3005' (open perforations are 3181-3200).
2. Run free point indicator and cut off. Recover 4½" casing. Top of cement by temperature survey is 2500'. Should recover about 2500' of 4½" casing.
3. Displace 30 sack cement plug 1/2 in & 1/2 out of 4½" casing stub (est. 2550-2410).
4. Displace 30 sack cement plug across top of Queen 2028-1928'.
5. Displace 30 sack cement plug 1/2 in & 1/2 out of 8 5/8 surface casing 526-432.
6. Put 10 sack cement plug in top of 8 5/8" from base of cellar to 30' & install 4" pipe marker.
7. Hole will be filled with mud.
8. Clean location of all equipment & debris, fill pits & cellar.

As discussed with Bill Gressett, NMOCC- Artesia, 12-5-67.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED ORIGINAL SIGNED C. D. ROBERTSON TITLE District Clerk DATE 12-5-67

APPROVED BY W. A. Gressett TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: